



# BLYTH CULTURE HUB: REVISED LOGISTICS PLAN FEBRUARY 2025

## Phase 3 – Complete

North elevation to be moved north by a few metres to allow rain gardens / external works to commence.

North / West hoarding moved to accommodate new variation works which covers a new tarmac road looping from Waterloo road to Market street. Toilet block will need to be closed during this period while works are carried out.

During this phase toilets block out of bounds, please use Keel Row toilet block.

Main Contract Works – 13<sup>th</sup> January 25 to 7<sup>th</sup> March 2025



## Phase 5 – 3 weeks

W/C 24<sup>th</sup> March


Move hoarding back in as per new lines. Gates to be reused on Regent Street.



## Phase 4 – 2 weeks

Saturday 8<sup>th</sup> and Sunday 9<sup>th</sup> March 2025

Expand site to allow Phase 2 of Tarmac Road works to commence



## Phase 6 – 12 weeks

10<sup>th</sup> and 11<sup>th</sup> April 25

Move north elevation back in. Pull east section at turnstile out.

