

North Area Committee
Members Local Improvement Schemes
2011 - 2012
Progress Report - 31 March 2012

2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011
					Start	Completion					
HO115090	G.R.Arcless	Amble	Construction of dropped kerbs, Gordon Street, Amble	£4,300.00			8. Scheme completed				
HO115104	G.R.Arcless	Amble	Contribution towards construction of new UPVC French Doors and fencing at Amble Links First School	£2,000.00			Contribution made to Amble Links First School in March 2012.				
HO115149	G.R.Arcless	Amble	Erection of new street lighting in rear of Wellwood Street, Amble - Joint Scheme with Councillor J. G. Watson.	£3,075.00			8. Scheme completed				
HO115186	G.R.Arcless	Amble	Purchase of 2No. Grit Bins for Togston Court and Kirkwell Cottages	£400.00			Contribution made - grit bins purchased and in location.				
			2010/2011 Carried Over Schemes								
HO104997	G.R.Arcless	Amble	Traffic calming (Roadmarkings and road narrow warning signs) Hauxley - Estimated cost £4,000.00	£0.00			8. Scheme completed	10	£60,000.00	£30,810.00	£29,190.00
	E.Armstrong	Ponteland East	See West Area Committee Report	£0.00							
HO115062	S.C.Bridgett	Rothbury	Additional contribution towards installation of new play equipment and fencing at Thropton Playing Field	£10,000.00			Contribution made to Job No. HO104998 in January 2012.				
HO115141	S.C.Bridgett	Rothbury	Contribution towards erection of new fencing at Thropton Village First School	£4,000.00			Contribution made to Thropton Village First School in December 2011.				
			2010/2011 Carried Over Schemes								
HO104998	S.C.Bridgett	Rothbury	Contribution towards installation of new play equipment and fencing at Thropton Playing Field - Estimated cost £10,000.00	£0.00			8. Scheme completed	11	£60,000.00	£49,129.00	£10,871.00
HO115038	G.Castle	Alnwick	Contribution towards verge hardening, Windsor Gardens, Alnwick	£5,900.00			8. Scheme completed				
HO115054	G.Castle	Alnwick	Contribution towards car park resurfacing at Alnwick Football Club	£12,000.00			Contribution made to Alnwick Town Football Club on 8 August 2011.				
HO115154	G.Castle	Alnwick	Removal of 6No. Stone planters and construction of new parking areas, Cedar Grove, Alnwick	£13,781.00			8. Scheme completed				
HO115212	G.Castle	Alnwick	Contribution towards conversion of building units 2 & 3 St. Tomas Close Workshops, Alnwick into Alnwick Boxing Club Gymnasium - Joint scheme with Cllr. Styring.	£6,000.00			Contribution made to Alnwick Amateur Boxing Club on 20 March 2012.	10	£60,000.00	£54,921.00	£5,079.00
HO115066	R.R.Dodd	Ponteland North	Contribution towards installation of new drainage system, Sporting Club of Ponteland	£10,000.00			Contribution has now been made towards this scheme.				
HO115092	R.R.Dodd	Ponteland North	Traffic calming ('No Waiting' restrictions) U9092 Thornhill Road, Ponteland	£5,000.00			8. Scheme completed	5	£60,000.00	£43,000.00	£17,000.00
HO115083	B.Douglas	Berwick North	Traffic calming (30 minutes limited waiting parking bays) A1167 Castlegate, Berwick	£3,000.00			8. Scheme completed				
HO115203	B.Douglas	Berwick North	Contribution towards installation of new Polyfoam safety fence at Berwick Speedway, Shielfield Park, Berwick	£2,000.00			Contribution made to Berwick Bandits Safety Fence Fund on 20 March 2012.	5	£60,000.00	£27,999.00	£32,001.00
			Sub Total Estimated Cost	£81,456.00							

2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011
					Start	Completion					
	M.I.Douglas	Lynemouth	See South East Area Committee Report	£0.00							
HO115098	E.I.Hunter	Berwick West with Ord	Additional contribution towards erection of new street lighting columns, Dean Drive, Prior Park Estate, Tweedmouth	£5,000.00			8. Scheme completed				
HO115157	E.I.Hunter	Berwick West with Ord	Purchase of 3No. Grit Bins for Berwick West with Ord Ward	£600.00			Contribution made - grit bins purchased and in location.				
HO115204	E.I.Hunter	Berwick West with Ord	Contribution towards installation of new Polyfoam safety fence at Berwick Speedway, Sheffield Park, Berwick	£2,000.00			Contribution made to Berwick Bandits Safety Fence Fund on 20 March 2012.				
HO115205	E.I.Hunter	Berwick West with Ord	Erection of new street light, C57 Millfield Place, East Ord	£2,000.00			8. Scheme completed				
2010/2011 Carried Over Schemes											
HO105003	E.I.Hunter	Berwick West with Ord	Contribution towards erection of new street lighting columns, Dean Drive, Prior Park Estate, Tweedmouth - Estimated cost £13,000.00	£0.00			8. Scheme completed	10	£60,000.00	£49,428.00	£10,572.00
	I.P.Lindley	Morpeth Stobhill		£0.00				4	£60,000.00	£19,653.00	£40,347.00
HO115118	D.Moore	Morpeth North	Contribution towards construction of new extension at 4th. Morpeth Scout HQ, Low Stanners, Morpeth	£5,000.00			Contribution made to 4th Morpeth Scout Executive on 9 November 2011.				
2010/2011 Carried Over Schemes											
HO105014	D.Moore	Morpeth North	Contribution towards refurbishment of T & G Allan's (Old Nags) Alleyway, Morpeth - Estimated cost £5,000.00	£0.00			Contribution made to Morpeth & District Chamber of Trade on 1 August 2011.	5	£60,000.00	£35,370.00	£24,630.00
HO115108	A.H.Murray	Wooler	Contribution towards construction of affordable housing units in the Old Library Building, Wooler	£10,000.00			Contribution made to Glendale Gateway Trust on 12 October 2011.				
HO115130	A.H.Murray	Wooler	Contribution towards Wooler Peth Embankment Failure Scheme - HD106403	£2,000.00			Contribution made to HD106403 in March 2012.				
HO115159	A.H.Murray	Wooler	Purchase of 1No. Grit Bin for Westnewton, Wooler	£200.00			Contribution made - grit bin purchased and in location.				
HO115179	A.H.Murray	Wooler	Contribution towards purchase and installation of new defibrillator and temperature controlled storage cabinet at Milfield Reading Room	£1,300.00			Contribution made to Milfield Parish Council on 16 February 2012				
HO115194	A.H.Murray	Wooler	Contribution towards installation of new double glazed window units at Glendale Community Middle School	£5,000.00			Contribution has now been made to Glendale Community Middle School.				
HO115195	A.H.Murray	Wooler	Purchase of 2No. Grit Bins for Branxton Village	£400.00			Contribution made - grit bins purchased and in location.	20	£60,000.00	£57,648.00	£2,352.00
HO115047	H.G.H.Sanderson	Chevington with Longhorsley	Resurfacing to Public Right of Way between Braefoot and West Farm, Longhorsley	£7,425.00			8. Scheme completed				
HO115095	H.G.H.Sanderson	Chevington with Longhorsley	Construction of 2No. New passing place on the U6004 between A1 junction and Eshott Hall	£5,000.00			8. Scheme completed				
HO115096	H.G.H.Sanderson	Chevington with Longhorsley	Construction of 2No. New passing places on the U6015 between C133 junction and Shothaugh	£4,000.00			8. Scheme completed				
HO115174	H.G.H.Sanderson	Chevington with Longhorsley	Traffic calming (Improvements to traffic signs and roadmarkings) U6016 Linden Acres Road	£1,800.00			8. Scheme completed	13	£60,000.00	£40,356.00	£19,644.00
Sub Total Estimated Cost £51,725.00											

2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011
					Start	Completion					
HO115129	P.A.Scott	Bamburgh	Purchase of 3No. Grit Bins for Bamburgh Ward	£600.00			Contribution made - grit bins purchased and in location.				
HO115166	P.A.Scott	Bamburgh	Installation of new bus stops, B1304 St. Aidans / Seafield Road, Seahouses	£500.00			8. Scheme completed				
2010/2011 Carried Over Schemes											
HO104883	P.A.Scott	Bamburgh	Erection of new street lighting columns in Bamburgh - Estimated cost £3,000.00	£0.00			8. Scheme completed	9	£60,000.00	£36,824.00	£23,176.00
HO115132	J.E.Smith	Berwick East	Footpath resurfacing outside No.4 Osborne Road, Tweedmouth	£7,800.00			8. Scheme completed				
HO115133	J.E.Smith	Berwick East	Contribution towards Spittal Memorial Green / Spa Well Refurbishment - Phase 2	£5,000.00			Contribution made to Spittal Improvement Trust on 10 May 2012.				
HO115143	J.E.Smith	Berwick East	Erection of new bus shelter at Ancroft	£1,500.00			8. Scheme completed				
HO115206	J.E.Smith	Berwick East	Contribution towards installation of new Polyfoam safety fence at Berwick Speedway, Shiefeld Park, Berwick	£2,000.00			Contribution made to Berwick Bandits Safety Fence Fund on 20 March 2012.				
HO115217	J.E.Smith	Berwick East	Contribution towards construction of new paved area at the Swan Table, Tweedmouth	£1,860.00			Contribution made to Westend Residents Association on 2 April 2012.	11	£60,000.00	£33,038.00	£26,962.00
HO115180	R.Styring	Lesbury	Contribution towards construction of new scoreboard and storage unit at Alnwick Cricket Club	£4,000.00			Contribution made to Alnwick Cricket Club on 15 February 2012.				
HO115213	R.Styring	Lesbury	Contribution towards conversion of building units 2 & 3 St. Tomas Close Workshops, Alnwick into Alnwick Boxing Club Gymnasium	£3,000.00			Contribution made to Alnwick Amateur Boxing Club on 20 March 2012.				
2010/2011 Carried Over Schemes											
HO104867	R.Styring	Lesbury	Contribution towards erection of new handrails, north side of Lesbury Wynding (Steppey Lane) Footbridge - Estimated cost £10,000.00	£0.00			8. Scheme completed				
HO104937	R.Styring	Lesbury	Traffic calming (Prohibition of Driving) U3144 Allerburn Lea, Alnwick - Estimated cost £3,500.00	£0.00			Scheme cancelled	11	£60,000.00	£39,297.00	£20,703.00
HO115120	J.A.Taylor	Longhoughton	Contribution towards construction of new early years outdoor learning area at Embleton Vincent Edwards C of E Aided First School	£2,000.00			Contribution made towards this scheme in March 2012.				
HO115121	J.A.Taylor	Longhoughton	Contribution towards installation of new double glazed window units at South Charlton Village Hall	£4,000.00			Contribution made to South Charlton Village Hall on 8 November 2011.				
HO115122	J.A.Taylor	Longhoughton	Contribution towards construction of new pitched roof at The Breamish Hall, Powburn	£4,000.00			Contribution made to The Breamish Hall on 31 October 2011.				
HO115124	J.A.Taylor	Longhoughton	Contribution towards construction of new drainage at Embleton Cricket Club	£6,000.00			Contribution made to Embleton Cricket Club on 20 March 2012.				
HO115191	J.A.Taylor	Longhoughton	Contribution towards installation of new double glazed UPVC windows at Bolton Village Hall	£3,500.00			Contribution made to Bolton Village Hall on 6 March 2012.				
2010/2011 Carried Over Schemes											
HO105006	J.A.Taylor	Longhoughton	Contribution towards refurbishment of Bolton Village Hall - Estimated cost £10,000.00	£0.00			Contribution made to Bolton Village Hall on 16 August 2011.	13	£60,000.00	£57,506.00	£2,494.00
HO115127	A.Tebbutt	Morpeth Kirkehill	Contribution towards erection of new bus shelter at Spelvit Lane, Morpeth	£4,333.00			Contribution made to Morpeth Town Council on 9 March 2012.				
2010/2011 Carried Over Schemes											
HO105015	A.Tebbutt	Morpeth Kirkehill	Contribution towards refurbishment of T & G Allan's (Old Nags) Alleyway, Morpeth - Estimated cost £3,500.00	£0.00			Contribution made to Morpeth & District Chamber of Trade on 1 August 2011.	7	£60,000.00	£34,937.00	£25,063.00

Sub Total Estimated Cost £50,093.00

2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011
					Start	Completion					
HO115036	T.N.Thorne	Shilbottle	Contribution towards construction of new extension at St Mary's Parish Church, Longframlington	£5,000.00			Contribution made to Longframlington Parochial Church Council on 9 June 2011.				
HO115101	T.N.Thorne	Shilbottle	Contribution towards installation of new drainage system in football pitch at Vyner Park, Swarland	£10,000.00			Contribution made to Newton on the Moor & Swarland Parish Council on 8 November 2011.				
2010/2011 Carried Over Schemes											
HO104909	T.N.Thorne	Shilbottle	Traffic calming (parking improvements) Rothbury Road, Longframlington - Estimated cost £2,000.00	£0.00			Scheme cancelled				
HO104910	T.N.Thorne	Shilbottle	Traffic calming ('Slow' roadmarkings) Swarland - Estimated cost £2,500.00	£0.00			8. Scheme completed	8	£60,000.00	£50,736.00	£9,264.00
HO115030	D. J. Towns	Ulgham	Contribution towards construction of new car park at ATAC, David Mather House, Mile Road, Widdrington Station	£5,400.00			Contribution made to A. T. A. C. on 6 June 2011.				
HO115031	D. J. Towns	Ulgham	Contribution towards construction of new disabled toilets, Hepscott Village Hall	£5,000.00			Contribution made to Hepscott Parish Council on 6 June 2011.				
HO115107	D. J. Towns	Ulgham	Contribution towards installation of new loft and wall insulation at Ulgham Women's Institute Hall	£5,000.00			Contribution made to Ulgham Womens Institute on 3 April 2012.	13	£60,000.00	£58,446.00	£1,554.00
HO115048	R.J.D.Watkin	Norham and Islandshires	Erection of new bus shelter (Westbound) at Cornhill on Tweed	£10,160.00			8. Scheme completed				
HO115110	R.J.D.Watkin	Norham and Islandshires	Contribution towards installation of new insulation at Crookham Village Hall	£5,000.00			Contribution made to Crookham Village Hall on 14 October 2011.	11	£60,000.00	£59,685.00	£315.00
HO115035	J.G.Watson	Amble West with Warkworth	Contribution towards erection of new steel security fencing at Amble Welfare Pavilion	£4,120.00			Contribution made to Amble Development Trust on 2 June 2011.				
HO115076	J.G.Watson	Amble West with Warkworth	Construction of dropped kerbs, Edwin Street, Amble	£1,200.00			8. Scheme completed				
HO115137	J.G.Watson	Amble West with Warkworth	Contribution towards erection of new decorative lighting columns, C95 Station Road, Warkworth	£6,000.00			8. Scheme completed				
HO115150	J.G.Watson	Amble West with Warkworth	Erection of new street lighting in rear of Wellwood Street, Amble - Joint scheme with Councillor G. R. Arckless	£3,075.00			8. Scheme completed	11	£60,000.00	£55,186.00	£4,814.00
HO115026	D.Woodard	Pegswood	Erection of new fencing at Pegswood Welfare Park	£1,126.00			8. Scheme completed				
HO115078	D.Woodard	Pegswood	Construction of new footpath and footpath resurfacing, C157 Butchers Lane, Longhirst	£14,000.00			8. Scheme completed				
HO115091	D.Woodard	Pegswood	Construction of dropped kerbs, Shadfen Crescent, Pegswood	£2,300.00			8. Scheme completed				
HO115183	D.Woodard	Pegswood	Construction of new footpath, south side of C127 Butcher Lane, Longhirst	£5,200.00			8. Scheme completed	14	£60,000.00	£57,080.00	£2,920.00
Sub Total Estimated Cost				£82,581.00							
Total Estimated Cost				£265,855.00							

2011-2012 Schemes Under Consideration

Log No.	Councillor	Electoral Division	Scheme Description	Qualified for Capital funding	Compatible with NCC Policy	Technically Viable	Estimate being prepared.	Estimate provided	Other Comments
2011/021	I.P.Lindley	Morpeth Stobhill	Traffic calming (Gateway signing and junction improvements) Stobhill Estate, Morpeth	√	√				Awaiting estimate from Sustainable Transport Service

For any further information please contact Reuben Morgan on 01670 624098

North Area Committee
Members Local Improvement Schemes
2011 - 2012
Progress Report - 31 March 2012

SUMMARY

STATUS

	Value	Total Budget 2008 to 2011	Total No. Schemes 2008 to 2011	Total Expenditure 2008 to 2011
Total Budget Available to County Council Members for the above initiative	£300,000.00	£1,146,559.00	(Excludes £53,441.00 Revenue contributions)	
APPROVED SCHEMES	59No.	@	£265,855.00	201No.
Status:				@
Schemes completed	23No.	@	£113,142.00	64No.
Schemes to commence/on-going	0No.	@	£0.00	0No.
Design/Consultation Stage	0No.	@	£0.00	8No.
Contributions to external Organisations	36No.	@	£152,713.00	123No.
Cancelled schemes	0No.	@	£0.00	6No.
	59No.		£265,855.00	201No.
OUTSTANDING BIDS	1No.			1No.
Under consideration	1No.			1No.
Awaiting Approval	0No.			0No.

CONTACT

For any further information please contact any of the following officer:

Reuben Morgan 01670 624098

KEY TO SCHEME STATUS

Scheme Status Key:-

- | | |
|---|--|
| 1. Under discussion with Councillor | 5. Formal advertisement (if appropriate) |
| 2. Out to public consultation | 6. Works order issued |
| 3. Assessment of public consultation/
Spokesperson Approval or Committee
Approval | 7. Works commenced on site |
| 4. Design in progress | 8. Scheme completed |