

South-East Area Committee  
Members Local Improvement Schemes  
2011 - 2012  
Progress Report - 31 March 2012

## 2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date Start Completion	Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011	
HO115147	A.R.Armstrong	Blyth Valley Cramlington Village	Contribution towards purchase of new multi-purpose AVID electric vehicle for Cramlington Area	£3,000.00		Contribution made towards the purchase of this vehicle in March 2012.	4	£60,000.00	£23,961.00	£36,039.00	
HO115042	M.K.Bircham	Wansbeck Haydon	Erection of new street light, A196 Haydon Road, Ashington	£1,450.00		8. Scheme completed					
HO115160	M.K.Bircham	Wansbeck Haydon	Contribution towards reurfacing back lane, B1334 Newbiggin Road, Ashington	£10,000.00		Contribution made towards this resurfacing scheme in February 2012.					
HO115161	M.K.Bircham	Wansbeck Haydon	Contribution towards purchase and installation of new play equipment at the Northumberland C of E Academy - John Knott Campus, Ashington	£7,000.00		Contribution made to North of England C of E Academy - James Knott Campus on 23 January 2012.					
HO115184	M.K.Bircham	Wansbeck Haydon	Contribution towards installation of new security lighting at Seaton Hirst Veterans Institute, Belsay Road, Ashington	£475.00		Contribution made to Seaton Hirst Veterans Institute on 6 March 2012.					
HO115209	M.K.Bircham	Wansbeck Haydon	Contribution towards resurfacing back lane, B1334 Newbiggin Road, Ashington - Phase 2	£10,000.00		8. Scheme completed					
<b>2010/2011 Carried Over Schemes</b>											
HO104988	M.K.Bircham	Wansbeck Haydon	Traffic calming (No waiting at Any Time / Limited Waiting) U6513 Norham Road / Newbiggin Road Back Lane - Estimated cost £2,800.00	£0.00		8. Scheme completed	13	£60,000.00	£56,487.00	£3,513.00	
HO115146	T.Brechany	Blyth Valley Cramlington South East	Contribution towards purchase of new multi-purpose AVID electric vehicle for Cramlington Area	£3,000.00		Contribution made towards the purchase of this vehicle in March 2012.	7	£60,000.00	£33,055.00	£26,945.00	
HO115071	M.Brown	Blyth Valley Cramlington West	Refurbishment of toilets at East Hartford Community Centre	£21,800.00		8. Scheme completed					
HO115185	M.Brown	Blyth Valley Cramlington West	Construction of new car parking area at Shanklea Primary School, Cramlington	£15,000.00		8. Scheme completed					
HO115190	M.Brown	Blyth Valley Cramlington West	Contribution towards purchase of new multi-purpose AVID electric vehicle for Cramlington Area	£3,000.00		Contribution made towards the purchase of this vehicle in March 2012.	7	£60,000.00	£59,272.00	£728.00	
HO115034	D.Campbell	Blyth Valley Newsham	Contribution towards purchase of new wheelchair accessible minibus for WATBUS Community Transport	£10,000.00		Contribution made to WATBus Community Transport on 8 June 2011.					
HO115102	D.Campbell	Blyth Valley Newsham	Verge hardening, U9518 Holystone Avenue, Blyth	£19,300.00		8. Scheme completed					
<b>2010/2011 Carried Over Schemes</b>											
HO105022	D.Campbell	Blyth Valley Newsham	Construction of new verge hardening, Chirton Green, Blyth - Estimated cost £6,600.00	£0.00		8. Scheme completed	7	£60,000.00	£59,880.00	£120.00	
HO115070	V.Coils	Blyth Valley Croft	Contribution towards construction of new disabled access ramp at The Buffalo Community Centre, Blyth	£4,200.00		Contribution made to Cowpen Quay Community Association on 1 August 2011.					
HO115105	V.Coils	Blyth Valley Croft	Contribution towards purchase and installation of 3No. Additional CCTV cameras at The Buffalo Community Centre, Blyth	£3,366.00		Contribution made to Cowpen Quay Community Association on 10 October 2011.	6	£60,000.00	£52,316.00	£7,684.00	
HO115075	B.Crowther	Blyth Valley Cramlington Eastfield	Contribution towards installation of new cycle storage racks at Eastfield Primary School, Cramlington	£1,379.00		Contribution has now been made to Eastfield Primary School, Cramlington.					
HO115135	B.Crowther	Blyth Valley Cramlington Eastfield	Contribution towards construction of new children's playground at Abbingdon Way, Cramlington	£6,263.00		Contribution made to Cramlington Town Council on 15 February 2012.					
HO115144	B.Crowther	Blyth Valley Cramlington Eastfield	Contribution towards purchase of new multi-purpose AVID electric vehicle for Cramlington Area	£3,000.00		Contribution made towards the purchase of this vehicle in March 2012.					
HO115192	B.Crowther	Blyth Valley Cramlington Eastfield	Contribution towards construction of new stilted shelter / classroom at Northburn Primary School, Cramlington - Joint scheme with Cllr. Daley	£5,400.00		Contribution made towards this scheme in March 2012.					
<b>2010/2011 Carried Over Schemes</b>											
HO105001	B.Crowther	Blyth Valley Cramlington Eastfield	Contribution towards construction of new outdoor play / teaching area, Eastlea Primary School, Cramlington - Estimated cost £4,597.00	£0.00		Contribution made to Eastlea Primary School scheme - Job No. PD100950 - Contribution made in March 2012.	8	£60,000.00	£34,931.00	£25,069.00	
<b>Sub total Estimated Cost</b>				<b>£127,633.00</b>							

## 2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011
					Start	Completion					
HO115126	W.Daley	Blyth Valley Cramlington North	Erection of knee rail / birdsmouth fence at Burnside Primary School, Cramlington	£1,592.00			8. Scheme completed				
HO115138	W.Daley	Blyth Valley Cramlington North	Construction of new drainage, U9558 Glynwood Close, Cramlington	£6,000.00			8. Scheme completed				
HO115142	W.Daley	Blyth Valley Cramlington North	Contribution towards purchase of UNIPAR speed measuring equipment	£1,995.00			Contribution made to purchase this equipment in March 2012.				
HO115153	W.Daley	Blyth Valley Cramlington North	Contribution towards purchase of new multi-purpose AVID electric vehicle for Cramlington Area	£3,000.00			Contribution made towards the purchase of this vehicle in March 2012.				
HO115193	W.Daley	Blyth Valley Cramlington North	Contribution towards construction of new stilted shelter / classroom at Northburn Primary School, Cramlington - Joint scheme with Cllr. Crowther	£5,400.00			Contribution made towards this scheme in March 2012.				
<b>2010/2011 Carried Over Schemes</b>											
HO105000	W.Daley	Cramlington North	Contribution towards construction of new outdoor play / teaching area, Eastlea Primary School, Cramlington - Estimated cost £4,598.00	£0.00			Contribution made to Eastlea Primary School scheme - Job No. PD100950 - Contribution made in March 2012.	10	£60,000.00	£31,091.00	£28,909.00
HO115041	G.Davey	Blyth Valley Kitty Brewster	Contribution towards improvements to play facility, Chase Farm Drive, Blyth	£10,000.00			8. Scheme completed				
<b>2010/2011 Carried Over Schemes</b>											
HO104999	G.Davey	Blyth Valley Kitty Brewster	Erection of new security barriers, Patterdale Field, Blyth - Estimated cost £480.00	£0.00			8. Scheme completed	6	£60,000.00	£28,164.00	£31,836.00
	S.Davey	Blyth Valley Cowpen		£0.00				5	£60,000.00	£12,814.00	£47,186.00
HO115037	M.I.Douglas	Lynemouth	Installation of cast iron traffic bollards and 'H' Bar marking, Junction of Ashington Road / Lynemouth Road, Ellington	£3,150.00			8. Scheme completed				
HO115085	M.I.Douglas	Lynemouth	Erection of interactive speed signs at Ellington	£7,500.00			8. Scheme completed				
HO115134	M.I.Douglas	Lynemouth	Verge hardening, Breamish, Ellington	£999.00			8. Scheme completed				
HO115140	M.I.Douglas	Lynemouth	Construction of new parking areas at Linton Village Hall	£1,786.00			8. Scheme completed				
HO115151	M.I.Douglas	Lynemouth	Traffic calming (Bus clearway order) C122 Front Street, Ellington	£600.00			8. Scheme completed				
HO115170	M.I.Douglas	Lynemouth	Contribution towards the purchase and installation of 4No. new CCTV cameras at Linton First School	£2,663.00			Contribution made towards this scheme in March 2012.	20	£60,000.00	£51,457.00	£8,543.00
<b>Sub total Estimated Cost</b>				<b>£44,685.00</b>							

For any further information please contact Reuben Morgan 01670 624098

## 2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011
					Start	Completion					
	J.D.Foster	Wansbeck Stakeford		£0.00							
2010/2011 Carried Over Schemes											
HO104942	J.D.Foster	Wansbeck Stakeford	Traffic calming (One way street) U6564 Milburn Terrace, Stakeford - Estimated cost £7,500.00	£0.00			8. Scheme completed				
HO104943	J.D.Foster	Wansbeck Stakeford	Traffic calming (Parking restrictions) Co-Op Store, C403 Dereham Terrace, Stakeford - Estimated cost £5,800.00	£0.00			Scheme cancelled				
HO104949	J.D.Foster	Wansbeck Stakeford	Traffic calming (Double yellow lines) Stakeford Methodist Church, A1147 Half Moon Street - Estimated cost £1,800.00	£0.00			8. Scheme completed				
HO105018	J.D.Foster	Wansbeck Stakeford	Contribution towards erection of new fencing at Bedlington Cemetery - Estimated cost £2,500.00	£0.00			8. Scheme completed	9	£60,000.00	£43,088.00	£16,912.00
HO115065	J.J.Gobin	Wansbeck Sleekburn	Contribution towards construction and installation of new gateway feature, Free Wood Project, Bedlington Station	£15,000.00			Contribution made to East Bedlington Parish Council on 8 February 2013.				
2010/2011 Carried Over Schemes											
HO105007	J.J.Gobin	Wansbeck Sleekburn	Erection of new Harborough pedestrian shelter at Cambois Links - Estimated cost £18,800.00	£0.00			8. Scheme completed				
HO105017	J.J.Gobin	Wansbeck Sleekburn	Contribution towards erection of new fencing at Bedlington Cemetery - Estimated cost £5,000.00	£0.00			8. Scheme completed	5	£60,000.00	£50,502.00	£9,498.00
HO115051	J.A.Lang	Wansbeck Seaton with Newbiggin West	Erection of new 'birdsmouth' fencing at Meadowfield Shops / North Seaton Paddock	£832.00			8. Scheme completed				
HO115057	J.A.Lang	Wansbeck Seaton with Newbiggin West	Contribution towards the construction of the new Castle Island Community Park, North Seaton	£200.00			Contribution made to Groundwork North East (Northumberland) on 6 July 2011.				
HO115172	J.A.Lang	Wansbeck Seaton with Newbiggin West	Contribution towards the erection of new bus shelters in Newbiggin	£5,000.00			Contribution made to Newbiggin-by-the-Sea Town Council on 19 October 2012.				
HO115188	J.A.Lang	Wansbeck Seaton with Newbiggin West	Construction of new link footpath / crossing point on Freeman Way, Ashington - Joint scheme with Cllr. Sawyer	£750.00			8. Scheme completed	15	£60,000.00	£40,052.00	£19,948.00
HO115123	D. Ledger	Wansbeck Choppington	Verge hardening outside Community Centre, U6572 Olympia Avenue, Guidepost	£11,200.00			8. Scheme completed				
HO115214	D. Ledger	Wansbeck Choppington	Contribution towards purchase of UNIPAR speed measuring equipment	£1,995.00			Contribution made to purchase this equipment in March 2012.	10	£60,000.00	£47,291.00	£12,709.00
Sub total Estimated Cost				£34,977.00							

For any further information please contact Reuben Morgan 01670 624098

## 2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011
					Start	Completion					
HO115173	R.M.Nixon	Blyth Valley Holywell	Erection of new street light outside No.27 Swarland Road, Westbourne Estate, Holywell	£1,000.00			8. Scheme completed				
HO115178	R.M.Nixon	Blyth Valley Holywell	Contribution towards purchase and installation of new disabled swing at Astley Park, Seaton Delaval	£3,000.00			8. Scheme completed				
<b>2010/2011 Carried Over Schemes</b>											
HO105010	R.M.Nixon	Blyth Valley Holywell	Erection of new fencing, Kearsley Close, Seaton Delaval - Estimated cost £5,874.00	£0.00			8. Scheme completed	11	£60,000.00	£46,522.00	£13,478.00
HO115044	K.Parry	Wansbeck Hirst	Erection of new street light, Hirst Park, Ashington	£2,800.00			8. Scheme completed				
HO115094	K.Parry	Wansbeck Hirst	Erection of 4No. Ornate style street lighting columns at Hirst Park Pavilion Access, Ashington	£9,600.00			8. Scheme completed				
HO115171	K.Parry	Wansbeck Hirst	Purchase of 2No. Grit Bins for Windygyle and Berry Moor, Ashington	£400.00			Grit bins purchased and now in location.				
HO115216	K.Parry	Wansbeck Hirst	Erection of new child safe fencing at Hirst Park, Ashington	£850.00			8. Scheme completed				
<b>2010/2011 Carried Over Schemes</b>											
HO104880	K.Parry	Wansbeck Hirst	Traffic calming (Double yellow lines and access only) U.6534 Church's Estate, Ashington - Estimated cost £7,000.00	£0.00			8. Scheme completed	14	£60,000.00	£37,706.00	£22,294.00
HO115032	A.H.Pegg	Wansbeck Bedlington Central	Additional contribution towards erection of new post and rail fencing and footpath resurfacing works at Bedlington War Memorial	£2,500.00			8. Scheme completed				
HO115109	A.H.Pegg	Wansbeck Bedlington Central	Traffic calming (No waiting at any time restrictions) U6546 War Memorial Link Road, Bedlington	£2,500.00			8. Scheme completed				
<b>2010/2011 Carried Over Schemes</b>											
HO104945	A.H.Pegg	Wansbeck Bedlington Central	Erection of new post and rail fencing and footpath resurfacing works at Bedlington War Memorial - Estimated cost £12,500.00	£0.00			8. Scheme completed				
HO105019	A.H.Pegg	Wansbeck Bedlington Central	Contribution towards erection of new fencing at Bedlington Cemetery - Estimated cost £2,000.00	£0.00			8. Scheme completed	8	£60,000.00	£49,411.00	£10,589.00
HO115080	S.L.Reed	Wansbeck Bothal	Construction of new pedestrian crossing, A197 Morpeth Road, Ashington	£19,500.00			8. Scheme completed				
HO115081	S.L.Reed	Wansbeck Bothal	Contribution towards construction of new car and footpath improvements at Bothal Saw Mill / Bothal Woods	£2,000.00			Contribution made to Greater Morpeth Development Trust on 1 August 2011.				
<b>2010/2011 Carried Over Schemes</b>											
HO105024	S.L.Reed	Wansbeck Bothal	Erection of new bus shelter, High Market, Ashington - Estimated cost £14,800.00	£0.00			8. Scheme completed	8	£60,000.00	£57,740.00	£2,260.00
HO115028	J.Reid	Blyth Valley Plessey	Contribution towards carriageway resurfacing, U9250 Addington Drive and U9159 East Drive, Blyth	£7,000.00			8. Scheme completed				
HO115215	J.Reid	Blyth Valley Plessey	Contribution towards construction of new car park and drainage system, Blyth Rugby Club	£14,710.00			Contribution made to Blyth Rugby Club on 22 May 2012.	8	£60,000.00	£58,868.00	£1,132.00
HO115175	M.E.Richards	Blyth Valley Seghill with Seaton Delaval	Removal of existing brick planter and reconstruction of pedestrian refuge, A190 Station Road, Seghill	£16,000.00			8. Scheme completed				
HO115176	M.E.Richards	Blyth Valley Seghill with Seaton Delaval	Installation of dropped kerbs, Blyth Street Estate and Seghill area	£5,000.00			8. Scheme completed				
HO115177	M.E.Richards	Blyth Valley Seghill with Seaton Delaval	Contribution towards purchase and installation of new disabled swing at Astley Park, Seaton Delaval	£3,000.00			8. Scheme completed	7	£60,000.00	£49,673.00	£10,327.00
	L.J.Rickerby	Blyth Valley South Blyth		£0.00				3	£60,000.00	£23,900.00	£36,100.00
Sub total Estimated Cost				£89,860.00							

## 2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date Start Completion	Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011
HO115045	A.C.Romer	Blyth Valley Hartley	Construction of new footpath adjacent to No. 50 Clarence Street, Seaton Sluice	£4,000.00		8. Scheme completed				
HO115046	A.C.Romer	Blyth Valley Hartley	Contribution towards installation of new double glazed window units at St. Paul's Church, Seaton Sluice	£5,000.00		Contribution made to Delaval Parochial Church Council on 5 July 2011.				
HO115158	A.C.Romer	Blyth Valley Hartley	Installation of dropped kerb, Southward, Seaton Sluice	£450.00		8. Scheme completed				
<b>2010/2011 Carried Over Schemes</b>										
HO104991	A.C.Romer	Blyth Valley Hartley	Contribution towards purchase and installation of 2No. Bicycle storage racks at Seaton Sluice Community Centre - Estimated cost £1,364.00	£0.00		Contribution made to Seaton Sluice Community Centre on 19 April 2011.				
HO104992	A.C.Romer	Blyth Valley Hartley	Contribution towards refurbishment of New Hartley Memorial Garden - Estimated cost £8,000.00	£0.00		Scheme cancelled	12	£60,000.00	£41,344.00	£18,656.00
HO115114	J.Sawyer	Wansbeck College	Construction of new footpath opposite No. 88 Broomlee, Ashington	£910.00		8. Scheme completed				
HO115115	J.Sawyer	Wansbeck College	Construction of new parking area, Rochester Close, Ashington	£1,320.00		8. Scheme completed				
HO115116	J.Sawyer	Wansbeck College	Erection of bollards at Junction of 7th. Avenue / Milburn Road, Ashington	£3,674.00		8. Scheme completed				
HO115117	J.Sawyer	Wansbeck College	Installation of staggered pedestrian barrier at Nelson Close, Ashington	£920.00		8. Scheme completed				
HO115136	J.Sawyer	Wansbeck College	Installation of Squeeze Barriers on Wansbeck Manor Footpath, Ashington	£350.00		8. Scheme completed				
HO115189	J.Sawyer	Wansbeck College	Construction of new link footpath / crossing point on Freeman Way, Ashington - Joint scheme with Cllr. Lang	£750.00		8. Scheme completed				
<b>2010/2011 Carried Over Schemes</b>										
HO104908	J.Sawyer	Wansbeck College	Erection of street lighting, Public Footpath No.83, Castle Island Way, Ashington, Phase 1 - Estimated cost £5,000.00	£0.00		8. Scheme completed	11	£60,000.00	£42,719.00	£17,281.00
HO115025	I.C.F.Swithenbank	Blyth Valley Cramlington East	Contribution towards installation of new electricity supply, electrical lighting, central heating system and water supply at Blyth All Weather Lifeboat Station, High Quays, Blyth	£4,867.00		Contribution made to Blyth All Weather Lifeboat on 20 May 2011.				
HO115145	I.C.F.Swithenbank	Blyth Valley Cramlington East	Contribution towards purchase of new multi-purpose AVID electric vehicle for Cramlington Area	£3,000.00		Contribution made towards the purchase of this vehicle in March 2012.				
HO115210	I.C.F.Swithenbank	Blyth Valley Cramlington East	Erection of new bus shelter at Mayfield Cemetery, Cramlington	£5,500.00		8. Scheme completed	9	£60,000.00	£30,514.00	£29,486.00
HO115052	A.Thompson	Wansbeck Newbiggin Central And East	Erection of interactive speed sign, A197 Woodhorn Crescent, Newbiggin By The Sea	£3,800.00		8. Scheme completed	2	£60,000.00	£8,783.00	£51,217.00
HO115033	G.Todd	Wansbeck Bedlington West	Additional contribution towards erection of new post and rail fencing and footpath resurfacing works at Bedlington War Memorial	£2,500.00		8. Scheme completed				
<b>2010/2011 Carried Over Schemes</b>										
HO104946	G.Todd	Wansbeck Bedlington West	Erection of new post and rail fencing and footpath resurfacing works at Bedlington War Memorial - Estimated cost £12,500.00	£0.00		8. Scheme completed				
HO105020	G.Todd	Wansbeck Bedlington West	Contribution towards erection of new fencing at Bedlington Cemetery - Estimated cost £6,240.00	£0.00		8. Scheme completed	4	£60,000.00	£24,240.00	£35,760.00
	I.M.R.Tompkins	Blyth Valley Wensleydale		£0.00						
<b>2010/2011 Carried Over Schemes</b>										
HO104958	I.M.R.Tompkins	Blyth Valley Wensleydale	Erection of new bus shelter, opposite No. 91 Wensleydale Road, Blyth - Estimated cost £8,000.00	£0.00		8. Scheme completed				
HO105002	I.M.R.Tompkins	Blyth Valley Wensleydale	Contribution towards erection of new streetlighting at Ridley Park, Blyth - Estimated cost £15,000.00	£0.00		8. Scheme completed	5	£60,000.00	£38,699.00	£21,301.00
Sub total Estimated Cost				£37,041.00						

## 2011-2012 Approved Schemes (Up to 31 March 2012)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2011	Total Committed 2008 to 2011	Balance Remaining 2008 to 2011
HO115079	V.Tyler	Wansbeck Bedlington East	Contribution towards construction and installation of new gateway feature and outdoor gym equipment, Free Wood Project, Bedlington Station	£10,000.00			Contribution made to East Bedlington Parish Council on 8 February 2013.				
<b>2010/2011 Carried Over Schemes</b>											
HO105016	V.Tyler	Wansbeck Bedlington East	Contribution towards erection of new fencing at Bedlington Cemetery - Estimated cost £5,000.00	£0.00			8. Scheme completed	4	£60,000.00	£25,008.00	£34,992.00
	G.Webb	Blyth Valley Isabella		£0.00				3	£60,000.00	£14,147.00	£45,853.00
HO115043	T.S.Wilson	Wansbeck Ashington Central	Erection of new street light at garages opposite No. 167 Chestnut Street, Ashington	£1,300.00			8. Scheme completed				
HO115084	T.S.Wilson	Wansbeck Ashington Central	Contribution towards carriageway reconstruction, U6524 Back Lane, Pont Street, Ashington	£12,000.00			8. Scheme completed				
HO115128	T.S.Wilson	Wansbeck Ashington Central	Purchase of 3No. Grit Bins for Wansbeck Ashington Central Ward	£600.00			Grit bins purchased and now in location.				
HO115169	T.S.Wilson	Wansbeck Ashington Central	Erection of new street lighting column, U6510 Wedderburn Square, Ashington	£3,000.00			8. Scheme completed				
HO115196	T.S.Wilson	Wansbeck Ashington Central	Street lighting improvements, U6523 Pont Street, Ashington	£3,000.00			8. Scheme completed	14	£60,000.00	£59,735.00	£265.00
Sub total Estimated Cost				£29,900.00							
Total Estimated Cost				£364,096.00							

For any further information please contact Reuben Morgan 01670 624098

## 2011-2012 Schemes Under Consideration

Log No.	Councillor	Electoral Division	Scheme Description	Qualified for Capital funding	Compatible with NCC Policy	Technically Viable	Estimate being prepared.	Estimate provided	Other Comments
2011/083	J.A.Lang	Wansbeck Seaton with Newbiggin West	Traffic calming (20mph speed limit) Spital Estate, Newbiggin	√	√				Awaiting estimate from Highways & Neighbourhood Services
2011/147	R.M.Nixon	Blyth Valley Holywell	Traffic calming (20mph speed limit) U9534 Holywell Avenue, Valley Road, Seaton Crescent, Holywell	√	√				Scheme on hold
2011/160	K.Parry	Wansbeck Hirst	Erection of new street light adjacent to house at Hirst Park, Ashington	√	√				Works carried out as part of Councillor Parry's scheme HO115094.
2011/092	I.C.F.Swithenbank	Blyth Valley Cramlington East	Contribution towards erection of new child proof fencing at Alderley Way Playground, Cramlington	√	√				Scheme cancelled - works to be carried out by Cramlington Town Council
2011/104	T.S.Wilson	Wansbeck Ashington Central	Erection of new street lighting column, U6510 Darnley Road / Chillingham Crescent Footpath, Ashington	√	√				Under discussion with Councillor Wilson
2011/105	T.S.Wilson	Wansbeck Ashington Central	Erection of new street lighting column, U6510 Roseneath Court / Railway Footpath, Ashington	√	√				Under discussion with Councillor Wilson

For any further information please contact Reuben Morgan 01670 624098



South-East Area Committee  
Members Local Improvement Schemes  
2011 - 2012  
Progress Report - 31 March 2012

**SUMMARY**

*STATUS*

			Value		Total Budget 2008 to 2011	Total No. Schemes 2008 to 2011	Total Expenditure 2008 to 2011	
<b>Total Budget Available to County Council Members for the above initiative</b>			<b>£465,000.00</b>		<b>£1,849,880.00</b>	(Excludes £10,120.00 Revenue contribution)		
<b>APPROVED SCHEMES</b>		<b>72No.</b>	<b>@</b>	<b>£364,096.00</b>		<b>255No.</b>	<b>@</b>	<b>£1,322,952.00</b>
<b>Status:</b>								
Schemes completed		43No.	@	£228,183.00		140No.	@	£777,967.00
Schemes to commence/on-going		0No.	@	£0.00		4No.	@	£47,800.00
Design/Consultation Stage		0No.	@	£0.00		10No.	@	£43,950.00
Contributions to external Organisations		29No.	@	£135,913.00		93No.	@	£423,855.00
Cancelled schemes		0No.	@	£0.00		8No.	@	£29,380.00
		<b>72No.</b>		<b>£364,096.00</b>		<b>255No.</b>		<b>£1,322,952.00</b>
<b>OUTSTANDING BIDS</b>								
Under consideration		1No.				1No.		
Awaiting Approval		1No.				1No.		
		0No.				0No.		

*CONTACT*

For any further information please contact any of the following officers:

Reuben Morgan 01670 624098

*KEY TO SCHEME STATUS*

Scheme Status Key:-

- |   |  |
|---|--|
| 1. Under discussion with Councillor   | 5. Formal advertisement (if appropriate) |
| 2. Out to public consultation   | 6. Works order issued                    |
| 3. Assessment of public consultation/<br>Spokesperson Approval or Committee<br>Approval | 7. Works commenced on site               |
| 4. Design in progress   | 8. Scheme completed                      |