

West Area Committee  
Members Local Improvement Schemes  
2014 - 2015  
Progress Report - 31 March 2015

## West Area Committee - Monthly Report

### 2014 - 2015 Approved Schemes (Up to 31 March 2015)

	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014 to 2015
	E.Armstrong	Ponteland East and Stannington		<b>£0.00</b>				<b>3</b>	£12,886.67	£30,000.00	£42,886.67	£8,395.14	<b>£34,491.53</b>
HO145820	E.Burt	Prudhoe North	Contribution towards the purchase and installation of new play equipment at Castle Dene Play Area, Prudhoe	£16,826.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year - See Central Area committee Report						
HO145821	E.Burt	Prudhoe North	Contribution towards refurbishment of kitchen at St Matthews Catholic Club, Prudhoe	£5,290.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year - See Central Area committee Report						
HO145832	E.Burt	Prudhoe North	Contribution towards the purchase and installation of new play equipment at Highfield Park, Prudhoe	£7,000.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year - See Central Area committee Report	<b>4</b>	£21,780.73	£30,000.00	£51,780.73	£39,030.00	<b>£12,750.73</b>

## West Area Committee - Monthly Report

HO145818	C.Cessford	Hexham West	Contribution towards construction of new pavilion at Hexham Leazes Cricket Club	£3,000.00				4	£5,605.02	£30,000.00	£35,605.02	£23,000.00	<b>£12,605.02</b>
<b>Sub total Estimated Cost</b>				<b>£32,116.00</b>									

For any further information please contact R. Morgan 01670 624098

## West Area Committee - Monthly Report

### 2014 - 2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014 to 2015
HO145789	A.Dale	Stocksfield and Broomhaugh	Traffic calming (Provision of new warning signs and roadmarkings) B6309 Hindley	£3,200.00			8. Scheme completed	6	£6,848.77	£30,000.00	£36,848.77	£15,134.32	£21,714.45
	R.R.Dodd	Ponteland North		£0.00				2	£2,122.87	£30,000.00	£32,122.87	£5,445.00	£26,677.87
HO145808	J.B.Fearon	Corbridge	Contribution towards construction of new gated entrance to link the Parish Hall and The Chains children's play areas in Corbridge	£5,053.00			Contribution made to Corbridge Parish Council on 3 February 2015.	4	£1,686.97	£30,000.00	£31,686.97	£20,053.00	£11,633.97
<b>Sub total Estimated Cost</b>				<b>£8,253.00</b>									

For any further information please contact R. Morgan 01670 624098

## West Area Committee - Monthly Report

### 2014 - 2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014 to 2015
HO145698	R.Gibson	Humshaugh	Installation of two new cattle grids on the U5057 at Coldcoates and the U5059 at Hetherington	£10,000.00			8. Scheme completed	5	-£77.55	£30,000.00	£29,922.45	£16,070.00	£13,852.45
HO145714	C.Homer	Hexham East	Installation of new street lighting column at side of No.1 Newman's Way and 2No. LED lantern conversations at No's. 12-21 Gaprigg Court, Hexham	£2,000.00			8. Scheme completed						
HO145720	C.Homer	Hexham East	Contribution towards refurbishment of toilets at The Torch Centre, Hexham	£5,000.00			Contribution made to the Torch Association on 24 June 2014.						
HO145827	C.Homer	Hexham East	Contribution towards refurbishment of Bell Terrace and Priestlands Dene children's play areas, Hexham - Joint scheme with Cllr. Robson, total contribution £6,000.00	£3,000.00			Contribution made to Hexham Town Council on 9 April 2015.	7	£1,776.87	£30,000.00	£31,776.87	£17,500.00	£14,276.87

## West Area Committee - Monthly Report

HO145741	C.W. Horncastle	South Tynedale	Contribution towards installation of new air conditioning heat pump and electrical upgrading / rewiring work at Catton Village Hall	£14,148.00			Contribution made to Catton Village Hall on 22 August 2014.						
HO145747	C.W. Horncastle	South Tynedale	Contribution towards installation of new water supply to upper studio at Allendale Forge Studios Art Centre	£2,010.00			Contribution made to Allendale Creative Artists Art Studios on 16 September 2014.						
HO145823	C.W. Horncastle	South Tynedale	Contribution towards purchase of new Logic towed spray tank and extension boom for Allendale Football Club	£2,004.00			Contribution made to Allendale Sports Club on 21 April 2015.	4	£5,736.48	£30,000.00	£35,736.48	£19,808.00	£15,928.48
<b>Sub total Estimated Cost <u>£38,162.00</u></b>													

For any further information please contact R. Morgan 01670 624098

## West Area Committee - Monthly Report

### 2014 - 2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014 to 2015
HO145781	I.Hutchinson	Haltwhistle	Contribution towards erection of two new bus shelters at Haltwhistle Cemetery, B6322 Tyne View Road	£2,000.00			Contribution made to Haltwhistle Town Council on 3 December 2014.	2	-£648.09	£30,000.00	£29,351.91	£10,000.00	£19,351.91
HO145729	P.A.Jackson	Ponteland South with Heddon	Contribution towards refurbishment of children's playground at Welfare Field, Heddon-on-the-Wall	£10,000.00			Contribution made to Heddon-on-the-Wall Parish Council on 16 September 2014.	4	£18,106.58	£30,000.00	£48,106.58	£26,491.00	£21,615.58
HO145716	V.Jones	Ponteland West	Traffic calming (Provision of additional 30mph roundels) C344 Dalton	£2,400.00			8. Scheme completed						
HO145758	V.Jones	Ponteland West	Contribution towards construction of new disabled toilet and disabled access at Great Whittington Village Hall	£11,120.00			Contribution made to Great Whittington Village Hall on 24 September 2014.						

## West Area Committee - Monthly Report

HO145806	V.Jones	Ponteland West	Contribution towards purchase and installation of new double glazed window units at Great Whittington Village Hall	£2,000.00			Contribution mad to Great Whittington Village Hall Committee on 19 January 2015.	8	£13,871.55	£30,000.00	£43,871.55	£33,552.52	£10,319.03
Sub total Estimated Cost				£27,520.00									

For any further information please contact R. Morgan 01670 624098



## West Area Committee - Monthly Report

### 2014 - 2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014 to 2015
HO145796	P.Kelly	Bywell	Contribution towards purchase and installation of new kitchen equipment at Wylam First School	£6,251.00			Contribution has now been made towards this scheme.						
HO145822	P.Kelly	Bywell	Contribution towards installation of Acrya glass windows at Wylam Institute	£5,000.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year - See Central Area Committee Report.	4	£1,991.01	£30,000.00	£31,991.01	£18,024.61	£13,966.39
HO145783	A.Reid	Prudhoe South	Erection of new street light rear of 2 West Wylam Drive, U8280 Scales Crescent Offshoot, Prudhoe	£2,500.00	Jun-15	Oct-15	4. Design in progress - Scheme carried forward into 2015/2016 financial year - See Central Area Committee Report						
HO145792	A.Reid	Prudhoe South	Contribution towards new flagged paving and installation of handrail at The Glade, Prudhoe	£6,187.00			Contribution made to Prudhoe Town Council on 5 January 2015.						

## West Area Committee - Monthly Report

HO145800	A.Reid	Prudhoe South	Carriageway resurfacing (Adjacent to No.91 Aderlane Road) U8280 Dene Street, West Wylam	£2,420.00			8. Scheme completed	5	£4,816.01	£30,000.00	£34,816.01	£16,987.00	£17,829.
HO145711	J.R.Riddle	Bellingham	Contribution towards purchase and installation of new play equipment at Bellingham Playground	£5,000.00			Contribution made to Bellingham Playground development Project on 16 June 2014.						
HO145748	J.R.Riddle	Bellingham	Contribution towards construction costs of new extension to Kielder Observatory Car Park	£5,000.00			Contribution made to Kielder Astronomical Society on 10 September 2014.	3	£5,465.00	£30,000.00	£35,465.00	£12,000.00	£23,465.
<b>Sub total Estimated Cost</b>				<b>£32,358.00</b>									

For any further information please contact R. Morgan 01670 624098

## West Area Committee - Monthly Report

### 2014 - 2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014 to 2015
HO145727	T.Robson	Hexham Central with Acomb	Contribution towards construction of new layby, U8293 St Matthews Road, Hexham	£6,000.00			8. Scheme completed						
HO145754	T.Robson	Hexham Central with Acomb	Construction of new verge hardening, U8293 St Cuthberts Lane, Hexham	£5,300.00			8. Scheme completed						
HO145828	T.Robson	Hexham Central with Acomb	Contribution towards refurbishment of Bell Terrace and Priestlands Dene children's play areas, Hexham - Joint scheme with Cllr. Homer, total contribution £6,000.00	£3,000.00			Contribution made to Hexham Town Council on 9 April 2015.	4	-£3,594.20	£30,000.00	£26,405.80	£16,300.00	£10,105.80
HO145709	A.Sharp	Haydon and Hadrian	Contribution towards refurbishment of clubhouse at Haltwhistle Golf Club	£5,000.00			Contribution made to Haltwhistle Golf Club on 11 June 2014.						

## West Area Committee - Monthly Report

HO145710	A.Sharp	Haydon and Hadrian	Contribution towards construction of new block paved area at Bardon Mill and Henshaw Community Village Hall	£2,500.00			Contribution made to Bardon Mill Village Hall on 11 June 2014.						
HO145726	A.Sharp	Haydon and Hadrian	Installation of 4 No. new pole mounted lighting units at Bardon Mill Village Hall Entrance, U7070 Thorntree Close Jct. to Riverdale, Bardon Mill	£3,000.00			8. Scheme completed						
HO145749	A.Sharp	Haydon and Hadrian	Additional contribution towards refurbishment of clubhouse at Haltwhistle Golf Club	£2,000.00			Contribution made to Haltwhistle Golf Club on 16 September 2014.						
HO145759	A.Sharp	Haydon and Hadrian	Installation of dropped kerbs A686,B6319,U8231 Haydon Bridge	£5,750.00			8. Scheme completed						
HO145766	A.Sharp	Haydon and Hadrian	Contribution towards construction of new car park at Henshaw CE Aided Primary School, Bardon Mill	£5,000.00			Contribution made to The Dioceses of Durham and Newcastle on 25 November 2014.						

## West Area Committee - Monthly Report

HO145768	A.Sharp	Haydon and Hadrian	Contribution towards purchase of a new ATV bike for Haydon Bridge Utd. Football Club	£2,688.00			Contribution made to Haydon Bridge United FC on 18 November 2014.	9	£10,595.93	£30,000.00	£40,595.93	£36,510.00	£4,085.93
			Sub total Estimated Cost	£40,238.00									
			Total Estimated Cost	£178,647.00									

For any further information please contact R. Morgan 01670 624098

## West Area Committee - Monthly Report

### 2014 - 2015 Schemes Under Consideration

Log No.	Councillor	Electoral Division	Scheme Description	Qualified for Capital funding	Compatible with NCC Policy	Technically Viable	Estimate being prepared.	Estimate provided	Other Comments
2014/095	<b>E.Armstrong</b>	<b>Ponteland East and Stannington</b>	Traffic calming (Improved school warning signs and new flashing amber signs) at Stannington First School, C364 Church Road, Stannington	√	√	√	√		Awaiting estimate from Technical Services
2014/096	E.Armstrong	Ponteland East and Stannington	Traffic calming (Gateway signing) U9061 Glororum	√	√	√	√		Awaiting estimate from Technical Services
2014/050	<b>E.Burt</b>	<b>Prudhoe North</b>	Traffic calming (Residents parking only) U8276 Dr. Syntax Road, Prudhoe	√	√	√	√		Awaiting estimate from Technical Services
<b>2014/048</b>	<b>C.Cessford</b>	<b>Hexham West</b>	<b>Footpath reconstruction and widening at junction of B6531 Leazes Crescent &amp; U8290 Eilansgate, Hexham</b>	√	√	√	√		<b>Scheme withdrawn after discussion with Cllr. Cessford.</b>
2014/013	<b>A.Dale</b>	<b>Stocksfield and Broomhaugh</b>	Traffic calming (Gateway signing) A695 Riding Mill	√	√	√	√	√	Under discussion with Cllr. Dale
<b>2014/135</b>	<b>R.R.Dodd</b>	<b>Ponteland North</b>	<b>Provision of 3No. new dual short stay / HGV-Coach overnight parking bays at Thornhill Road car parks, Ponteland</b>	√	√	√	√		<b>Scheme withdrawn after discussion with Cllr. Dodd.</b>
2014/122	<b>A.Reid</b>	<b>Prudhoe South</b>	Erection of new street light on stepped footpath, adjacent to bus stop / shelter, leading down from Stonyflat Bank to Scales Crescent, Prudhoe	√	√	√	√		Awaiting estimate from Technical Services
2014/118	<b>A.Sharp</b>	<b>Haydon and Hadrian</b>	Traffic calming (Erection of new playground warning signs) Redburn Park, C311 Bardon Mill Main Road.	√	√	√	√		Awaiting estimate from Technical Services
2014/152	A.Sharp	Haydon and Hadrian	Contribution towards purchase and installation of new interactive speed sign, B6318 Glenwhelt Bank, Greenhead	√	√	√	√		Awaiting estimate from Technical Services

**For any further information please contact R. Morgan 01670 624098**

**West Area Committee  
Local Improvement Schemes  
2014 - 2015  
Progress Report - 31 March 2015  
SUMMARY**

<i>STATUS</i>	Value	Total Budget 2013 - 2015	Total No. Schemes 2013 - 2015	Total Expenditure 2013 - 2015
<b>Total Budget Available to County Council Members for the above initiative</b>	<b>£255,000.00</b>	<b>£500,388.00</b>		(Excludes £9,612.00 Revenue contribution)
<b>APPROVED SCHEMES</b>	<b>35No. @ £178,647.00</b>		<b>78No. @</b>	<b>£338,915.00</b>
<b>Status:</b>				
<b>Schemes completed</b>	<b>9No. @ £40,070.00</b>		<b>15No. @</b>	<b>£59,360.00</b>
<b>Schemes to commence/on-going</b>	<b>0No. @ £0.00</b>		<b>2No. @</b>	<b>£3,370.00</b>
<b>Design/Consultation Stage</b>	<b>1No. @ £2,500.00</b>		<b>1No. @</b>	<b>£2,500.00</b>
<b>Contributions to external Organisations</b>	<b>25No. @ £136,077.00</b>		<b>58No. @</b>	<b>£269,685.00</b>
<b>Schemes Cancelled</b>	<b>0No. @ £0.00</b>		<b>2No. @</b>	<b>£4,000.00</b>
	<b>35No. £178,647.00</b>		<b>78No.</b>	<b>£338,915.00</b>
<b>OUTSTANDING BIDS</b>	<b>7No.</b>		<b>7No.</b>	
Under consideration	<b>7No.</b>		<b>7No.</b>	
Awaiting Approval	<b>0No.</b>		<b>0No.</b>	

*CONTACT*

For any further information please contact any of the following officers:

Reuben Morgan 01670 624098

*KEY TO SCHEME STATUS*

Scheme Status Key:-

- |   |  |
|---|--|
| 1. Under discussion with Councillor   | 5. Formal advertisement (if appropriate) |
| 2. Out to public consultation   | 6. Works order issued                    |
| 3. Assessment of public consultation/<br>Spokesperson Approval or Committee<br>Approval | 7. Works commenced on site               |
| 4. Design in progress   | 8. Scheme completed                      |

### Appendix 1 - 2013/2014 Carried Over Schemes

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<u>2011/2012 Carried Over Schemes</u>				
HO115066	R.R.Dodd	Ponteland North	Contribution towards installation of new drainage system, Sporting Club of Ponteland - Estimated cost £10,000.00	£10,000.00			Contribution has now been made towards this scheme.
HO115067	E.Armstrong	Ponteland East	Contribution towards installation of new drainage system, Sporting Club of Ponteland - Estimated cost £10,000.00.	£10,000.00			Contribution has now been made towards this scheme.
HO115068	P.A.Jackson	Ponteland South with Heddon	Contribution towards installation of new drainage system, Sporting Club of Ponteland - Estimated cost £10,000.00.	£10,000.00			Contribution has now been made towards this scheme.
HO115069	V.Jones	Ponteland West	Contribution towards installation of new drainage system, Sporting Club of Ponteland - Estimated cost £10,000.00.	£10,000.00			Contribution has now been made towards this scheme.
<b>Sub total Estimated Cost</b>				<b>£40,000.00</b>			

For any further information please contact R. Morgan 01670 624098



## Appendix 2 - 2013/2014 Carried Over Schemes

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<b><u>2012/2013 Carried Over Schemes</u></b>				
HO125407	R.R.Dodd	Ponteland North	Traffic calming (30 minute limited waiting restriction) and construction of new parking spaces, U9092 Thornhill Road, Ponteland - Estimate cost £20,000.00.	£20,000.00	Jun-15	Jul-15	7. Scheme substantially completed - Scheme carried over into 2015/2016 Financial Year.
HO125464	C.W. Horncastle	South Tynedale	<b>Construction of new road drainage, C263 Hammermill Lane Junction to Unthank Road, Kiln Pitt Hill - Estimated cost £3,000.00.</b>	<b>£3,000.00</b>			<b>8. Scheme completed</b>
HO125465	C.W. Horncastle	South Tynedale	<b>Construction of new road drainage, B6309 Whittonstall to Hindley Road, Stocksfield - Estimated cost £2,500.00.</b>	<b>£2,500.00</b>			<b>8. Scheme completed</b>
HO125466	C.W. Horncastle	South Tynedale	<b>Construction of new road drainage, B6309 Newlands to Whittonstall Road, Newlands, Stocksfield - Estimated cost £1,500.00.</b>	<b>£1,500.00</b>			<b>8. Scheme completed</b>
HO125449	I.Hutchinson	Haltwhistle	Purchase and installation of two new interactive speed signs at Whitfield - Estimated cost £6,000.00.	£6,000.00	Jun-15	Jul-15	4. Design in progress - Under discussion with Parish Council - Scheme carried forward to 2015/2016 Financial Year.
HO125378	P.A.Jackson	Ponteland South with Heddon	Traffic calming (No waiting at any time & Prohibition of driving restrictions) U9083 Middle Drive, Ponteland - Estimated cost £8,000.00.	£8,000.00	Jun-15	Jul-15	7. Scheme substantially completed - Scheme carried over into 2015/2016 Financial Year - Remaining works to be carried out once carriageway resurfacing has been completed.
<b>Sub total Estimated Cost</b>				<b>£41,000.00</b>			

For any further information please contact R. Morgan 01670 624098

**Appendix 3 - 2013/2014 Carried Over Schemes**

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<b><u>2012/2013 Carried Over Schemes</u></b>				
HO125312	J.R.Riddle	Bellingham	Contribution towards resurfacing of Footpath No. 505/014 Jubilee Field to St. Cuthberts Well, Bellingham - Estimated cost £6,000.00.	£6,000.00			Contribution approved but not yet made - Scheme carried over into 2015/2016 Financial Year.
HO125456	J.R.Riddle	Bellingham	Contribution towards construction of new Puffin pedestrian crossing, A696 Otterburn Main Road - Estimated cost £15,000.00.	£15,000.00	Jun-15	Oct-15	4. Design in progress - Under discussion with Cllr. Riddle - Scheme carried over into 2015/2016 Financial Year.
HO125362	A.Sharp	Haydon and Hadrian	Erection of new street light on Public Right of Way Footpath No. 545/033 at Gilsland - Estimated cost £4,850.00.	£4,850.00	Jun-15	Aug-15	7. Scheme substantially completed - Scheme carried over into 2015/2016 Financial Year.
<b>Sub total Estimated Cost</b>				<b>£25,850.00</b>			

**For any further information please contact R. Morgan 01670 624098**

**Appendix 4 - 2013/2014 Carried Over Schemes**

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<b><u>2013/2014 Carried Over Schemes</u></b>				
HO135668	E.Armstrong	Ponteland East and Stannington	Contribution towards construction of new all-weather community 3G pitch at Ponteland Middle School	£5,000.00			Contribution has now been made towards this scheme.
HO135652	C.Cessford	Hexham West	Contribution towards construction of new short game practice area at Hexham Golf Club	£5,000.00			Contribution made to Hexham Golf Club Ltd on 11 April 2014.
HO135665	A.Dale	Stocksfield and Broomhaugh	Contribution towards construction of new parking area at Burnside, Mickley	£5,802.00			Contribution approved but not yet made - Scheme carried forward into 2014/2015 financial year - Scheme cancelled, planning approval not granted.
HO135691	A.Dale	Stocksfield and Broomhaugh	Contribution towards construction of new extension to Riding Mill Parish Hall	£500.00			Contribution made to Riding Mill Village Hall Trust on 23 April 2014.
HO135669	R.R.Dodd	Ponteland North	Contribution towards construction of new all-weather community 3G pitch at Ponteland Middle School	£5,000.00			Contribution has now been made towards this scheme.
HO135695	J.B.Fearon	Corbridge	Contribution towards the purchase and installation of new floodlighting at Corbridge Tennis Club	£5,900.00			Contribution made to Corbridge Tennis Club on 15 April 2014.
HO135696	J.B.Fearon	Corbridge	Contribution towards the purchase and installation of new play equipment at Parish Hall and The Riggs Playgrounds, Corbridge	£4,000.00			Contribution made to Corbridge Parish Council on 10 April 2014.
<b>Sub total Estimated Cost</b>				<b>£31,202.00</b>			

For any further information please contact R. Morgan 01670 624098

**Appendix 5 - 2013/2014 Carried Over Schemes**

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<u>2013/2014 Carried Over Schemes</u>				
HO135655	R.Gibson	Humshaugh	Purchase and installation of new interactive speed sign post, U8140 Frankham Road End, Fourstones	£870.00			8. Scheme completed
HO135565	C.Homer	Hexham East	Traffic calming (No waiting at any time restriction) B6306 Gallows Bank, Hexham	£2,500.00			8. Scheme completed
HO135680	C.Homer	Hexham East	Contribution towards construction of a new all-weather training pitch at Hexham Football Centre, Dukeshouse Wood, Hexham	£2,000.00			Scheme cancelled
HO135670	P.A.Jackson	Ponteland South with Heddon	Contribution towards construction of new all-weather community 3G pitch at Ponteland Middle School	£5,000.00			Contribution has now been made towards this scheme.
HO135559	V.Jones	Ponteland West	Contribution towards purchase and installation of new wireless broadband system at Albermarle Barracks, Northumberland	£4,000.00			Scheme cancelled
HO135569	V.Jones	Ponteland West	Contribution towards erection of new fencing at Stamfordham First School	£650.00			Contribution has now been made towards this scheme.
HO135671	V.Jones	Ponteland West	Contribution towards construction of new all-weather community 3G pitch at Ponteland Middle School	£5,000.00			Contribution has now been made towards this scheme.
HO135681	T.Robson	Hexham Central with Acomb	Contribution towards construction of a new all-weather training pitch at Hexham Football Centre, Dukeshouse Wood, Hexham	£2,000.00			Scheme cancelled
Sub total Estimated Cost				£22,020.00			
Total Estimated Cost				£160,072.00			

For any further information please contact R. Morgan 01670 624098