



Members Local Improvement Scheme

2021-2025

Cramlington, Bedlington & Seaton Valley Local Area Council

Report Date - June 2023

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. L. Bowman	Members	Cramlington, Bedlington & Seaton Valley	Holywell	Jun

Budget Allocated to date	£	21,169
Spend to date	£	12,122
Budget remaining	£	23,831

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	U9533 Park View / Sinclair Gardens, Seaton Delaval	Preliminary Design	Preliminary Design complete	£ 2,500.00	21/04/2020	£ 1,000	£ 1,139	15/03/2023	
Members	A192 Dene Street / U9532 Whitley Place Junction Bollards Holywell	Design & Construction	Design complete	£ 2,000.00	14/12/2022	£ 5,500	£ 1,287		Revised WTC £3,707 & ESC £5,500 figures provided to NCC HP Team on 17/02/2023. Any costs relating to the TRO (processing, advertising & Legal) will be additional to this - HP Team dealing with this separately. Design Team still awaiting further instructions from HP Team. Neil Snowdon (NCC HP) was to speak to the Cllr & advise further. NS & SH (NCC HP) to discuss & advise the Design Team on how they want to proceed. Design Team awaiting further instruction.
Members	Contribution towards the purchase and installation of new cast iron posts and hanging baskets at Elsdon Avenue, Seaton Delaval		Scheme complete	£ 4,589.00	21/06/2021		£ 4,589		
Members	Contribution towards the purchase and installation of a new tower server and hard drive IT system for Holywell First School		Scheme complete	£ 2,580.00	06/07/2021		£ 2,580		
Members	Traffic calming (Proposed speed reduction measures) U9707 Elsdon Avenue, Seaton Delaval - Phase 1		Design	£ 4,000.00	25/10/2021		£ 1,266		
Members	Contribution towards new footpath in Seaton Delaval		Delivery	£ 5,000.00			£ -		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Members	Contribution towards Astley High School Breakfast Club		Scheme complete	£ 3,000.00			£ 2,400		
---------	--	--	-----------------	------------	--	--	---------	--	--

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. E. Chicken	Members	Cramlington, Bedlington & Seaton Valley	Seghill with Seaton Delaval	Jun

Budget Allocated to date	£	19,596
Spend to date	£	6,000
Budget remaining	£	25,404

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Construction of additional parking area, Hazlitt Place, Seghill	Design & Construction	Scheme complete	£ 20,000.00	01/03/2021		£ 27,212		
Members	Contribution towards construction of new car park at East Cramlington Nature Reserve		Scheme complete	£ 6,000.00	11/08/2021		£ 6,000		
Members	Traffic Calming (Parking spaces on Hazlett Place & Esmeralda Gardens in Seghill)		Delivery	£ 13,596.00			£ -		
Members	Contribution towards the footpath renewal project		Accounts				£ -		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. W. Daley	Members	Cramlington, Bedlington & Seaton Valley	Cramlington North	Jun

Budget Allocated to date	£	25,000
Spend to date	£	25,000
Budget remaining	£	20,000

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Contribution towards purchase of a new ride on mower for Cramlington Town Council		Scheme complete	£ 3,000.00	21/06/2021		£ 3,000		
Members	Contribution towards the refurbishment of Wheldon Road Play Park by Cramlington Town Council		Scheme complete	£ 12,000.00			£ 12,000		
Members	Contribution towards developing a dementia garden at Alexandra Park, Cramlington Town Council		Accounts	£ 10,000.00			£ 10,000		Approved. Sent to Accounts Payable 20/06/2023

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. C.L. Dunbar	Members	Cramlington, Bedlington & Seaton Valley	Cramlington Eastfield	Jun

Budget Allocated to date	£	42,078
Spend to date	£	37,814
Budget remaining	£	2,922

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Contribution towards purchase of a new ride on mower for Cramlington Town Council		Scheme complete	£ 3,000.00	21/06/2021		£ 3,000		
Members	Contribution towards construction of new car park at East Cramlington Nature Reserve		Scheme complete	£ 2,000.00	23/08/2021		£ 2,000		
Members	Contribution towards installation of new street lighting columns on Mayfield Dale Footpath linking Porchester Drive and Thornley Avenue, Cramlington		Scheme complete	£ 2,910.00	08/09/2021		£ 3,446		
Members	Contribution towards Alexandra Park in Cramlington		Scheme complete	£ 12,000.00			£ 12,000		
Members	Contribution towards the purchase and installation of outdoor gym equipment for Eastfield, Cramlington		Accounts	£ 4,800.00			£ -		Approved. Sent to Accounts Payable 20/06/2023
Members	Contribution towards the purchase and installation of outdoor gym equipment for Eastfield, Cramlington		Scheme complete	£ 17,367.51			£ 17,368		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. P.D. Ezhichelvan	Members	Cramlington, Bedlington & Seaton Valley	Cramlington South East	Jun

Budget Allocated to date	£	28,518
Spend to date	£	20,037
Budget remaining	£	16,482

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Traffic calming (Proposed parking restrictions and safety improvements) Westloch and Gragside School, Cramlington		Consultation	£ 6,131.13	01/03/2021		£ -		
Members	Contribution towards purchase of a new ride on mower for Cramlington Town Council		Scheme complete	£ 2,500.00	21/06/2021		£ 2,500		
Members	Installation of new bollards on footpath between No's. 17 & 19 Crofthead Drive, Collingwood Grange, Cramlington		Accounts	£ 2,000.00	12/08/2021		£ -		
Members	Installation of new dropped kerbs on link footpath between No's. 19 & 21 Glencoe Avenue and cyclepath, Southfield Green, Cramlington			£ -	12/08/2021		£ -		
Members	Removal of trees/vegetation within ward		Accounts	£ 8,000.00			£ 8,000		
Members	Erection of new birdsmouth fencing at Glenluce shops		Scheme complete	£ 5,400.00			£ 4,437		
Members	Contribution towards the refurbishment of Wheldon Road Play Park by Cramlington Town Council		Scheme complete	£ 5,100.00			£ 5,100		
Members	Contribution towards Valley Park renovations		Accounts	£ 5,518.00			£ -		Approved. Issued to Jimmy Reith 13/06/2023

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. D. Ferguson	Members	Cramlington, Bedlington & Seaton Valley	Hartley	Jun

Budget Allocated to date	£	35,800
Spend to date	£	30,131
Budget remaining	£	9,200

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	The Ranch Car Park Access, Seaton Sluice - Phase 1	Preliminary Design	Preliminary Design complete	£ 2,000.00	24/03/2022	£ 2,500	£ 2,355	08/09/2022	COMPLETE
Members	Seaton Sluice Car Park Direction Signage - Phase 1	Preliminary Design	Preliminary Design complete	£ 2,000.00	24/03/2022		£ 3,231	15/11/2022	Scheme ON HOLD for the time being - possible LTP scheme.
Members	Installation of dropped kerbs on the U9527 at the junctions of Bywell Terrace and Queens Road to Baresford Road, Seaton Sluice		Delivery	£ 2,000.00	06/07/2021		£ -		
Members	Traffic calming (Proposed double yellow line parking restrictions) U9526 Collywell Bay Road, Seaton Sluice		Not Progressing	£ 2,000.00	04/02/2022		£ -		
Members	Contribution towards improvements of 3 corner green, Seaton Sluice		Delivery	£ 27,800.00			£ 24,544		
Members	Contribution towards Seaton Sluice boat grass		Cancelled				£ -		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. B.M. Flux	Members	Cramlington, Bedlington & Seaton Valley	Cramlington West	Jun

Budget Allocated to date	£	29,979
Spend to date	£	14,771
Budget remaining	£	15,021

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Contribution towards purchase of a new ride on mower for Cramlington Town Council		Scheme complete	£ 2,500.00	21/06/2021		£ 2,500		
Members	Additional contribution to HO196704 Westwood Grange Estate, Cramlington			£ 5,925.00			£ -		
Members	Contribution towards the construction costs of the new Pavilion at Northumberlandia		Scheme complete	£ 2,000.00	06/12/2021		£ 2,000		
Members	Contribution towards new car park barrier at Beaconhill Primary School		Scheme complete	£ 4,575.00			£ 4,575		
Members	Contribution towards a defibrillator for Nelson Village Community Centre		Scheme complete	£ 1,200.00			£ 1,200		
Members	Contribution towards footpath repairs on Filey Close		Delivery	£ 2,000.00			£ 1,807		
Members	Contribution towards fencing on Yarmouth Drive		Delivery	£ 2,000.00			£ 1,910		
Members	Contribution towards a defibrillator for Beaconhill Community Association		Accounts	£ 779.00			£ 779		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Members	Purchase and installation of 1No. interactive speed sign on Fisher Lane		Delivery	£ 9,000.00			£ -		Approved. Issued to Richard & Rachel 13/06/2023
---------	---	--	----------	------------	--	--	-----	--	---

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. S. Lee	Members	Cramlington, Bedlington & Seaton Valley	Cramlington East	Jun

Budget Allocated to date	£	42,410
Spend to date	£	7,410
Budget remaining	£	2,590

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Contribution towards purchase of a new ride on mower for Cramlington Town Council		Scheme complete	£ 2,500.00	21/06/2021		£ 2,500		
Members	Contribution towards construction of new car park at East Cramlington Nature Reserve		Scheme complete	£ 2,000.00	23/08/2021		£ 2,000		
Members	Contribution towards installation of new street lighting columns on Mayfield Dale Footpath linking Porchester Drive and Thornley Avenue, Cramlington		Scheme complete	£ 2,910.00	08/09/2021		£ 2,910		
Members	Contribution towards outdoor gym equipment for Cramlington East		Accounts	£ 35,000.00			£ -		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. M. Robinson	Members	Cramlington, Bedlington & Seaton Valley	Bedlington West	Jun

Budget Allocated to date	£	4,222
Spend to date	£	4,222
Budget remaining	£	40,778

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	U6540 Alnwick Drive, Dunstanburgh Close & surrounding roads, Bedlington - Phase 1	Preliminary Design	Preliminary Design complete	£ 16,500.00	10/06/2020	£ 2,500	£ 2,618		No progress. Highways Design Team awaiting further instruction / Detailed Design Brief from NCC Highways Prog Team. CH (PM) Note: email sent to Highways Prog Team on 08/07/2022 asking for an update from them. Highways Design Team awaiting response. Email received from Neil Snowdon (NCC HP) on 17/08/2022 regarding the Feasibility Design & Scheme Costs. Both Gary Mills (PE) & Carl Hinde (PM) responded to Neil Snowdon (NCC HP) on 18/08/2022. Highways Programme Team to advise of any proposals. MLIS (NCC HP) to discuss with Councillor Robinson & advise further. NS & SH (NCC HP) to discuss options.
Members	A193 Bedlington Bank Interactive Speed Sign Posts	Design & Construction	Scheme complete	£ 2,221.66	25/04/2022	£ 3,400	£ 2,222	09/05/2022	COMPLETE
Members	Contribution towards upgrade to roundabout		Accounts				£ -		
Members	Contribution towards Barnesbury Cycling Club - Start Gate Project		Scheme complete	£ 2,000.00			£ 2,000		
Members	Contribution towards car park improvements at Gallagher Park Bedlington		Accounts				£ -		Form shared 12/06/2023

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. M.D. Swinburn	Members	Cramlington, Bedlington & Seaton Valley	Cramlington Village	Jun

Budget Allocated to date	£	21,747
Spend to date	£	18,747
Budget remaining	£	23,253

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Contribution towards purchase of a new ride on mower for Cramlington Town Council		Scheme complete	£ 3,000.00	21/06/2021		£ 3,000		
Members	Installation of 1No. new street lighting column at side of No.19 Richmond Way, Barns Park, Cramlington		Scheme complete	£ 2,247.00	10/01/2022		£ 2,247		
Members	Contribution to Cramlington Town Council for picnic benches in Seven Oaks Park		Scheme complete	£ 7,500.00			£ 7,500		
Members	Contribution towards the refurbishment of Wheldon Road Play Park by Cramlington Town Council		Scheme complete	£ 6,000.00			£ 6,000		
Members	Purchase and installation of bollards outside The Plough in Cramlington		Delivery	£ 3,000.00			£ -		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. C.A. Taylor	Members	Cramlington, Bedlington & Seaton Valley	Bedlington Central	Jun

Budget Allocated to date	£	20,522
Spend to date	£	16,322
Budget remaining	£	24,478

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Contribution towards purchase and installation of 2No. new interactive speed signs, A193 Bedlington Bank		Scheme complete	£ 2,221.66			£ 2,222		
Members	Contribution towards Barnesbury Cycling Club - Start Gate Project		Scheme complete	£ 3,000.00			£ 3,000		
Members	Contribution towards new heating system		Scheme complete	£ 2,500.00			£ 4,800		
Members	Contribution towards a Lest We Forget wreath holder for Bedlington Cenotaph		Scheme complete	£ 2,300.00			£ 2,300		
Members	Contribution towards the refurbishment of a shed for Bedlington Gardeners & Allotment Holders Association		Scheme complete	£ 4,000.00			£ 4,000		
Members	Traffic Calming (Bollards on Schalksmuhle Road)		Delivery	£ 3,000.00			£ -		Approved. Works programmed for 24/07/2023
Members	Contribution towards car park improvements at Gallagher Park Bedlington		Delivery	£ 3,500.00			£ -		Approved. Issued to Jimmy Reith 22/06/2023

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. R. Wilczek	Members	Cramlington, Bedlington & Seaton Valley	Bedlington East	Jun

Budget Allocated to date	£	23,415
Spend to date	£	22,549
Budget remaining	£	21,585

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Traffic calming (Proposed junction improvements) C405 Station Road Roundabout, Bedlington Station - Phase 1		Design	£ 2,000.00	10/01/2022		£ 1,306		
Members	Contribution towards purchase and installation of 2No. new interactive speed signs, A193 Bedlington Bank		Scheme complete	£ 2,221.66	07/02/2022		£ 2,222		
Members	Contribution towards purchase and installation of 2No. new swings (1No. disabled access swing) at Dr. Pit Park, Bedlington		Scheme complete	£ 8,826.45	08/02/2022		£ 8,826		
Members	Contribution towards the purchase of 2No. electric bikes, 1No. DSLR camera and 1No. DSLR lens for Northumbria Police		Scheme complete	£ 1,153.75	25/02/2022		£ 982		
Members	Contribution towards new start gate for BMX Club		Scheme complete	£ 5,000.00			£ 5,000		
Members	Replacement Parts - Gallagher Park		Scheme complete	£ 440.00			£ 440		
Members	Contribution towards new fencing at the Free Wood		Scheme complete	£ 3,773.00			£ 3,773		
Members	Contribution towards car park improvements at Gallagher Park Bedlington		Accounts				£ -		Form shared 12/06/2023