



Members Local Improvement Scheme

2021-2025

North Northumberland Local Area Council

Report Date - June 2023

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. S. C. Bridgett	Members	North Northumberland	Rothbury	Jun

Budget Allocated to date	£	16,200
Spend to date	£	3,428
Budget remaining	£	28,800

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Contribution to the Rothbury Parking Scheme		Design	£ 10,000.00	05/08/2021		£ -		
Members	Purchase and installation of 1No. interactive speed sign, Whittingham Parish Council		Accounts				£ -		
Members	Contribution towards defibrillator for Thropton Together Group		Accounts	£ 1,428.00			£ 1,428		
Members	Contribution towards Queens Memorial Service in Rothbury		Accounts	£ 500.00			£ -		
Members	Contribution towards the Jubilee Hall for Ukraine refugees		Accounts				£ 2,000		
Members	Contribution towards water equipment for Northumberland National Park Mountain Rescue Team		Accounts	£ 2,542.76			£ -		Approved. Forms sent to Northumberland Mountain Rescue Team 27/06/2023
Members	Contribution towards notice board for All Saints Church, Rothbury		Accounts	£ 1,729.07			£ -		Form completed.

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. G. Castle	Members	North Northumberland	Alnwick - G	Jun

Budget Allocated to date	£	21,764
Spend to date	£	14,881
Budget remaining	£	23,236

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	B1338 Shepherds Hill Parking Bays, Alnmouth - Phase 1	Preliminary Design	Scheme complete	£ 3,000.00	23/11/2021		£ 617	06/03/2023	Neil Snowdon & Sarah Hudson (NCC HP) to discuss further. Consultation ends 23/06/2023
Members	Contribution towards purchase of new film editing laptop computer for Mylife Productions, Alnwick		Scheme complete	£ 2,399.00	10/06/2021		£ 2,399		
Members	Contribution towards construction of a new external fire exit staircase at The Hindmarsh Hall, Alnmouth		Scheme complete	£ 6,000.00	12/07/2021		£ 6,000		
Members	Traffic Calming (Proposed parking restrictions on Lisburn/Prudhoe Street, Alnwick)		Accounts	£ 2,000.00			£ -		
Members	Contribution towards new signage at Hipsburn		Not Progressing				£ -		
Members	Alnwick Solidarity March for Ukraine		Scheme complete	£ 1,300.00			£ 1,300		
Members	Contribution towards British Legian, Alnwick branch for a standard		Scheme complete	£ 462.00			£ 462		
Members	Contribution towards new bins for Alnwick Town Council		Scheme complete	£ 2,000.00			£ 2,000		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Members	Traffic Calming (safety improvements for pedestrians and vehicles on the junction of Percy St / Percy Terrace)		Accounts	£ 2,500.00			£ -		
Members	Contribution towards new stand at Alnwick Town Football Club		Scheme complete	£ 2,102.58			£ 2,103		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. T. Clark	Members	North Northumberland	Amble	Jun

Budget Allocated to date	£	41,090
Spend to date	£	33,999
Budget remaining	£	3,910

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	B6345 North Togston Horse Warning Signs	Design & Construction	Scheme complete	£ 5,000.00	13/10/2022	£ 5,000	£ 2,916	06/03/2023	COMPLETE
Members	Traffic calming (Parking Restrictions) Harbour Road and Ladbroke Street, Amble				07/12/2020		£ -		
Members	Contribution towards reinforcement of kerblines at Bay View, Amble		Scheme complete	£ 2,612.00	26/07/2021		£ 2,612		
Members	Contribution towards installation of dropped kerbs at various locations in Amble Ward		Scheme complete	£ 2,718.00	23/08/2021		£ 2,718		
Members	Contribution towards road safety scheme on the C109 between High Hauxley and Low Hauxley		Scheme complete	£ 10,000.00	24/08/2021		£ 10,000		
Members	Contribution towards upgrading parking at the end of lane behind Queen Street, North Broomhill		Scheme complete	£ 9,000.00			£ 8,308		
Members	Contribution to Club to assist with increased costs of playing pitches at James Calvert Spence whilst they explore avenues for future funding.		Scheme complete	£ 2,000.00			£ 2,000		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Members	Contribution towards defibrillator for Hauxley Parish Council		Scheme complete	£ 1,695.00			£ 1,695		
Members	Traffic calming (Parking Restrictions) Harbour Road and Ladbroke Street, Amble		Accounts				£ -		
Members	Purchase of Small electrical equipment for Amble Youth Project		Scheme complete	£ 750.00			£ 750		
Members	Contribution towards camera for Northumbria Police		Accounts	£ 1,000.00			£ 1,000		Sent to Accounts Payable 12/06/2023
Members	Contribution towards Northumberland Theatre Company		Scheme complete	£ 1,315.00			£ 1,315		
Members	Purchase and installation of 1No. interactive speed sign at High Hauxley		Accounts	£ 5,000.00			£ -		Sign order placed and post installation arranged.
Members	Contribution towards new bins for Turner Street car park Amble		Accounts				£ 685		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. C Hardy	Members	North Northumberland	Norham & Islandshires	Jun

Budget Allocated to date	£	23,024
Spend to date	£	15,203
Budget remaining	£	21,976

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	A698 Donaldson's Lodge Interactive Speed Sign Posts, Cornhill	Design & Construction	Scheme complete	£ 10,298.00	18/10/2022	£ 5,600	£ 7,477	10/01/2023	COMPLETE
Members	Contribution towards purchase and installation of 1No. new interactive speed sign for Fenwick Village		Scheme complete	£ 2,725.92	30/11/2021		£ 2,726		
Members	Contribution towards office equipment for Holy Island 2050		Accounts	£ 5,000.00			£ 5,000		
Members	Purchase and installation of 1No. interactive speed sign on the A967 outside Tweed Meadows in Cornhill		Accounts	£ 5,000.00			£ -		Approved. Issued to Richard & Rachel 22/06/2023. Quote requested from Swarco.

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. G. E. R. Hill	Members	North Northumberland	Berwick East	Jun

Budget Allocated to date	£	32,150
Spend to date	£	38,438
Budget remaining	£	6,562

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Contribution towards construction of new showers and wet room at Tweedmouth Amateurs Football Club		Scheme complete	£ 2,549.42	23/07/2021		£ 2,549		
Members	Contribution towards carriageway resurfacing scheme at Main Street, Spittal		Scheme complete	£ 9,400.00	16/09/2021		£ 9,400		
Members	Contribution towards the purchase and installation of solar panels at Tweedmouth Bowling Club		Scheme complete	£ 3,000.00	22/09/2021		£ 3,000		
Members	Contribution of a grant to the Bear-Fest event		Scheme complete	£ 1,000.00			£ 1,000		
Members	Contribution to the Spittal Beach Wheelchair project		Scheme complete	£ 3,000.00			£ 3,000		
Members	Contribution towards new railing on Middle Street, Spittal		Scheme complete	£ 4,571.00			£ 4,571		
Members	Contribution towards additional car parking spaces on Spittal Hall Road, Highcliffe, Spittal		Delivery	£ 6,479.58			£ 12,768		
Members	Contribution towards a new lawn tractor for Tweedmouth Amateurs Football Club		Accounts	£ 2,150.00			£ 2,150		Approved. Sent to Accounts Payable 13/06/2023

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. I Hunter	Members	North Northumberland	Berwick West with Ord	Jun

Budget Allocated to date	£	13,575
Spend to date	£	9,444
Budget remaining	£	31,425

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	B6354 Etal Road & A1167 Main Street, Tweedmouth - Phase 1	Design & Construction	Scheme complete	£ 14,406.00	04/08/2020		£ 8,482		
Members	U110 Ivinson Road/Greenwood Estate, Tweedmouth - Phase 1	Design & Construction	Scheme complete	£ 8,700.00	29/09/2021	£ 9,100	£ 4,569	18/01/2022	COMPLETE
Members	Contribution towards the purchase and installation of solar panels at Tweedmouth Bowling Club		Scheme complete	£ 3,000.00	29/09/2021		£ 3,000		
Members	Contribution towards a defibrillator for Tweedmouth Amateur Football Club		Scheme complete	£ 945.00			£ 945		
Members	Purchase of Defibrillator		Scheme complete	£ 930.00			£ 930		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. M. Mather	Members	North Northumberland	Wooler	Jun

Budget Allocated to date	£	8,544
Spend to date	£	7,885
Budget remaining	£	36,456

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	B6350 Carham Interactive Speed Sign Post	Design & Construction	Scheme complete	£ 2,000.00	10/02/2023	£ 4,000	£ 2,701	03/05/2023	COMPLETE. Site visit required by Designer for as-built details & photos. Scheme to be archived by Design Team. Tim Dent (NCC Design) has a scheme nearby at Midrum, so he may be able to pop into Carham & get the site as-built info & photos.
Members	Contribution towards village entrance signs in Chillingham		Accounts	£ 2,000.00			£ 640		
Members	Contribution towards Glendale Agricultural society for the Childrens county education side day		Accounts				£ -		
Members	Contribution to Wooler PC towards the purchase of new play equipment in Scots park		Accounts				£ -		
Members	Contribution to Milfield pc towards the installation of a new mugga in the village		Accounts				£ -		
Members	Contribution towards Kirknewton pc to purchase a Generator for emergency response		Scheme complete	£ 2,219.00			£ 2,219		
Members	Contribution towards winter equipment for Wooler Parish Council		Scheme complete	£ 2,325.00			£ 2,325		
Members	Contribution towards Tillside PC for village signs at Chillingham		Accounts				£ -		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. W. Pattison	Members	North Northumberland	Longhoughton	Jun

Budget Allocated to date	£	40,300
Spend to date	£	37,896
Budget remaining	£	4,700

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	High Newton Car Park	Design & Construction	Scheme complete	£ 11,790.00	08/06/2022		£ 11,787	01/10/2022	COMPLETE
Members	Traffic calming (Proposed gateway signage) C47 North Charlton		Scheme complete	£ 5,170.00	18/06/2021		£ 5,170		
Members	Purchase and installation of new interactive speed sign at Chathill Village - to be located at the Swinhoe/Seahouses end of the village		Scheme complete	£ 3,839.90	14/09/2021		£ 3,840		
Members	Contribution towards the construction costs of the new Ellingham Village Hall		Scheme complete	£ 3,000.00	24/11/2021		£ 3,000		
Members	Contribution to rewiring Rock Church in Rock village		Scheme complete	£ 2,000.00			£ 2,000		
Members	Contribution towards resurfacing footpaths in Boulmer and Howick		Scheme complete	£ 5,000.00			£ 5,156		
Members	Traffic Calming (Gateway signage for Ellingham village)		Scheme complete	£ 7,000.00			£ 4,443		Works completed 15/06/2023
Members	Contribution towards extra street lamps at the North End of Powburn		Delivery	£ 2,500.00			£ 2,500		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Clr. G. Renner-Thompson	Members	North Northumberland	Bamburgh	Jun

Budget Allocated to date	£	19,903
Spend to date	£	18,902
Budget remaining	£	25,097

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Contribution towards the installation of new street lighting columns at 2/4 Meadow Lane and The Haven, Bamburgh		Scheme complete	£ 2,367.79	02/11/2021		£ 2,368		
Members	Purchase of bin for the Car Park in the centre of Seahouses		Scheme complete	£ 819.60			£ 820		
Members	Contribution to Bamburgh Parish Council towards playground		Scheme complete	£ 5,000.00			£ 5,000		
Members	Contribution towards a generator for the village centre at Belford		Scheme complete	£ 2,000.00			£ 2,000		
Members	Contribution towards Belford Jubilee Road Closure, Belford Parish Council		Scheme complete	£ 1,500.00			£ 1,500		
Members	Purchase & installation of a new village events notice board & sculpture for Seahouses Volunteer Group		Scheme complete	£ 2,135.25			£ 2,135		
Members	Contribution towards re-locating existing defibrillator at Seahouses		Accounts	£ 1,080.00			£ 1,080		
Members	Contribution towards whale bone arch at Seahouses Harbour		Accounts	£ 5,000.00			£ 4,000		Approved. Paid. Additional £1,000.00 sent to Accounts Payable 28/06/2023

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. C. M. Seymour	Members	North Northumberland	Berwick North	Jun

Budget Allocated to date	£	22,032
Spend to date	£	17,021
Budget remaining	£	22,968

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Youth Leaders Awards and Maze Kids Programmes		Scheme complete	£ 513.00			£ 513		
Members	Planting of trees and bulbs for Queen's Green Canopy celebration in Berwick		Scheme complete	£ 2,014.42			£ 1,489		
Members	Contribution to Youth Hostel in Berwick for the purchase of a defibrillator		Scheme complete	£ 2,000.00			£ 2,000		
Members	Contribution towards coaches for Ukraine refugees		Scheme complete	£ 1,000.00			£ 1,000		
Members	Contribution to Northern Soul Kitchen for new fridges		Accounts	£ 2,159.94			£ -		
Members	Contribution to Berwick Tennis Club		Scheme complete	£ 4,000.00			£ 4,000		
Members	Replacement of Trees and Plants within Church grounds following Storm Arwen damage		Scheme complete	£ 818.94			£ 819		
Members	Contribution towards new sentry box at the parade ground on Berwick		Delivery	£ 2,000.00			£ -		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Members	Contribution towards the Holy Trinity School, Archbishop of York Youth Trust awards, community leadership programme		Accounts				£	-	
Members	Contribution towards a defibrillator for Berwick Community Trust		Scheme complete	£	1,292.00		£	1,292	
Members	Contribution towards Queens commemoration Rose Garden, Berwick		Delivery	£	4,116.28		£	3,791	
Members	Contribution towards office equipment for the Samaritans of Berwick & Borders		Accounts	£	2,117.24		£	2,117	Approved. Sent to Accounts Payable 14/06/2023
Members	Contribution towards the traffic management for Minden Day at the barracks in Berwick		Accounts				£	-	Approved. Forms sent to KOSB Regimental Association 22/06/2023

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. M. Swinbank	Members	North Northumberland	Alnwick - M	Jun

Budget Allocated to date	£	20,695
Spend to date	£	14,275
Budget remaining	£	24,305

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Traffic Calming (Proposed parking restrictions on Lisburn/Prudhoe Street, Alnwick)	Preliminary Design	Design	£ 2,000.00	02/02/2023		£ 118		Design Team email to MLIS HP Team on 06/02/2023 requesting further info & a summary / details of the specific issues highlighted by the Residents & Councillors to enable Design Team to progress. Scheme assigned to Mark Wharmby as Designer on 13/02/2023. Neil Snowdon (NCC HP) to look into this. Design Team awaiting further info from the Highways Programme Team to enable scheme to progress. Neil Snowdon & Sarah Hudson (NCC HP) to discuss further.
Members	Contribution towards purchase of new projector and screen for The Hindmarsh Hall, Alnmouth		Scheme complete	£ 2,000.00	01/05/2021		£ 2,000		
Members	Contribution towards construction of new cycle storage facilities at Alnwick Youth Hostel		Scheme complete	£ 8,000.00	01/05/2021		£ 8,000		
Members	Contribution towards the local community support group for Ukraine refugees in Alnwick		Scheme complete	£ 1,000.00			£ 1,000		
Members	Traffic Calming (safety improvements for pedestrians and vehicles on the junction of Percy St / Percy Terrace)		Accounts	£ 2,500.00			£ 2,157		
Members	Contribution towards new street light at Lesbury		Works issued	£ 2,195.00			£ -		
Members	Contribution towards new litter bins for Alnwick Town Council		Accounts	£ 2,000.00			£ -		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Members	Contribution towards Northumberland Domestic Abuse Services		Scheme complete	£ 1,000.00			£ 1,000		
---------	---	--	-----------------	------------	--	--	---------	--	--

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. T. N. Thorne	Members	North Northumberland	Shilbottle	Jun

Budget Allocated to date	£	-
Spend to date	£	-
Budget remaining	£	45,000

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	Purchase and installation of 1No. interactive speed sign at Swarland		Accounts				£ -		

MEMBERS LOCAL IMPROVEMENT SCHEMES REPORT

Councillor	Programme	Local Area Council	Ward	Reporting Period
Cllr. J. G. Watson	Members	North Northumberland	Amble West with Warkworth	Jun

Budget Allocated to date	£	17,730
Spend to date	£	23,345
Budget remaining	£	21,655

Colour Key

Brief
Design
Delivery
Complete
Not Progressing

Programme	Scheme Name	Type of Work	Scheme Status	Budget Allocated	Brief Issued	Estimated Scheme Cost	Oracle Spend to date	Target Completion	Jun Update
Members	A1068 Warkworth Interactive Speed Sign Post	Design & Construction	Scheme complete	£ 2,000.00	04/07/2022	TBC	£ 7,120	19/07/2022	COMPLETE
Members	Contribution to Footpath Group for 2 x petrol mowers		Scheme complete	£ 4,480.00			£ 4,480		
Members	Contribution towards coaches for Ukraine refugees		Scheme complete	£ 1,000.00			£ 1,000		
Members	Contribution to Warkworth Parish Council for new play park		Scheme complete	£ 5,000.00			£ 5,000		
Members	Purchase and installation of new interactive speed sign, A1068 The Wynd, Amble		Delivery	£ 4,250.30			£ 4,745		
Members	Contribution towards camera for Northumbria Police		Accounts	£ 1,000.00			£ 1,000		Sent to Accounts Payable 12/06/2023