

North Area Committee  
Members Local Improvement Schemes  
2010 - 2011  
Progress Report - 31 March 2011

## 2010-2011 Approved Schemes (Up to 31 March 2011)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2010	Total Committed 2008 to 2010	Balance Remaining 2008 to 2010
					Start	Completion					
HO104922	G.R.Arckless	Amble	Contribution towards construction of new lay-by, A1068 between Amble and Warkworth	£5,000.00			8. Scheme completed				
HO104982	G.R.Arckless	Amble	Contribution towards purchase and installation of Freeway adjustable trolley and Romedic manual hoist, The Pottergate Disabled Swimming Project, Alnwick	£4,011.00			Contribution made towards this scheme on 23 February 2011.				
HO104997	G.R.Arckless	Amble	Traffic calming (Roadmarkings and road narrow warning signs) Hauxley	£4,000.00			8. Scheme completed	6	£45,000.00	£23,193.00	£21,807.00
	M.Armstrong	Ponteland East	See West Area Committee Report	£0.00							
	E.Armstrong	Ponteland East	See West Area Committee Report	£0.00							
HO104955	S.C.Bridgett	Rothbury	Contribution towards installation of new double glazed windows and loft insulation, Jubilee Institute, Rothbury	£2,140.00			Contribution made to Jubilee Institute Rothbury on 15 November 2010.				
HO104998	S.C.Bridgett	Rothbury	Contribution towards installation of new play equipment and fencing at Thropton Playing Field	£10,000.00			8. Scheme completed	9	£45,000.00	£34,029.00	£10,971.00
HO104873	G.Castle	Alnwick	Contribution towards lighting and access improvements, Greenwell Lane, Alnwick	£4,000.00			Contribution made to Alnwick Development Trust On 6 July 2010.				
HO104874	G.Castle	Alnwick	Traffic calming (No waiting at any time) C421 Prudhoe and Lisburn Streets, Alnwick	£2,000.00			8. Scheme completed				
HO104899	G.Castle	Alnwick	Contribution towards the commissioning and erection of Harry Hotspur Statue in Alnwick	£5,875.00			Contribution made to Alnwick Development Trust on 27 July 2010.	6	£45,000.00	£19,240.00	£25,760.00
HO104903	R.R.Dodd	Ponteland North	Contribution towards changing room improvements, Wallington Football Club	£3,000.00			Contribution made to Wallington FC on 9 September 2010.	3	£45,000.00	£28,000.00	£17,000.00
	B.Douglas	Berwick North		£0.00				3	£45,000.00	£23,002.00	£21,998.00
	M.I.Douglas	Lynemouth	See South East Area Committee Report	£0.00							
HO105003	E.I.Hunter	Berwick West with Ord	Contribution towards erection of new street lighting columns, Dean Drive, Prior Park Estate, Tweedmouth	£13,000.00			8. Scheme completed	6	£45,000.00	£44,828.00	£172.00

Sub Total Estimated Cost £53,026.00

## 2010-2011 Approved Schemes (Up to 31 March 2011)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2010	Total Committed 2008 to 2010	Balance Remaining 2008 to 2010
					Start	Completion					
HO104973	I.P.Lindley	Morpeth Stobhill	Verge hardening outside No's. 1 - 7 Choppington Road, Stobhill, Morpeth - Scheme cancelled	£8,100.00			Scheme Cancelled				
HO104995	I.P.Lindley	Morpeth Stobhill	Contribution towards erection of new streetlighting on Public Right of Way, rear of Plough Inn, Mitford	£1,000.00			8. Scheme completed	4	£45,000.00	£15,499.00	£29,501.00
HO105014	D.Moore	Morpeth North	Contribution towards refurbishment of T & G Allan's (Old Nags) Alleyway, Morpeth	£5,000.00			Contribution made to Morpeth & District Chamber of Trade on 1 August 2011.	4	£45,000.00	£30,370.00	£14,630.00
HO104870	A.H.Murray	Wooler	Contribution towards erection of ornamental street light at Chatton Village Hall	£867.00			Contribution made to Tillside Parish Council on 27 July 2010.				
HO104926	A.H.Murray	Wooler	Contribution towards gym refurbishment, Glendale Community Middle School, Wooler	£7,000.00			Contribution made to Glendale Community Middle School in March 2011.				
HO104936	A.H.Murray	Wooler	Contribution towards installation of new boiler and central heating system, Wooler First School	£7,000.00			Contribution made to Wooler First School in March 2011.				
HO104983	A.H.Murray	Wooler	Contribution towards installation of new emergency lighting system at Milfield Reading Room	£306.00			Contribution made to Milfield Reading Room on 6 January 2011.				
HO104984	A.H.Murray	Wooler	Contribution towards purchase and installation of new play equipment at Branton Community First School	£1,648.00			Contribution made to Branton Community First School in March 2011.	14	£45,000.00	£38,248.00	£6,752.00
HO104912	H.G.H.Sanderson	Chevington with Longhorsley	Footpath resurfacing, U6005 Hadston Road, west side, north and south sides of 'give way'	£3,959.00			8. Scheme completed				
HO104913	H.G.H.Sanderson	Chevington with Longhorsley	Footpath resurfacing, U6005 Hadston Road, east side, south side from road junction to new surface	£1,955.00			8. Scheme completed				
HO104914	H.G.H.Sanderson	Chevington with Longhorsley	Footpath resurfacing, U6083 Drummonds Close, Longhorsley at Lay-by park on west road, south side	£4,983.00			8. Scheme completed	9	£45,000.00	£24,248.00	£20,752.00
HO104861	P.A.Scott	Bamburgh	Refurbishment of public toilet block at Seahouses	£20,200.00			8. Scheme completed				
HO104869	P.A.Scott	Bamburgh	Erection of Village Gateway Signing at Belford	£3,100.00			8. Scheme completed				
HO104883	P.A.Scott	Bamburgh	Erection of new street lighting columns in Bamburgh	£3,000.00			8. Scheme completed				
HO104902	P.A.Scott	Bamburgh	Traffic calming (Extension of double yellow lines) B1340 King Street, Seahouses (Scheme cancelled)	£3,000.00			Scheme cancelled after public consultation				
HO104927	P.A.Scott	Bamburgh	Contribution towards construction of new ladies toilet, Beadnell WI Community Hall	£1,000.00			Contribution made to Beadnell Womens Institute on 10 November 2010.	7	£45,000.00	£38,188.00	£6,812.00
HO104965	J.E.Smith	Berwick East	Footpath resurfacing, Riverside Road, Tweedmouth - Public Bridleway No. 237/020	£1,800.00			8. Scheme completed	6	£45,000.00	£15,919.00	£29,081.00
HO104867	R.Styring	Lesbury	Contribution towards erection of new handrails, north side of Lesbury Wynding (Steppey Lane) Footbridge	£10,000.00			8. Scheme completed				
HO104937	R.Styring	Lesbury	Traffic calming (Prohibition of Driving) U3144 Allerburn Lea, Alnwick	£3,500.00			Scheme cancelled				
HO104952	R.Styring	Lesbury	Construction of 3No. Dropped kerbs, Junction of A1068 / U3144 West Acres, Alnwick	£2,000.00			8. Scheme completed	9	£45,000.00	£32,297.00	£12,703.00
Sub Total Estimated Cost				£89,418.00							

## 2010-2011 Approved Schemes (Up to 31 March 2011)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2010	Total Committed 2008 to 2010	Balance Remaining 2008 to 2010
					Start	Completion					
HO104891	J.A.Taylor	Longhoughton	Erection of interactive speed signs in Eglingham	£5,500.00			8. Scheme completed				
HO104930	J.A.Taylor	Longhoughton	Contribution towards construction of new car park and fencing, New Allotments, Longhoughton	£2,000.00			Contribution made to Longhoughton Parish Council on 19 October 2010.				
HO104931	J.A.Taylor	Longhoughton	Contribution towards construction of new car park at Embleton Play Park	£1,000.00			Contribution made to Embleton Parish Council on 19 October 2010.				
HO105006	J.A.Taylor	Longhoughton	Contribution towards refurbishment of Bolton Village Hall	£10,000.00			Contribution made to Bolton Village Hall on 16 August 2011.	8	£45,000.00	£34,006.00	£10,994.00
HO104853	A.Tebbutt	Morpeth Kirkehill	Contribution towards construction of new disabled toilet facilities at Story Park Community Centre, Morpeth	£5,000.00			Contribution made to Morpeth Town Council on 27 May 2010.				
HO104919	A.Tebbutt	Morpeth Kirkehill	Contribution towards installation of new boilers and electrical improvements, Wellwood House, Morpeth	£4,300.00			Contribution made to Barnabas Safe & Sound on 16 September 2010.				
HO104996	A.Tebbutt	Morpeth Kirkehill	Installation of new lighting, T & G Allan's (Old Nags) Alleyway, Morpeth	£1,200.00			8. Scheme completed				
HO105015	A.Tebbutt	Morpeth Kirkehill	Contribution towards refurbishment of T & G Allan's (Old Nags) Alleyway, Morpeth	£3,500.00			Contribution made to Morpeth & District Chamber of Trade on 1 August 2011.	6	£45,000.00	£24,370.00	£20,630.00
HO104868	T.N.Thorne	Shilbottle	Contribution towards erection of new fencing and basket ball equipment at Longframlington Sports Court	£8,000.00			Contribution made to Longframlington Parish Council on 26 May 2010.				
HO104909	T.N.Thorne	Shilbottle	Traffic calming (parking improvements) Rothbury Road, Longframlington	£2,000.00			Scheme cancelled				
HO104910	T.N.Thorne	Shilbottle	Traffic calming ('Slow' roadmarkings) Swarland	£2,500.00			8. Scheme completed	6	£45,000.00	£41,477.00	£3,523.00
HO104860	D. J. Towns	Ulgham	Erection of interactive speed sign, B1337 Ulgham	£5,000.00			8. Scheme completed				
HO104889	D. J. Towns	Ulgham	Contribution towards installation of new drainage and safety surfacing, Manor Estate Play Area, Stobhill, Morpeth	£6,010.00			Contribution made to Hepscoth Parish Council on 6 July 2010.				
HO104948	D. J. Towns	Ulgham	Erection of interactive speed sign in Hebron	£3,800.00			8. Scheme completed				
HO104953	D. J. Towns	Ulgham	Contribution towards installation of new heating system, Mitford Community Centre	£7,060.00			Contribution made to Mitford Parish Council on 3 November 2010.	10	£45,000.00	£42,301.00	£2,699.00
HO104900	R.J.D.Watkin	Norham and Islandshires	Additional contribution towards construction of new extension, Norham Village Hall	£3,000.00			Contribution made to Norham Village Hall on 12 August 2010.				
HO104901	R.J.D.Watkin	Norham and Islandshires	Contribution towards construction of new disabled toilet at Horncliffe Public Toilets	£3,000.00			Contribution made to Horncliffe Parish Council on 12 August 2010.				
HO104987	R.J.D.Watkin	Norham and Islandshires	Contribution towards construction of new access, Berwick Animal Rescue Kennels, Ramparts Business Park, Berwick upon Tyne	£8,500.00			Contribution made to Berwick Animal Rescue Kennels on 6 January 2011.	9	£45,000.00	£44,525.00	£475.00
HO104921	J.G.Watson	Amble West with Warkworth	Contribution towards construction of new lay-by, A1068 between Amble and Warkworth	£10,000.00			8. Scheme completed	7	£45,000.00	£39,494.00	£5,506.00
HO104846	D.Woodard	Pegswood	Construction of new car park, John Street, Pegswood	£10,000.00			8. Scheme completed				
HO104847	D.Woodard	Pegswood	Construction of new drainage, St. John's Church, Longhirst	£9,700.00			8. Scheme completed				
HO104876	D.Woodard	Pegswood	Contribution towards installation of new loft insulation at the Pegswood Community Project, Longhirst Road, Pegswood	£999.00			Contribution made to Pegswood Community Project Ltd. on 18 June 2010.				
HO104884	D.Woodard	Pegswood	Contribution towards construction of new community garden, John Street, Pegswood	£1,000.00			8. Scheme completed				
HO104964	D.Woodard	Pegswood	Contribution towards installation of new boiler and central heating system at the Pegswood Community Project, Longhirst Road, Pegswood	£1,000.00			Contribution made to Pegswood Community Project Ltd. on 7 March 2011.	10	£45,000.00	£34,400.00	£10,600.00
Sub Total Estimated Cost				£114,069.00							
Total Estimated Cost				£256,513.00							

## 2010-2011 Schemes Under Consideration

Log No.	Councillor	Electoral Division	Scheme Description	Qualified for Capital funding	Compatible with NCC Policy	Technically Viable	Estimate being prepared.	Estimate provided	Other Comments
2010/049	G.R.Arckless	Amble	Street Lighting improvements, Wellwood Street / Northumbria Terrace, Amble	√	√	√	√	√	Awaiting further information from Cllr. Arckless
2010/152	E.I.Hunter	Berwick West with Ord	Erection of new street light, C57 Millfield Place, East Ord	√	√				Awaiting estimate from Highways and Transport Division
2010/108	R.Styring	Lesbury	Contribution towards car park resurfacing, Alnmouth Football Club	√	√				Awaiting further information from Cllr. Styring
2010/156	D.Woodard	Pegswood	Contribution towards refurbishment of public toilets at Morpeth Library Car Park	√	√				Awaiting further information from Cllr. Woodard

For any further information please contact Reuben Morgan on 01670 534274

North Area Committee  
Members Local Improvement Schemes  
2010 - 2011  
Progress Report - 31 March 2011

**SUMMARY**

*STATUS*

			Value		Total Budget 2008 to 2010	Total No. Schemes 2008 to 2010	Total Expenditure 2008 to 2010	
<b>Total Budget Available to County Council Members for the above initiative</b>			<b>£300,000.00</b>		<b>£869,280.00</b>	(Excludes £30,720.00 Revenue contributions)		
<b>APPROVED SCHEMES</b>		<b>54No.</b>		<b>@</b>	<b>£256,513.00</b>	<b>142No.</b>	<b>@</b>	<b>£612,510.00</b>
Status:								
Schemes completed		24No.	£134,697.00	@		45No.	@	£250,158.00
Schemes to commence/on-going		0No.	£0.00	@		0No.	@	£0.00
Design/Consultation Stage		1No.	£2,000.00	@		4No.	@	£22,500.00
Contributions to external Organisations		26No.	£105,216.00	@		87No.	@	£327,705.00
Cancelled schemes		3No.	£14,600.00	@		6No.	@	£12,147.00
		<u>54No.</u>	<u>£256,513.00</u>			<u>142No.</u>		<u>£612,510.00</u>
<b>OUTSTANDING BIDS</b>		<b>4No.</b>				<b>4No.</b>		
Under consideration		4No.				4No.		
Awaiting Approval		0No.				0No.		

*CONTACT*

For any further information please contact any of the following officer:

Reuben Morgan 01670 534274

*KEY TO SCHEME STATUS*

Scheme Status Key:-

- |   |  |
|---|--|
| 1. Under discussion with Councillor   | 5. Formal advertisement (if appropriate) |
| 2. Out to public consultation   | 6. Works order issued                    |
| 3. Assessment of public consultation/<br>Spokesperson Approval or Committee<br>Approval | 7. Works commenced on site               |
| 4. Design in progress   | 8. Scheme completed                      |