

North Area Committee
Members Local Improvement Schemes
2012 - 2013
Progress Report - 31 March 2013

2012-2013 Approved Schemes (Up to 31 March 2013)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date Start	Proposed Target Date Completion	Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2012	Total Committed 2008 to 2012	Balance Remaining 2008 to 2012
HO125245	G.R.Arcless	Amble	Contribution towards construction of new building for Coquet Shorebase Trust at Druridge Bay Country Park	£5,000.00			Contribution made to Coquet Shorebase Trust Ltd on 7 February 2013.				
HO125350	G.R.Arcless	Amble	Construction of two new paved bus stop standing areas, B6345 Togston Hall	£5,454.00			Scheme on hold				
HO125395	G.R.Arcless	Amble	Contribution towards construction of new gateway feature and signing, A1068 Amble	£600.00			Contribution made to Amble Town council on 15 January 2013.				
HO125408	G.R.Arcless	Amble	Contribution towards refurbishment of Amble Library	£28,200.00			8. Scheme completed				
HO125492	G.R.Arcless	Amble	Contribution towards construction of new disabled shower at Amble Links First School	£1,583.00			Contribution has now been made to Amble Links First School.	15	£75,000.00	£72,291.00	£2,709.00
	E.Armstrong	Ponteland East	See West Area Committee Report	£0.00							
HO125321	S.C.Bridgett	Rothbury	Contribution towards erection of new fencing at Rothbury Bowling Club	£1,000.00			Contribution made to Rothbury Bowling Club on 29 August 2012.				
HO125327	S.C.Bridgett	Rothbury	Purchase and installation of new steel security container at Old Fire Station, Rothbury	£1,525.00			New security container has now be purchased and installed on site.				
HO125503	S.C.Bridgett	Rothbury	Contribution towards purchase and installation of new solar panels at Thropton First School	£2,500.00			Contribution has now been made to Thropton First School in 2013/2014 financial year.				
HO125533	S.C.Bridgett	Rothbury	Erection of new heritage street lighting column on Rothbury Bridge	£3,231.00			Contribution has now been made to Rothbury Bridge Scheme in 2013/2014 financial year.				
HO125549	S.C.Bridgett	Rothbury	Additional contribution towards the erection of three new heritage street lighting columns on Rothbury Bridge	£9,363.00			Contribution has now been made to Rothbury Bridge Scheme in 2013/2014 financial year.	16	£75,000.00	£71,588.00	£3,412.00
HO125231	G.Castle	Alnwick	Contribution towards purchase of new digital projector for Alnwick Playhouse	£3,000.00			Contribution made Alnwick District Playhouse Trust on 29 August 2012.				
HO125296	G.Castle	Alnwick	Contribution towards the purchase and installation of new cycle racks at Alnwick South First School	£1,000.00			Contribution has now been made to Alnwick South First School.				
HO125308	G.Castle	Alnwick	Contribution towards construction of new gallery entrance and fire doors at Bailliffgate Museum, Alnwick	£2,500.00			Contribution made to The Bailliffgate Museum on 15 February 2013.				
HO125431	G.Castle	Alnwick	Traffic calming (No waiting, limited waiting and resident permit parking regulations) C422 Green Batt, Alnwick	£3,500.00			8. Scheme completed				
HO125455	G.Castle	Alnwick	Contribution towards purchase of new minibus for Alnwick Amateur Boxing Club	£2,000.00			Contribution made to Alnwick Amateur Boxing Club on 14 March 2013.				
HO125540	G.Castle	Alnwick	Contribution towards resurfacing Column Field Footpath, Alnwick	£1,000.00			Contribution made to Alnwick Town Council on 8 October 2013.	16	£75,000.00	£74,823.00	£177.00
HO125255	R.R.Dodd	Ponteland North	Additional contribution towards construction of new skateboard park in Ponteland	£531.25			Contribution made to Ponteland Community Partnership on 18 June 2012.				
HO125379	R.R.Dodd	Ponteland North	Contribution towards the purchase of a Unipar SL700 Laser Speed Meter	£318.00			Contribution approved but not made yet - scheme carried forward into 2013/2014 Financial Year.				
HO125407	R.R.Dodd	Ponteland North	Traffic calming (30 minute limited waiting restriction) and construction of new parking spaces, U9092 Thornhill Road, Ponteland	£20,000.00	Feb-15	Mar-15	7. Scheme substantially completed - Scheme carried forward into 2014/2015 Financial Year.				
HO125420	R.R.Dodd	Ponteland North	Contribution towards the purchase and installation of new cycle racks at Merton Hall Recreation Centre, Ponteland	£2,000.00			Contribution made to Merton Hall Recreation Centre on 15 February 2013.				
HO125478	2012/279	R.R.Dodd	Contribution towards construction of new parking areas for Isos Housing Company, Thornhill Road, Ponteland	£9,000.00			Contribution made to ISOS Housing on 30 August 2013.				
			2011/2012 Carried Over Schemes								
HO115066	R.R.Dodd	Ponteland North	Contribution towards installation of new drainage system, Sporting Club of Ponteland - Estimated cost £10,000.00	£0.00			Contribution has now been made towards this scheme.				
HO115092	R.R.Dodd	Ponteland North	Traffic calming ('No Waiting' restrictions) U9092 Thornhill Road, Ponteland - estimated cost £5,000.00	£0.00			8. Scheme completed	10	£75,000.00	£74,850.00	£150.00
Sub Total Estimated Cost				£103,305.25							

2012-2013 Approved Schemes (Up to 31 March 2013)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2012	Total Committed 2008 to 2012	Balance Remaining 2008 to 2012
					Start	Completion					
HO125360	B.Douglas	Berwick North	Traffic calming (No waiting at any time restrictions) U107 Golf Course Road, Berwick	£2,000.00			8. Scheme completed				
HO125401	B.Douglas	Berwick North	Verge hardening, U103 Lovaine Terrace / Percy Terrace, Berwick	£27,000.00			8. Scheme completed				
2011/2012 Carried Over Schemes											
HO115083	B.Douglas	Berwick North	Traffic calming (30 minutes limited waiting parking bays) A1167 Castlegate, Berwick - Estimated cost £3,000.00	£0.00			8. Scheme completed	7	£75,000.00	£66,061.00	£8,939.00
	M.I.Douglas	Lynemouth	See South East Area Committee Report	£0.00							
HO125328	E.I.Hunter	Berwick West with Ord	Contribution towards construction of new building at Ford Scout Campsite	£5,000.00			Contribution made to North Northumberland District Scout Council on 13 November 2012.				
HO125406	E.I.Hunter	Berwick West with Ord	Purchase of 1No. grit bin to be located at junction of C7 Bell Loaning Road and Springfield Park	£200.00			Grit bin supplied and on site.				
2011/2012 Carried Over Schemes											
HO115098	E.I.Hunter	Berwick West with Ord	Additional contribution towards erection of new street lighting columns, Dean Drive, Prior Park Estate, Tweedmouth Estimated cost £5,000.00	£0.00			8. Scheme completed				
HO115205	E.I.Hunter	Berwick West with Ord	Erection of new street light, C57 Millfield Place, East Ord - Estimated cost £2,000.00	£0.00			8. Scheme completed				
2010/2011 Carried Over Schemes											
HO105003	E.I.Hunter	Berwick West with Ord	Contribution towards erection of new street lighting columns, Dean Drive, Prior Park Estate, Tweedmouth - Estimated cost £13,000.00	£0.00			8. Scheme completed	12	£75,000.00	£59,399.00	£15,601.00
HO125229	I.P.Lindley	Morpeth Stobhill	Contribution towards the new King Edwards Multi Sports Centre Running Track	£2,000.00			Contribution has now been made to this scheme				
HO125251	I.P.Lindley	Morpeth Stobhill	Contribution towards construction of new disabled toilet at the Stobhill Centre, Morpeth	£5,120.00			Contribution made to Castle Morpeth Disability Association on 19 June 2012.				
HO125370	I.P.Lindley	Morpeth Stobhill	Traffic calming (20mph speed limit) U6107 Stobhill Manor Estate, Morpeth	£3,000.00			8. Scheme completed				
HO125524	I.P.Lindley	Morpeth Stobhill	Carriageway and footway improvements, U6067 First Avenue, Stobhill, Morpeth	£45,000.00			8. Scheme completed	8	£75,000.00	£74,773.00	£227.00
Sub Total Estimated Cost £89,320.00											

2012-2013 Approved Schemes (Up to 31 March 2013)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2012	Total Committed 2008 to 2012	Balance Remaining 2008 to 2012
					Start	Completion					
HO125227	D.Moore	Morpeth North	Contribution towards installation of new central heating system in new café and gym area at Morpeth Rugby Club	£5,580.00			Contribution made to Morpeth RFC Ltd on 3 October 2012.				
HO125228	D.Moore	Morpeth North	Contribution towards the new King Edwards Multi Sports Centre Running Track	£3,500.00			Contribution has now been made to this scheme				
HO125305	D.Moore	Morpeth North	Contribution towards purchase of new minibus for Morpeth Air Training Corps	£5,000.00			Contribution made to Air Training Corps 404 Squadron on 1 February 2013.				
HO125331	D.Moore	Morpeth North	Traffic calming (Residents Parking) U6110 Carlisle View, Morpeth	£3,000.00			8. Scheme completed				
HO125332	D.Moore	Morpeth North	Contribution towards refurbishment of public toilets at Terrace Car Park, Morpeth	£7,000.00			Contribution made to Morpeth Town Council on 13 November 2012.				
HO125453	D.Moore	Morpeth North	Installation of new street lighting at St. James's Car Park, U6106 Wellway, Morpeth	£15,500.00			8. Scheme completed	11	£75,000.00	£74,950.00	£50.00
HO125386	A.H.Murray	Wooler	Contribution towards removal of old swimming pool, installation of new drainage and erection of new fencing at Scott Park, Wooler	£3,650.00			Contribution made to Wooler Parish Council on 18 December 2012.				
HO125415	A.H.Murray	Wooler	Purchase of 2No. grit bins to be located at Doddington Village Hall and Mill Hill, Chatton	£400.00			Grit bins supplied and on site.				
HO125548	A.H.Murray	Wooler	Contribution towards the purchase of a Unipar SL700 Laser Speed Meter	£1,906.00			Contribution has now been made to the purchase of this equipment.				
2011/2012 Carried Over Schemes											
HO115194	A.H.Murray	Wooler	Contribution towards installation of new double glazed window units at Glendale Community Middle School - Estimated cost £5,000.00	£0.00			Contribution has now been made to Glendale Community Middle School.	23	£75,000.00	£65,004.00	£9,996.00
HO125246	H.G.H.Sanderson	Chevington with Longhorsley	Contribution towards construction of new building for Coquet Shorebase Trust at Druridge Bay Country Park	£5,000.00			Contribution made to Coquet Shorebase Trust Ltd on 7 February 2013.				
HO125247	H.G.H.Sanderson	Chevington with Longhorsley	Traffic calming (Installation of dragon's teeth roadmarkings) B6345 West Thirston	£2,300.00			8. Scheme completed				
HO125373	H.G.H.Sanderson	Chevington with Longhorsley	Footpath resurfacing adjacent to Hope House, A697 South Road, Longhorsley	£2,040.00			8. Scheme completed				
HO125487	H.G.H.Sanderson	Chevington with Longhorsley	Construction of new kerbline and carriageway resurfacing at junction of C136 West Road / U6083 Drummonds Close, Longhorsley - Budget increased by £2,190.00 on 14 June 2013.	£7,000.00			8. Scheme completed				
HO125488	H.G.H.Sanderson	Chevington with Longhorsley	Purchase and installation of new interactive speed sign, A697 Longhorsley	£3,750.00			8. Scheme completed				
HO125525	H.G.H.Sanderson	Chevington with Longhorsley	Traffic calming (New slow roadmarkings) C136 West Road / C137 East Road, Longhorsley	£1,800.00			8. Scheme completed				
2011/2012 Carried Over Schemes											
HO115174	H.G.H.Sanderson	Chevington with Longhorsley	Traffic calming (Improvements to traffic signs and roadmarkings) U6016 Linden Acres Road Estimated cost £1,800.00	£0.00			8. Scheme completed	19	£75,000.00	£61,889.00	£13,111.00
Sub Total Estimated Cost £67,426.00											

2012-2013 Approved Schemes (Up to 31 March 2013)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No.	Total Budget	Total Committed	Balance Remaining
					Start	Completion		of Approved Schemes	2008 to 2012	2008 to 2012	2008 to 2012
HO125316	P.A.Scott	Bamburgh	Contribution towards construction of new football pitches at Seahouses	£15,000.00			Contribution approved but not made yet - scheme carried forward into 2013/2014 Financial Year.				
HO125357	P.A.Scott	Bamburgh	Purchase of 4No. Grit bins for Seahouses	£800.00			8. Scheme completed				
HO125448	P.A.Scott	Bamburgh	Traffic calming (New parking bays and parking spaces) U2013 Castle Wynd / U2057 Lindisfarne Avenue, Bamburgh	£17,000.00			8. Scheme completed				
2011/2012 Carried Over Schemes											
HO104883	P.A.Scott	Bamburgh	Erection of new street lighting columns in Bamburgh - Estimated cost £3,000.00	£0.00			8. Scheme completed	12	£75,000.00	£74,624.00	£376.00
HO125266	J.E.Smith	Berwick East	Contribution towards construction of new timber classroom at Spittal First School	£2,300.00			Scheme cancelled				
HO125287	J.E.Smith	Berwick East	Construction of ramp to replace steps at north end of U109 Yardheads Footpath, Tweedmouth, Phase 1	£3,412.00			Scheme cancelled				
HO125288	J.E.Smith	Berwick East	Erection of new fencing at Highcliffe Play Park, Tweedmouth	£3,270.00			8. Scheme completed				
HO125349	J.E.Smith	Berwick East	Contribution towards construction of new building at Ford Scout Campsite	£5,000.00			Contribution made to North Northumberland District Scout Council on 13 November 2012.				
HO125427	J.E.Smith	Berwick East	Erection of new anti-ram raid traffic bollards outside No.148 Eastcliffe, U114 Eastcliffe, Berwick-upon-Tweed	£3,000.00			8. Scheme completed				
HO125428	J.E.Smith	Berwick East	Construction of additional parking areas, U114 Highcliffe, Spittal	£25,500.00			8. Scheme completed				
2011/2012 Carried Over Schemes											
HO115133	J.E.Smith	Berwick East	Contribution towards Spittal Memorial Green / Spa Well Refurbishment - Phase 2 Estimated cost £5,000.00	£0.00			Contribution made to Spittal Improvement Trust on 10 May 2012.	17	£75,000.00	£74,974.00	£26.00
HO125309	R.Styring	Lesbury	Contribution towards construction of new gallery entrance and fire doors at Baillifgate Museum, Alnwick	£2,500.00			Contribution made to The Baillifgate Museum on 15 February 2013.				
HO125320	R.Styring	Lesbury	Contribution towards purchase of new digital projector for Alnwick Playhouse	£5,000.00			Contribution made Alnwick District Playhouse Trust on 29 August 2012.				
HO125388	R.Styring	Lesbury	Construction of new running strip at Alnmouth Football Club Car Park	£13,600.00			8. Scheme completed				
HO125430	R.Styring	Lesbury	Contribution towards construction of new changing rooms and toilet facilities at Alnmouth and Lesbury Cricket Club	£5,000.00			Contribution made to Alnmouth and Lesbury CC Building Fund on 4 March 2013.				
HO125541	R.Styring	Lesbury	Contribution towards resurfacing Column Field Footpath, Alnwick	£700.00			Contribution made to Alnwick Town Council on 8 October 2013.				
2011/2012 Carried Over Schemes											
HO104937	R.Styring	Lesbury	Traffic calming (Prohibition of Driving) U3144 Allerburn Lea, Alnwick - Estimated cost £3,500.00	£0.00			Scheme cancelled	16	£75,000.00	£68,799.00	£6,201.00
Sub Total Estimated Cost £102,082.00											

2012-2013 Approved Schemes (Up to 31 March 2013)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2012	Total Committed 2008 to 2012	Balance Remaining 2008 to 2012
					Start	Completion					
HO125292	J.A.Taylor	Longhoughton	Contribution towards installation of new boiler and low surface temperature radiators at Craster Village Hall	£3,000.00			Contribution made to Craster Community Trust on 9 July 2012.				
HO125297	J.A.Taylor	Longhoughton	Contribution towards construction of new roof at Howick Village Hall	£3,000.00			Contribution made to Howick Village Hall Trust on 12 July 2012.				
HO125366	J.A.Taylor	Longhoughton	Contribution towards refurbishment of toilet facilities and construction of new disabled toilet and access ramp at Eglington Village Hall	£10,000.00			Contribution made to Eglington Village Hall Fund on 21 November 2012.				
HO125409	J.A.Taylor	Longhoughton	Contribution towards the purchase of a Unipar SL700 Laser Speed Meter	£1,906.00			Contribution approved but not made yet - scheme carried forward into 2013/2014 Financial Year.				
HO125452	J.A.Taylor	Longhoughton	Contribution towards erection of new timber bollards at Newton Village Green	£1,000.00			Contribution made to Newton by the Sea Parish Council on 15 March 2013.				
HO125507	J.A.Taylor	Longhoughton	Contribution towards refurbishment of toilet facilities at Howick Village Hall	£1,000.00			Contribution made to Howick Village Hall Trust on 2 May 2013.				
2011/2012 Carried Over Schemes											
HO115120	J.A.Taylor	Longhoughton	Contribution towards construction of new early years outdoor learning area at Embleton Vincent Edwards C of E Aided First School - Estimated cost £2,000.00	£0.00			Contribution made towards this scheme in March 2012.	19	£75,000.00	£73,412.00	£1,588.00
HO125225	A.Tebbutt	Morpeth Kirkhill	Contribution towards installation of new central heating system in new café and gym area at Morpeth Rugby Club	£5,000.00			Contribution made to Morpeth RFC Ltd on 3 October 2012.				
HO125226	A.Tebbutt	Morpeth Kirkhill	Contribution towards the new King Edwards Multi Sports Centre Running Track	£3,500.00			Contribution has now been made to this scheme				
HO125333	A.Tebbutt	Morpeth Kirkhill	Contribution towards refurbishment of public toilets at Terrace Car Park, Morpeth	£7,000.00			Contribution made to Morpeth Town Council on 13 November 2012.				
HO125479	A.Tebbutt	Morpeth Kirkhill	Contribution towards erection of new fencing on the B6343 Mitford to Morpeth Road	£2,000.00			8. Scheme completed	11	£75,000.00	£72,437.00	£2,563.00
HO125498	T.N.Thorne	Shilbottle	Contribution towards construction of new footpath at Shilbottle Cemetery	£4,000.00			Contribution made to Shilbottle Parish Council on 1 July 2014.				
HO125499	T.N.Thorne	Shilbottle	Contribution towards erection of a new War Memorial in Shilbottle	£3,500.00			Contribution made to Shilbottle Parish Council on 6 May 2014.				
2011/2012 Carried Over Schemes											
HO104909	T.N.Thorne	Shilbottle	Traffic calming (parking improvements) Rothbury Road, Longframlington - Estimated cost £2,000.00	£0.00			Scheme cancelled	10	£75,000.00	£58,236.00	£16,764.00
Sub Total Estimated Cost				£44,906.00							

2012-2013 Approved Schemes (Up to 31 March 2013)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2012	Total Committed 2008 to 2012	Balance Remaining 2008 to 2012
					Start	Completion					
HO125257	D. J. Towns	Ulgham	Contribution towards installation of new sarnafil roofing system at Widdrington Area Training Centre, Mile Road, Widdrington	£1,500.00			Contribution made to ATAC Community Hall on 18 June 2012.				
HO125307	D. J. Towns	Ulgham	Contribution towards installation of new electric heating system at Holy Trinity Church, Widdrington	£1,000.00			Contribution made to Widdrington PCC on 10 August 2012.				
HO125368	D. J. Towns	Ulgham	Contribution towards the cost of constructing a new pavilion at Mitford Cricket Club	£750.00			Contribution made to Mitford Cricket Club on 14 November 2012.				
HO125369	D. J. Towns	Ulgham	Traffic calming (20mph speed limit) U6107 Stobhill Manor Estate, Morpeth	£3,000.00			8. Scheme completed				
HO125416	D. J. Towns	Ulgham	Contribution towards construction of new toilet facilities and store room at Mitford Community Centre	£7,997.00			Contribution made to Mitford Parish Council on 18 February 2013.				
HO125480	D. J. Towns	Ulgham	Contribution towards erection of new fencing on the B6343 Mitford to Morpeth Road	£2,000.00			8. Scheme completed	19	£75,000.00	£74,693.00	£307.00
HO125232	R.J.D.Watkin	Norham and Islandshires	Installation of new bus shelter, Castle Street, Norham Village	£10,800.00			8. Scheme completed				
HO125313	R.J.D.Watkin	Norham and Islandshires	Contribution towards supply and installation of new play equipment at Scremerston First School	£4,500.00			Contribution has now been made to Scremerston First School.	13	£75,000.00	£74,985.00	£15.00
HO125233	J.G.Watson	Amble West with Warkworth	Contribution towards construction of new extension at Acklington Village Hall	£11,000.00			Contribution made to Acklington Village Hall Management Committee on 16 May 2012.				
HO125248	J.G.Watson	Amble West with Warkworth	Contribution towards construction of new building for Coquet Shorebase Trust at Druridge Bay Country Park	£5,000.00			Contribution made to Coquet Shorebase Trust Ltd on 7 February 2013.				
HO125249	J.G.Watson	Amble West with Warkworth	Traffic calming (Playground warning signs) Churchill Way, Acklington	£714.00			8. Scheme completed				
HO125250	J.G.Watson	Amble West with Warkworth	Contribution towards construction of new gateway feature and signing, A1068 Warkworth	£600.00			Contribution made to Warkworth Parish Council on 19 June 2012.				
HO125394	J.G.Watson	Amble West with Warkworth	Contribution towards construction of new gateway feature and signing, A1068 Amble	£600.00			Contribution made to Amble Town Council on 15 January 2013				
HO125542	J.G.Watson	Amble West with Warkworth	Erection of new street light opposite The Guildens, C105 Guilden Road, Warkworth	£1,600.00			8. Scheme completed				
			2011/2012 Carried Over Schemes								
HO115137	J.G.Watson	Amble West with Warkworth	Contribution towards erection of new decorative lighting columns, C95 Station Road, Warkworth - Estimated cost £6,000.00	£0.00			8. Scheme completed	17	£75,000.00	£74,885.00	£115.00
HO125230	D.Woodard	Pegswood	Contribution towards the new King Edwards Multi Sports Centre Running Track	£1,000.00			Contribution has now been made to this scheme				
HO125392	D.Woodard	Pegswood	Erection of new bollards in grass verge adjacent to U6054 Warkworth Drive Footpath, Pegswood	£720.00			8. Scheme completed				
HO125482	D.Woodard	Pegswood	Construction of new footpath at B1337 / C130 Junction, Highleas, B1337 Whorral Bank to Longhirst Village Road	£17,000.00			Scheme cancelled				
HO125483	D.Woodard	Pegswood	Contribution towards purchase of a Unipar SL700 Laser Speed Meter for Morpeth Speedwatch Project	£400.00			Contribution approved but not made yet - scheme carried forward into 2013/2014 Financial Year.	18	£75,000.00	£75,813.00	-£813.00
Sub Total Estimated Cost				£70,181.00							
Total Estimated Cost				£477,220.25							

2012-2013 Schemes Under Consideration

Log No.	Councillor	Electoral Division	Scheme Description	Qualified for Capital funding	Compatible with NCC Policy	Technically Viable	Estimate being prepared	Estimate provided	Other Comments
2012/157	E.I.Hunter	Berwick West with Ord	Installation of dropped kerbs at entrance to Goldstone Estate (Hiveacres Road) B6354 Etal Road, Tweedmouth	√	√	√			Awaiting estimate from Highways and Neighbourhood Services
2012/105	H.G.H.Sanderson	Chevington with Longhorsley	Repair and painting of bridge parapets at Felton Bridge, B6345 Main Street, Felton	√	√	√			Scheme cancelled - Possible 2013-2014 LtP scheme.
2012/041	R.Styring	Lesbury	Supply and install 1No. additional grit bin to north platform car park at Alnmouth Railway Station	√	√	√			Awaiting estimate from Highways and Neighbourhood Services
2012/125	T.N.Thorne	Shilbottle	Contribution towards skate park at Shilbottle	√	√				Scheme withdrawn after discussion with Shilbottle Parish Council

For any further information please contact Reuben Morgan on 01670 426098

North Area Committee
Members Local Improvement Schemes
2012 - 2013
Progress Report - 31 March 2013

SUMMARY

STATUS

	Value	Total Budget 2008 to 2012	Total No. Schemes 2008 to 2012	Total Expenditure 2008 to 2012
Total Budget Available to County Council Members for the above initiative	£300,000.00	£1,408,909.00	(Excludes £91,091.00 Revenue contributions)	
APPROVED SCHEMES	88No. @ £477,220.25		289No. @	£1,352,585.25
Status:				
Schemes completed	26No. @ £228,094.00		96No. @	£598,394.00
Schemes to commence/on-going	1No. @ £20,000.00		2No. @	£37,000.00
Design/Consultation Stage	1No. @ £5,454.00		2No. @	£7,454.00
Contributions to external Organisations	57No. @ £200,960.25		179No. @	£671,378.25
Cancelled schemes	3No. @ £22,712.00		10No. @	£38,359.00
	88No. @ £477,220.25		289No. @	£1,352,585.25
OUTSTANDING BIDS	2No.		2No.	
Under consideration	2No.		2No.	
Awaiting Approval	0No.		0No.	

CONTACT

For any further information please contact any of the following officer:

Reuben Morgan 01670 624098

KEY TO SCHEME STATUS

Scheme Status Key:-

- | | |
|---|--|
| 1. Under discussion with Councillor | 5. Formal advertisement (if appropriate) |
| 2. Out to public consultation | 6. Works order issued |
| 3. Assessment of public consultation/
Spokesperson Approval or Committee
Approval | 7. Works commenced on site |
| 4. Design in progress | 8. Scheme completed |