

South-East Area Committee
Members Local Improvement Schemes
2010 - 2011
Progress Report - 31 March 2011

2010-2011 Approved Schemes (Up to 31 March 2011)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2010	Total Committed 2008 to 2010	Balance Remaining 2008 to 2010
					Start	Completion					
HO104974	A.R.Armstrong	Blyth Valley Cramlington	Erection of new street lighting columns, Hall Close Green Footpath, Cramlington	£15,700.00			8. Scheme completed	3	£45,000.00	£26,900.00	£18,100.00
HO104845	M.K.Bircham	Wansbeck Haydon	Construction of dropped kerbs, Nursery Park, Ashington	£2,400.00			8. Scheme completed				
HO104932	M.K.Bircham	Wansbeck Haydon	Contribution towards refurbishment of Boys Key Stage 1 Toilets, Wansbeck First School	£3,467.00			Contribution made to Wansbeck First School in March 2011.				
HO104988	M.K.Bircham	Wansbeck Haydon	Traffic calming (No waiting at Any Time / Limited Waiting) U6513 Norham Road / Newbiggin Road Back Lane	£2,800.00			8. Scheme completed	8	£45,000.00	£27,552.00	£17,448.00
HO104879	T.Brechany	Blyth Valley Cramlington South East	Footpath resurfacing, A1171 Dudley Lane, Cramlington	£1,800.00			8. Scheme completed				
HO104917	T.Brechany	Blyth Valley Cramlington South East	Erection of new bus shelter, Northumbrian Road / Coltpark Place, Cramlington	£8,000.00			8. Scheme completed				
HO104924	T.Brechany	Blyth Valley Cramlington South East	Erection of new bus shelter, B1505 northbound adjacent to Bay Horse Inn, Cramlington	£8,100.00			8. Scheme completed				
HO104993	T.Brechany	Blyth Valley Cramlington South East	Traffic calming (Installation of H Bar markings) U9542 Whernside Place, Cramlington	£750.00			8. Scheme completed	6	£45,000.00	£32,988.00	£12,012.00
	M.Brown	Blyth Valley Cramlington West		£0.00				4	£45,000.00	£19,472.00	£25,528.00
HO104990	D.Campbell	Blyth Valley Newsham	Contribution towards purchase of SoccerStadia mobile football pitch for Blyth Town F.C.	£5,182.00			Contribution made to Blyth Town FC on 20 January 2011.				
HO105022	D.Campbell	Blyth Valley Newsham	Construction of new verge hardening, Chirton Green, Blyth	£6,600.00			8. Scheme completed	5	£45,000.00	£34,928.00	£10,072.00
HO104892	V.Coils	Blyth Valley Croft	Contribution towards the purchase and installation of a new septic tank for Blyth All Weather Lifeboat Station	£3,500.00			Contribution made to Blyth All Weather Lifeboat on 27 July 2010.				
HO104962	V.Coils	Blyth Valley Croft	Contribution towards installation of new fire doors and security gates at The Buffalo Community Centre, Blyth	£4,250.00			Contribution made to Cowpen Quay Community Association on 15 November 2010.				
HO105023	V.Coils	Blyth Valley Croft	Contribution towards construction of new concrete floor in old stable block at the Buffalo Community Centre, Blyth	£22,000.00			Contribution made to Cowpen Quay Community Association on 18 March 2011.	4	£45,000.00	£44,750.00	£250.00
HO105001	B.Crowther	Blyth Valley Cramlington Eastfield	Contribution towards construction of new outdoor play / teaching area, Eastlea Primary School, Cramlington	£4,597.00			Contribution made to Eastlea Primary School scheme - Job No. PD100950 - Contribution made in March 2012.				
HO105012	B.Crowther	Blyth Valley Cramlington Eastfield	Purchase and installation of new CCTV security system, 41, Kirkbridge, Cramlington	£2,500.00			8. Scheme completed - Community Safety Scheme	4	£45,000.00	£18,889.00	£26,111.00
Sub total Estimated Cost				£91,646.00							

For any further information please contact Reuben Morgan 01670 534274

2010-2011 Approved Schemes (Up to 31 March 2011)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date Start	Completion	Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2010	Total Committed 2008 to 2010	Balance Remaining 2008 to 2010
HO104850	W.Daley	Blyth Valley Cramlington North	Contribution towards purchase of new storage shed for Cramlington Eastlea Primary School	£2,409.00			Contribution made to Cramlington Eastlea First School on 20 May 2010.				
HO104890	W.Daley	Cramlington North	Contribution towards purchase of steel security container for Northburn Wanderers Football Club, Cramlington	£1,645.00			Contribution made to Northburn Wanderers FC on 7 July 2010.				
HO104969	W.Daley	Cramlington North	Contribution towards erection of new security gates at Northburn Primary School, Cramlington	£1,740.00			Contribution made to Northburn Primary School in March 2011.				
HO105000	W.Daley	Cramlington North	Contribution towards construction of new outdoor play / teaching area, Eastlea Primary School, Cramlington	£4,598.00			Contribution made to Eastlea Primary School scheme - Job No. PD100950 - Contribution made in March 2012.	5	£45,000.00	£13,914.00	£31,086.00
HO104915	G.Davey	Blyth Valley Kitty Brewster	Construction of new footpaths, Bolam Avenue Allotments, Blyth	£1,800.00			8. Scheme completed				
HO104916	G.Davey	Blyth Valley Kitty Brewster	Contribution towards installation of new heating system and fire safety improvements, Briardale Community & Training Centre, Blyth	£6,000.00			Contribution made to Briardale Community Centre Ltd. on 19 August 2010.				
HO104999	G.Davey	Blyth Valley Kitty Brewster	Erection of new security barriers, Patterdale Field, Blyth	£480.00			8. Scheme completed	5	£45,000.00	£18,164.00	£26,836.00
HO104875	S.Davey	Blyth Valley Cowpen	Contribution towards construction of new disabled toilet, Isabella Community Centre, Blyth	£1,150.00			Contribution made to Isabella Community Association Ltd. on 18 June 2010.				
HO104904	S.Davey	Blyth Valley Cowpen	Contribution towards construction of new footpaths at Isabella Community Centre, Blyth	£7,000.00			8. Scheme completed	5	£45,000.00	£13,267.00	£31,733.00
HO104862	M.I.Douglas	Lynemouth	Installation of new floodlight on Ellington Memorial	£2,250.00			8. Scheme completed				
HO104863	M.I.Douglas	Lynemouth	Contribution towards construction of new disabled toilet, Ellington Village Hall	£1,500.00			Contribution made to Ellington Village Hall Association on 2 June 2010.				
HO104882	M.I.Douglas	Lynemouth	Additional contribution towards construction of new disabled toilet, Ellington Village Hall	£1,900.00			Contribution made to Ellington Village Hall Association on 23 June 2010.				
HO104885	M.I.Douglas	Lynemouth	Erection of new street light outside No. 18 Beaumont, Ellington	£800.00			8. Scheme completed				
HO104934	M.I.Douglas	Lynemouth	Footpath resurfacing, C123 Albion Terrace, Lynemouth	£2,200.00			8. Scheme completed				
HO104935	M.I.Douglas	Lynemouth	Contribution towards purchase and installation of new boiler and central heating system, Ellington Village Hall	£2,500.00			Contribution made to Ellington Village Hall Association on 5 October 2010.				
HO104985	M.I.Douglas	Lynemouth	Contribution towards refurbishment of Gents Toilet at Linton Village Hall	£1,425.00			Contribution made to Linton Village Hall on 22 December 2010.				
2009/2010 Schemes											
HO094758	M.I.Douglas	Lynemouth	Erection of new street light outside No.20 Breamish, High Thorn Estate, Ellington	£0.00			8. Scheme completed				
HO094804	M.I.Douglas	Lynemouth	Installation of new drainage, C110 Mill Farm, Ellington	£0.00			8. Scheme completed	14	£45,000.00	£36,923.00	£8,077.00
Sub total Estimated Cost				£39,397.00							

For any further information please contact Reuben Morgan 01670 534274

2010-2011 Approved Schemes (Up to 31 March 2011)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2010	Total Committed 2008 to 2010	Balance Remaining 2008 to 2010
					Start	Completion					
HO104942	J.D.Foster	Wansbeck Stakeford	Traffic calming (One way street) U6564 Milburn Terrace, Stakeford	£7,500.00			8. Scheme completed				
HO104943	J.D.Foster	Wansbeck Stakeford	Traffic calming (Parking restrictions) Co-Op Store, C403 Dereham Terrace, Stakeford	£5,800.00			Scheme cancelled				
HO104949	J.D.Foster	Wansbeck Stakeford	Traffic calming (Double yellow lines) Stakeford Methodist Church, A1147 Half Moon Street	£1,800.00			8. Scheme completed				
HO104957	J.D.Foster	Wansbeck Stakeford	Erection of new bus shelter, Ashington Drive, Stakeford	£8,000.00			8. Scheme completed				
HO104975	J.D.Foster	Wansbeck Stakeford	Contribution towards erection of new fencing, East Terrace Allotments, Stakeford	£1,000.00			Contribution approved made to North Bedlington Parish Council on 2 March 2011.				
HO105018	J.D.Foster	Wansbeck Stakeford	Contribution towards erection of new fencing at Bedlington Cemetery	£2,500.00			8. Scheme completed	9	£45,000.00	£42,911.00	£2,089.00
HO105007	J.J.Gobin	Wansbeck Sleekburn	Erection of new Harborough pedestrian shelter at Cambois Links	£18,800.00			8. Scheme completed				
HO105017	J.J.Gobin	Wansbeck Sleekburn	Contribution towards erection of new fencing at Bedlington Cemetery	£5,000.00			8. Scheme completed	4	£45,000.00	£35,595.00	£9,405.00
HO104864	J.A.Lang	Wansbeck Seaton with Newbiggin West	Construction of new footpaths, Paddock Wood, Ashington	£6,000.00			8. Scheme completed				
HO104865	J.A.Lang	Wansbeck Seaton with Newbiggin West	Contribution towards carriageway resurfacing, access road, North Seaton Colliery Allotments	£250.00			Contribution made to North Seaton Colliery Community Centre on 1 June 2010.				
HO104866	J.A.Lang	Wansbeck Seaton with Newbiggin West	Contribution towards construction of new garden, North Seaton Colliery Community Centre	£500.00			Contribution made to North Seaton Colliery Community Centre on 1 June 2010.				
HO104954	J.A.Lang	Wansbeck Seaton with Newbiggin West	Erection of new birdsmouth fencing, U6533 Scoular Drive, Ashington	£780.00			8. Scheme completed - Countryside Section Scheme				
HO104960	J.A.Lang	Wansbeck Seaton with Newbiggin West	Erection of new birdsmouth fencing, U6575 Wansbeck Street, North Seaton Colliery	£2,042.00			8. Scheme completed - Countryside Section Scheme				
HO104971	J.A.Lang	Wansbeck Seaton with Newbiggin West	Erection of interactive speed sign, B1334 Newbiggin	£3,800.00			8. Scheme completed				
HO104972	J.A.Lang	Wansbeck Seaton with Newbiggin West	Contribution towards installation of new roof insulation, North Seaton Community Centre	£353.00			Contribution made to North Seaton Community Centre Association on 8 December 2010.	11	£45,000.00	£33,253.00	£11,747.00
HO104872	D. Ledger	Wansbeck Choppington	Erection of new security fencing, The Sycamore Centre, Guide Post Middler School	£5,715.00			8. Scheme completed - Neighbourhood Services Scheme				
HO104939	D. Ledger	Wansbeck Choppington	Erection of new security fencing, Choppington County First School	£2,500.00			8. Scheme completed - Neighbourhood Services Scheme				
HO104940	D. Ledger	Wansbeck Choppington	Erection of new fencing, Eastgreen Estate, Choppington - Scheme Cancelled	£10,750.00			Scheme cancelled - Neighbourhood Services Scheme				
HO104966	D. Ledger	Wansbeck Choppington	Erection of new birdsmouth fencing, U6573 Mitford Gardens, Stakeford	£2,300.00			8. Scheme completed - Neighbourhood Services Scheme	8	£45,000.00	£34,649.00	£10,351.00
Sub total Estimated Cost				£85,390.00							

2010-2011 Approved Schemes (Up to 31 March 2011)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2010	Total Committed 2008 to 2010	Balance Remaining 2008 to 2010
					Start	Completion					
HO104887	R.M.Nixon	Blyth Valley Holywell	Footpath reconstruction, Public Right of Way No. 135, Holywell Dene	£2,091.00			8. Scheme completed - Countryside Section Scheme				
HO104950	R.M.Nixon	Blyth Valley Holywell	Footpath resurfacing, Holywell Pond - Public Footpath No. 58	£5,170.00			8. Scheme completed - Countryside Section Scheme				
HO104951	R.M.Nixon	Blyth Valley Holywell	Footpath resurfacing, Holywell Dene Road - Public Bridleway No. 53	£1,950.00			8. Scheme completed - Countryside Section Scheme				
HO105010	R.M.Nixon	Blyth Valley Holywell	Erection of new fencing, Kearsley Close, Seaton Delaval	£5,874.00			8. Scheme completed				
HO104880	K.Parry	Wansbeck Hirst	Traffic calming (Double yellow lines and access only) U.6534 Church's Estate, Ashington	£7,000.00			8. Scheme completed				
<u>2009/2010 Schemes</u>											
HO094756	K.Parry	Wansbeck Hirst	Erection of new street light, junction of Ariel Street Back Lane and First Avenue, Ashington	£0.00			8. Scheme completed				
HO094757	K.Parry	Wansbeck Hirst	Erection of 2No. New street lights, Juliet Street, Ashington	£0.00			8. Scheme completed	10	£45,000.00	£32,815.00	£12,185.00
HO104945	A.H.Pegg	Wansbeck Bedlington Central	Erection of new post and rail fencing and footpath resurfacing works at Bedlington War Memorial	£12,500.00			8. Scheme completed				
HO105019	A.H.Pegg	Wansbeck Bedlington Central	Contribution towards erection of new fencing at Bedlington Cemetery	£2,000.00			8. Scheme completed	6	£45,000.00	£44,411.00	£589.00
HO105024	S.L.Reed	Wansbeck Bothal	Erection of new bus shelter, High Market, Ashington	£14,800.00			8. Scheme completed	6	£45,000.00	£36,240.00	£8,760.00
HO104854	J.Reid	Blyth Valley Plessey	Contribution towards carriageway resurfacing, 6th and 15th Avenues, Blyth	£10,000.00			Contribution made towards this resurfacing work in 2010/2011 financial year.	6	£45,000.00	£37,158.00	£7,842.00
HO104986	M.E.Richards	Blyth Valley Seghill with Seaton Delaval	Erection of new bus shelter, U9719 Reids Lane, Seghill	£10,000.00			8. Scheme completed	4	£45,000.00	£25,673.00	£19,327.00
HO104967	L.J.Rickerby	Blyth Valley South Blyth	Erection of new bus shelter, U9524 Sandringham Drive, Blyth	£8,900.00			8. Scheme completed	3	£45,000.00	£23,900.00	£21,100.00
Sub total Estimated Cost				£80,285.00							

For any further information please contact Reuben Morgan 01670 534274

2010-2011 Approved Schemes (Up to 31 March 2011)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2010	Total Committed 2008 to 2010	Balance Remaining 2008 to 2010
					Start	Completion					
HO104963	A.C.Romer	Blyth Valley Hartley	Contribution towards purchase and installation of new cycle storage shelter, New Hartley First School	£3,625.00			Contribution made to New Hartley First School in February 2011.				
HO104991	A.C.Romer	Blyth Valley Hartley	Contribution towards purchase and installation of 2No. Bicycle storage racks at Seaton Sluice Community Centre	£1,364.00			Contribution made to Seaton Sluice Community Centre on 19 April 2011.				
HO104992	A.C.Romer	Blyth Valley Hartley	Contribution towards refurbishment of New Hartley Memorial Garden	£8,000.00			Scheme cancelled	9	£45,000.00	£31,894.00	£13,106.00
HO104851	J.Sawyer	Wansbeck College	Carriageway resurfacing back lane, Seventh Avenue, Ashington, Phase 2	£7,100.00			8. Scheme completed				
HO104898	J.Sawyer	Wansbeck College	Traffic calming measures U6522 Sycamore and U6523 Maple Streets, Ashington (between Sixth and Seventh Avenues - Scheme cancelled after public consultation.)	£5,000.00			Scheme cancelled after public consultation.				
HO104908	J.Sawyer	Wansbeck College	Erection of street lighting, Public Footpath No.83, Castle Island Way, Ashington, Phase 1	£6,000.00			8. Scheme completed				
2009/2010 Schemes											
HO094734	J.Sawyer	Wansbeck College	Carriageway resurfacing back lane, Seventh Avenue, Ashington, Phase 1	£0.00			8. Scheme completed	5	£45,000.00	£42,815.00	£2,185.00
HO104888	I.C.F.Swithenbank	Blyth Valley Cramlington East	Contribution towards supply and erection of new garden shed, High Pit Flying Club, Lanacost Allotments, East Cramlington	£1,900.00			Contribution made to High Pit Flying Club on 2 July 2010.				
HO105005	I.C.F.Swithenbank	Blyth Valley Cramlington East	Traffic calming (Hatched Area Roadmarkings) U9562 Tindale Avenue, Cramlington	£750.00			8. Scheme completed	6	£45,000.00	£17,281.00	£27,719.00
HO104918	A.Thompson	Wansbeck Newbiggin Central and East	Contribution towards carriageway resurfacing, U6520 east side New King Street and rear U6520 King Street, Newbiggin	£5,000.00			8. Scheme completed	1	£45,000.00	£4,983.00	£40,017.00
HO104946	G.Todd	Wansbeck Bedlington West	Erection of new post and rail fencing and footpath resurfacing works at Bedlington War Memorial	£12,500.00			8. Scheme completed				
HO105020	G.Todd	Wansbeck Bedlington West	Contribution towards erection of new fencing at Bedlington Cemetery	£6,240.00			8. Scheme completed				
2009/2010 Schemes											
HO094837	G.Todd	Wansbeck Bedlington West	Erection of new street light, Links Avenue Garage's, Bedlington	£0.00			8. Scheme completed	3	£45,000.00	£21,740.00	£23,260.00
HO104958	I.M.R.Tompkins	Blyth Valley Wensleydale	Erection of new bus shelter, opposite No. 91 Wensleydale Road, Blyth	£8,000.00			8. Scheme completed				
HO105002	I.M.R.Tompkins	Blyth Valley Wensleydale	Contribution towards erection of new streetlighting at Ridley Park, Blyth	£15,000.00			8. Scheme completed	5	£45,000.00	£38,699.00	£6,301.00
Sub total Estimated Cost				£80,479.00							

2010-2011 Approved Schemes (Up to 31 March 2011)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments	Total No. of Approved Schemes	Total Budget 2008 to 2010	Total Committed 2008 to 2010	Balance Remaining 2008 to 2010
					Start	Completion					
HO105016	V.Tyler	Wansbeck Bedlington East	Contribution towards erection of new fencing at Bedlington Cemetery	£5,000.00			8. Scheme completed	3	£45,000.00	£15,800.00	£29,200.00
HO104905	G.Webb	Blyth Valley Isabella	Contribution towards construction of new footpaths at Isabella Community Centre, Blyth	£7,000.00			8. Scheme completed	3	£45,000.00	£16,000.00	£29,000.00
HO104925	T.S.Wilson	Wansbeck Ashington Central	Erection of two new street lights, U6510 Wedderburn Square, Ashington	£3,500.00			8. Scheme completed				
HO104956	T.S.Wilson	Wansbeck Ashington Central	Contribution towards carriageway resurfacing, U6510 Beamsley Terrace, Ashington	£10,000.00			8. Scheme completed				
HO104961	T.S.Wilson	Wansbeck Ashington Central	Traffic calming (No waiting at anytime) U6527 Poplar Street, Ashington - Scheme cancelled, now funded from 2010/2011 LtP budget.	£2,000.00			Scheme cancelled - Now funded from 2010/2011 LtP budget				
HO104970	T.S.Wilson	Wansbeck Ashington Central	Erection of new street light, U6513 Bolsover Street, Ashington - Scheme cancelled	£1,500.00			Scheme cancelled				
			2009/2010 Schemes								
HO094826	T.S.Wilson	Wansbeck Ashington Central	Traffic calming (parking restrictions) U6510 South View, Ashington - Scheme cancelled after public consultation	£0.00			Scheme cancelled after public consultation	9	£45,000.00	£39,791.00	£5,209.00
Sub total Estimated Cost				£29,000.00							
Total Estimated Cost				£406,197.00							

For any further information please contact Reuben Morgan 01670 534274

2010-2011 Schemes Under Consideration

Log No.	Councillor	Electoral Division	Scheme Description	Qualified for Capital funding	Compatible with NCC Policy	Technically Viable	Estimate being prepared.	Estimate provided	Other Comments
2010/079	A.R.Armstrong	Blyth Valley Cramlington Village	Proposed dropped kerb and footpath widening, U9561 Sunnyside, Cramlington	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/151	M.K.Bircham	Wansbeck Haydon	Erection of new street light, A196 Haydon Road, Ashington	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/048	T.Brechany	Blyth Valley Cramlington South East	Anti-slip resurfacing, Alex Park Footpath, Cramlington	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/187	M.Brown	Blyth Valley Cramlington West	Street lighting improvements, Beacon Lane Estate, Cramlington	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/028	R.M.Nixon	Blyth Valley Holywell	Erection of new street light, U9533 Hallington Drive Footpath, Seaton Delaval	√	√				Awaiting further informaton from Cllr. Nixon
2010/146	K.Parry	Wansbeck Hirst	Erection of new floodlights, Hirst Park, Ashington	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/188	J.Reid	Blyth Valley Plessey	Carriageway resurfacing, junction areas U9250 Curlew Way, Blyth	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/189	J.Reid	Blyth Valley Plessey	Carriageway resurfacing, junction areas U9250 Osprey Drive, Blyth	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/190	J.Reid	Blyth Valley Plessey	Carriageway resurfacing, junction areas U9250 Addington Drive, Blyth	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/191	J.Reid	Blyth Valley Plessey	Carriageway resurfacing, junction areas U9159 South View and East Drive, Blyth	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/098	M.E.Richards	Blyth Valley Seghill with Seaton Delaval	Construction of new pedestrian refuge, A190 Station Road, Seghill	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/045	A.C.Romer	Blyth Valley Hartley	Traffic calming in Seaton Sluice	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/046	A.C.Romer	Blyth Valley Hartley	Erection of interactive speed signs in Blyth Valley Hartley Ward	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/193	A.C.Romer	Blyth Valley Hartley	Construction of new footpath by the side of No. 50 Clarence Street, Seaton Sluice	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/174	A.Thompson	Wansbeck Newbiggin Central and East	Erection of interactive speed sign, B1334 Woodhorn	√	√				Awaiting technical viability and estimate from Highways and Transport Division
2010/159	T.S.Wilson	Wansbeck Ashington Central	Erection of new street light at garages opposite No. 167 Chestnut Street, Ashington	√	√				Awaiting technical viability and estimate from Highways and Transport Division

For any further information please contact Reuben Morgan 01670 534274

South-East Area Committee
Members Local Improvement Schemes
2010 - 2011
Progress Report - 31 March 2011

SUMMARY

STATUS

	Value		Total Budget 2008 to 2010	Total No. Schemes 2008 to 2010	Total Expenditure 2008 to 2010	
Total Budget Available to County Council Members for the above initiative	£465,000.00		£1,394,300.00	(Excludes £700.00 Revenue contribution)		
APPROVED SCHEMES	80No.	@	£406,197.00	183No.	@	£958,856.00
Status:						
Schemes completed	50No.	@	£289,759.00	107No.	@	£501,873.00
Schemes to commence/on-going	0No.	@	£0.00	3No.	@	£113,294.00
Design/Consultation Stage	0No.	@	£0.00	2No.	@	£17,900.00
Contributions to external Organisations	24No.	@	£83,388.00	63No.	@	£304,409.00
Cancelled schemes	6No.	@	£33,050.00	8No.	@	£21,380.00
	80No.		£406,197.00	183No.		£958,856.00
OUTSTANDING BIDS	16No.			16No.		
Under consideration	16No.			16No.		
Awaiting Approval	0No.			0No.		

CONTACT

For any further information please contact any of the following officers:

Reuben Morgan 01670 534274

KEY TO SCHEME STATUS

Scheme Status Key:-

- | | |
|---|--|
| 1. Under discussion with Councillor | 5. Formal advertisement (if appropriate) |
| 2. Out to public consultation | 6. Works order issued |
| 3. Assessment of public consultation/
Spokesperson Approval or Committee
Approval | 7. Works commenced on site |
| 4. Design in progress | 8. Scheme completed |