

South-East Area Committee
Members Local Improvement Schemes
2014 - 2015
Progress Report - 31 March 2015

South-East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145719	D.Campbell	Newsham	Additional contribution towards the refurbishment of the tennis courts at New Delaval Werfare Centre, Blyth	£10,000.00			Contribution has now been made towards this scheme.	3	£3,312.25	£30,000.00	£33,312.25	£25,495.00	£7,817.25
HO145777	E.Cartie	Wensleydale	Construction of new grasscrete parking areas adjacent to No.9 Solingen Estate, U9515 Wensleydale, Blyth	£2,830.00			8. Scheme completed	4	-£569.50	£30,000.00	£29,430.50	£14,192.00	£15,238.50
HO145721	W.Daley	Cramlington North	Contribution towards purchase and installation of new childrens shelter at Northburn Primary School, Cramlington	£5,228.00			Contribution has now been made towards this scheme.						
HO145728	W.Daley	Cramlington North	Contribution towards purchase and installation of new childrens shelter at Burnside Primary School, Cramlington	£5,630.00			Contribution approved but has not yet been made - Scheme carried forward into 2015/2016 financial year.						

South-East Area Committee - Monthly Report

HO145793	W.Daley	Cramlington North	Contribution towards construction of new children's playground at Weldon Road, Cramlington - Joint scheme with Cllr's. Flux and Pidcock	£5,000.00			Contribution made to Cramlington Town Council on 16 December 2014.						
HO145833	W.Daley	Cramlington North	Contribution towards construction of new LEV3L Recording Studio, Dudley Court Suites, Manor Walks Shopping Centre, Cramlington - Joint scheme with Cllr's. Flux, Hepple and Swithenbank, total estimated cost £10,204.00	£2,068.00			Contribution made to Digital Community Youth Ltd on 2 April 2015.	8	£2,211.19	£30,000.00	£32,211.19	£31,608.00	£603.19
Sub total Estimated Cost				£30,756.00									

For any further information please contact Reuben Morgan 01670 624098

South East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145750	G.Davey	Kitty Brewster	Contribution towards purchase and installation of new play and outdoor gym equipment at Briardale Community Centre, Blyth - Joint scheme with Cllr. Susan Davey	£5,000.00			Contribution made to Active Northumberland on 5 November 2014.						
HO145784	G.Davey	Kitty Brewster	Contribution towards refurbishment of children's play area, Axwell Drive, Blyth joint scheme with Cllr. Susan Davey	£20,000.00			Contribution made to Blyth Town Council on 15 January 2015.	3	-£2,557.98	£30,000.00	£27,442.02	£26,300.00	£1,142.02
HO145751	S.Davey	Cowpen	Contribution towards purchase and installation of new play and outdoor gym equipment at Briardale Community Centre, Blyth - Joint scheme with Cllr. Grant Davey	£5,000.00			Contribution made to Active Northumberland on 5 November 2014.						
HO145785	S.Davey	Cowpen	Contribution towards refurbishment of children's play area, Axwell Drive, Blyth joint scheme with Cllr. Grant Davey	£20,000.00			Contribution made to Blyth Town Council on 15 January 2015.	3	£12,369.99	£30,000.00	£42,369.99	£42,012.00	£357.99

South East Area Committee - Monthly Report

HO145705	M.I.Douglas	Lynemouth	Contribution towards reconstruction of car park at Ellington Village Hall	£3,000.00			Contribution made Ellington Village Hall Association on 2 July 2014.						
HO145718	M.I.Douglas	Lynemouth	Contribution towards purchase of new steel security container for Ellington Allotments Association	£2,125.00			Contribution made to Ellington & Linton Parish Council on 11 July 2014.						
HO145743	M.I.Douglas	Lynemouth	Contribution towards construction of new skatepark at Lynemouth	£10,000.00			Contribution made to Lynemouth Recreation Ground on 17 October 2014.						
HO145744	M.I.Douglas	Lynemouth	Contribution towards erection of new fencing at Lynemouth Welfare Centre and installation of new play equipment at Lynemouth Play Area	£4,920.00			Contribution made to Lynemouth Parish Council on 24 September 2014.						
HO145771	M.I.Douglas	Lynemouth	Contribution towards erection of new fencing at Lynemouth Welfare Recreation Ground	£2,200.00			Contribution made to Lynemouth Recreation Ground on 21 November 2014.	10	£10,913.36	£30,000.00	£40,913.36	£39,583.00	£1,330.36
			Sub total Estimated Cost	£72,245.00									

South East Area Committee - Monthly Report

For any further information please contact Reuben Morgan 01670 624098

South-East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145801	S.Dungworth	Hartley	Construction of new footpath between No.1 Gloucester Street & 33 The Brambles at New Hartley Recreation Ground	£9,898.00			8. Scheme completed	2	£7,468.43	£30,000.00	£37,468.43	£15,568.00	£21,900.43
HO145707	B.Flux	Cramlington West	Contribution towards construction of new parking area at Cramlington Juniors Football Ground at East Hartford Playing Fields	£2,200.00			Contribution made to Cramlington Town Juniors Football Club on 9 June 2014.						
HO145740	B.Flux	Cramlington West	Highway improvements U9555 Needham Place (New Traffic bollards)/Faversham Place (New tarmac footpath) and U9551 Stratford Close (Installation of new dropped kerbs), Cramlington	£2,550.00			8. Scheme completed						
HO145794	B.Flux	Cramlington West	Contribution towards construction of new children's playground at Weldon Road, Cramlington - Joint scheme with Cllr's. Daley and Pidcock	£2,000.00			Contribution made to Cramlington Town Council on 16 December 2014.						

South-East Area Committee - Monthly Report

HO145811	B.Flux	Cramlington West	Traffic calming (Erection of new traffic bollards) U9551 Sudbury Way, Cramlington.	£3,012.00	Feb-15	Mar-15	7. Works commenced on site and are partially completed. After discussion with Cllr. Flux scheme is now on hold - Scheme carried forward into 2015/2016 financial year.							
HO145834	B.Flux	Cramlington West	Contribution towards construction of new LEV3L Recording Studio, Dudley Court Suites, Manor Walks Shopping Centre, Cramlington - Joint scheme with Cllr's. Daley, Hepple and Swithenbank, total estimated cost £10,204.00	£2,068.00			Contribution made to Digital Community Youth Ltd on 2 April 2015.	8	-£862.71	£30,000.00	£29,137.29	£26,561.00	£2,576.29	
HO145787	J.D.Foster	Stakeford	Contribution towards Choppington Parish Councils carriageway/footpath improvements programme, including construction of new community gardens - Joint scheme with Cllr's. Ledger and Gobin	£15,000.00			Contribution made to Choppington Parish Council on 2 March 2015.	2	£10,436.02	£30,000.00	£40,436.02	£30,000.00	£10,436.02	
			Sub total Estimated Cost	£36,728.00										

For any further information please contact Reuben Morgan 01670 624098

South-East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145804	B.Gallacher	Haydon	Contribution towards erection of new fencing at Hirst Park Bowling Green, Ashington - Joint scheme with Cllr's. Sawyer, Parry, Wilson, Grimshaw and Lang - Total scheme budget £9,000.00	£1,500.00			Contribution has now been made towards this scheme.	4	£3,027.75	£30,000.00	£33,027.75	£8,750.00	£24,277.75
HO145772	J.J.Gobin	Sleekburn	Contribution towards refurbishment of Cambois War Memorial, St. Andrew's Church, Cambois	£2,000.00			Contribution made to East Bedlington Parish Council on 13 November 2014.						
HO145788	J.J.Gobin	Sleekburn	Contribution towards Choppington Parish Councils carriageway/footpath improvements programme, including construction of new community gardens - Joint scheme with Cllr's. Ledger and Foster	£5,000.00			Contribution made to Choppington Parish Council on 2 March 2015.	3	£6,728.81	£30,000.00	£36,728.81	£8,773.00	£27,955.81
HO145708	K.Graham	Cramlington Village	Contribution towards construction of new cycle track at Cramlington Learning Village, Highburn, Cramlington	£2,000.00			Contribution made to Cramlington Learning Village on 24 June 2014.						

South-East Area Committee - Monthly Report

HO145769	K.Graham	Cramlington Village	Contribution towards purchase and installation of new play equipment at Alexander Way Playground, Cramlington	£2,329.00			Contribution made to Cramlington Town Council on 5 November 2014.	4	£4,852.68	£30,000.00	£34,852.68	£9,529.00	£25,323.68
			Sub total Estimated Cost	£12,829.00									

For any further information please contact Reuben Morgan 01670 624098

South-East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145765	L.Grimshaw	Wansbeck Bothal	Contribution towards the purchase and installation of a new outdoor classroom at Ashington Wansbeck First School	£10,300.00			Contribution approved but has not yet been made - Scheme carried forward into 2015/2016 financial year.						
HO145804	L.Grimshaw	Wansbeck Bothal	Contribution towards erection of new fencing at Hirst Park Bowling Green, Ashington - Joint scheme with Cllr's. Sawyer, Parry, Wilson, Gallacher and Lang - Total scheme budget £9,000.00	£1,500.00			Contribution has now been made towards this scheme.	6	-£2,626.69	£30,000.00	£27,373.31	£19,900.00	£7,473.31
HO145753	A.Hepple	Cramlington South East	Contribution towards construction of new club house at Cramlington Cricket Club	£5,000.00			Contribution made to Cramlington Cricket Club on 29 September 2014.						
HO145835	A.Hepple	Cramlington South East	Contribution towards construction of new LEV3L Recording Studio, Dudley Court Suites, Manor Walks Shopping Centre, Cramlington - Joint scheme with Cllr's. Daley, Flux and Swithenbank, total estimated cost £10,204.00	£2,068.00			Contribution made to Digital Community Youth Ltd on 2 April 2015.	5	£26,431.71	£30,000.00	£56,431.71	£13,718.00	£42,713.71

South-East Area Committee - Monthly Report

HO145725	T.Johnstone	Bedlington West	Verge hardening, U6539 Corchester Road, Bedlington	£8,000.00			8. Scheme completed						
HO145791	T.Johnstone	Bedlington West	Verge hardening, U6543 Westlea, Bedlington	£8,300.00			8. Scheme completed	6	£5,963.00	£30,000.00	£35,963.00	£23,939.00	£12,024.00
			Sub total Estimated Cost	£35,168.00									

For any further information please contact Reuben Morgan 01670 624098

South East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145703	J.A.Lang	Seaton with Newbiggin West	Contribution towards construction of new paved area and erection of new fencing at Newbiggin Community Centre	£9,208.00			Contribution made to Spital Community Association Ltd on 27 May 2014.						
HO145722	J.A.Lang	Seaton with Newbiggin West	Contribution towards erection of new fencing at Newbiggin Beach Garden - Joint scheme with Cllr. Simpson, total approved cost £2,860.00	£1,430.00			Contribution made to Groundwork North East on 2 July 2014.						
HO145723	J.A.Lang	Seaton with Newbiggin West	Contribution towards purchase of two new fixed basketball posts and hoops for Josephine Butler Primary Campus, Ashington	£2,220.00			Contribution made to Friends of Josephine Butler Primary School on 1 September 2014.						
HO145804	J.A.Lang	Seaton with Newbiggin West	Contribution towards erection of new fencing at Hirst Park Bowling Green, Ashington - Joint scheme with Cllr's. Sawyer, Parry, Wilson, Gallacher and Grimshaw - Total scheme budget £9,000.00	£1,500.00			Contribution has now been made towards this scheme.	4	£1,823.21	£30,000.00	£31,823.21	£14,358.00	£17,465.21

South East Area Committee - Monthly Report

HO145786	D.Ledger	Choppington	Contribution towards Choppington Parish Councils carriageway/footpath improvements programme, including construction of new community gardens - Joint scheme with Cllr's. Foster and Gobin	£15,000.00			Contribution made to Choppington Parish Council on 2 March 2015.	3	£827.61	£30,000.00	£30,827.61	£30,400.00	£427.61
HO145734	K.Nesbit	Croft	Contribution towards refurbishment of St. Mary's Church, Blyth	£5,000.00			Contribution made to St. Mary's Church Appeal Fund on 4 September 2014.						
HO145799	K.Nesbit	Croft	Footpath reconstruction, B1329 Regent Street, Blyth	£3,875.00			8. Scheme completed	3	£381.19	£30,000.00	£30,381.19	£23,875.00	£6,506.19
Sub total													
Estimated Cost				£38,233.00									

For any further information please contact Reuben Morgan 01670 624098

South-East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145733	K.Parry	Hirst	Contribution towards introduction of pilot waste disposal scheme in Hirst, College and Ashington Central Wards - Joint scheme with Cllr's. Sawyer and Wilson	£4,000.00			Contribution approved but has not yet been made - Scheme carried forward into 2015/2016 financial year.						
HO145755	K.Parry	Hirst	Contribution towards purchase and installation of new CCTV system at North Hirst Community Hub, 71 Castle Terrace, Ashington	£2,256.00			Contribution made to North Hirst Tenant and Resident Group on 23 September 2014.						
HO145778	K.Parry	Hirst	Contribution towards purchase of 3No. Rapid Deployment CCTV cameras for Hirst Electoral Division, Ashington	£10,000.00			Contribution approved but has not yet been made - Scheme carried forward into 2015/2016 financial year.						
HO145804	K.Parry	Hirst	Contribution towards erection of new fencing at Hirst Park Bowling Green, Ashington - Joint scheme with Cllr's. Sawyer, Wilson, Gallacher, Grimshaw and Lang - Total scheme budget £9,000.00	£1,500.00			Contribution has now been made towards this scheme.	4	£3,892.62	£30,000.00	£33,892.62	£19,304.00	£14,588.62

South-East Area Committee - Monthly Report

HO145774	B.Pidcock	Holywell	Contribution towards construction of new children's play area at Hallington Drive, Holywell	£23,952.50			Contribution approved but has not yet been made - Scheme carried forward into 2015/2016 financial year.	1	£3,366.13	£30,000.00	£33,366.13	£23,000.00	£10,366.13
HO145795	L.Pidcock	Cramlington Eastfield	Contribution towards construction of new children's playground at Weldon Road, Cramlington - Joint scheme with Cllr's. Flux and Daley	£3,000.00			Contribution made to Cramlington Town Council on 16 December 2014.						
HO145831	L.Pidcock	Cramlington Eastfield	Contribution towards installation of new thermoplastic playground markings and purchase of new staging at Eastlea Primary School, Cramlington	£4,868.00			Contribution has now been made towards this scheme.	4	£8,964.69	£30,000.00	£38,964.69	£19,845.00	£19,119.69
Sub total Estimated Cost				£49,576.50									

For any further information please contact Reuben Morgan 01670 624098

South-East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145700	J.Reid	J.Reid	Contribution towards refurbishment of ladies toilets and utility room at South Beach Community Centre, Blyth - Joint scheme with Cllr. Rickerby	£6,600.00			Contribution made to South Beach Residents Association on 27 May 2014.	4	£2,220.12	£30,000.00	£32,220.12	£19,101.00	£13,119.12
HO145763	M.E.Richards	Seghill with Seaton Delaval	Traffic calming (Installation of new traffic bollards) at Seghill First School, A190 Station Road, Seghill	£11,000.00			8. Scheme completed						
HO145807	M.E.Richards	Seghill with Seaton Delaval	Contribution towards construction of new play area at Clough Park, Seghill	£30,000.00			Contribution approved but has not yet been made - Scheme carried forward into 2015/2016 financial year.	2	£11,398.92	£30,000.00	£41,398.92	£45,740.00	-£4,341.08
HO145701	L.J.Rickerby	South Blyth	Contribution towards refurbishment of ladies toilets and utility room at South Beach Community Centre, Blyth - Joint scheme with Cllr. J. Reid	£6,600.00			Contribution made to South Beach Residents Association on 27 May 2014.	1	£2,979.81	£30,000.00	£32,979.81	£6,600.00	£26,379.81
Sub total Estimated Cost				£54,200.00									

South-East Area Committee - Monthly Report

For any further information please contact Reuben Morgan 01670 624098

South East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145731	J.Sawyer	College	Contribution towards introduction of pilot waste disposal scheme in Hirst, College and Ashington Central Wards - Joint scheme with Cllr's. Parry and Wilson	£4,000.00			Contribution approved but has not yet been made - Scheme carried forward into 2015/2016 financial year.	2	£8,711.99	£30,000.00	£38,711.99	£14,000.00	£24,711.99
HO145804	J.Sawyer	College	Contribution towards erection of new fencing at Hirst Park Bowling Green, Ashington - Joint scheme with Cllr's. Parry, Wilson, Gallacher, Grimshaw and Lang - Total scheme budget £9,000.00	£1,500.00			Contribution has now been made towards this scheme.	3	£8,711.99	£30,000.00	£38,711.99	£15,500.00	£23,211.99
HO145722	E.M.Simpson	Newbiggin Central And East	Contribution towards erection of new fencing at Newbiggin Beach Garden - Joint scheme with Cllr. Lang, total approved cost £2,860.00	£1,430.00			Contribution made to Groundwork North East on 2 July 2014.						
HO145724	E.M.Simpson	Newbiggin Central And East	Installation of new pedestrian barriers and fencing at Oakwood Avenue and Eastlea Estate, Newbiggin	£2,000.00			8. Scheme completed						

South East Area Committee - Monthly Report

HO145757	E.M.Simpson	Newbiggin Central And East	Footpath reconstruction works adjacent to St Bartholomew's Church, Newbiggin	£6,422.00			8. Scheme completed	5	£8,818.54	£30,000.00	£38,818.54	£26,975.00	£11,843.54
HO145836	I.C.F. Swithenbank	Cramlington East	Contribution towards construction of new LEV3L Recording Studio, Dudley Court Suites, Manor Walks Shopping Centre, Cramlington - Joint scheme with Cllr's. Daley, Flux and Hepple, total estimated cost £10,204.00	£4,000.00			Contribution made to Digital Community Youth Ltd on 2 April 2015.	4	£33,772.10	£30,000.00	£63,772.10	£13,200.00	£50,572.10
			Sub total Estimated Cost	£19,352.00									

For any further information please contact Reuben Morgan 01670 624098

South East Area Committee - Monthly Report

2014-2015 Approved Schemes (Up to 31 March 2015)

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status /Comments	Total No. of Approved Schemes	Balance carried over	Allocated Budget	Total Budget	Total Committed	Balance Remaining
					Start	Completion			from 2012 - 2013	2013-14 to 2014-15	2013-14 to 2014-15	2013-14 to 2014-15	2014-2015
HO145702	V.Tyler	Bedlington East	Contribution towards construction of new footpath and gated entrance at Dr. Pit Allotments, Bedlington - Joint scheme with Cllr. Wallace, total approved cost £2,010.00	£1,005.00			Contribution made to Bedlington Development Trust on 28 May 2014.	4	£1,077.66	£30,000.00	£31,077.66	£6,278.00	£24,799.66
HO145702	A.Wallace	Bedlington Central	Contribution towards construction of new footpath and gated entrance at Dr. Pit Allotments, Bedlington - Joint scheme with Cllr. Wallace, total approved cost £2,010.00	£1,005.00			Contribution made to Bedlington Development Trust on 28 May 2014.	4	£2,694.77	£30,000.00	£32,694.77	£5,178.00	£27,516.77
	G.Webb	Isabella		£0.00				3	£25,580.98	£30,000.00	£55,580.98	£12,251.00	£43,329.98
HO145717	T.S.Wilson	Ashington Central	Traffic calming (Residents parking only) at small car park, U6507 Haldane Street, Ashington	£3,000.00	Apr-15	Mar-16	4. Design in progress - Scheme carried forward into 2015/2016 financial year.						

South East Area Committee - Monthly Report

HO145732	T.S.Wilson	Ashington Central	Contribution towards introduction of pilot waste disposal scheme in Hirst, College and Ashington Central Wards - Joint scheme with Cllr's. Parry and Sawyer	£4,000.00			Contribution approved but has not yet been made - Scheme carried forward into 2015/2016 financial year.						
HO145756	T.S.Wilson	Ashington Central	Contribution towards carriageway resurfacing, U6510 South View, Ashington	£10,000.00			Contribution has now been made towards this scheme.	6	£8,555.94	£30,000.00	£38,555.94	£32,000.00	£6,555.94
HO145804	T.S.Wilson	Ashington Central	Contribution towards erection of new fencing at Hirst Park Bowling Green, Ashington - Joint scheme with Cllr's. Sawyer, Parry, Gallacher, Grimshaw and Lang - Total scheme budget £9,000.00	£1,500.00			Contribution has now been made towards this scheme.	7	£8,555.94	£30,000.00	£38,555.94	£33,500.00	£5,055.94
Sub total Estimated Cost				£20,510.00									
Total Estimated Cost				£369,597.50									

For any further information please contact Reuben Morgan 01670 624098

South-East Area Committee - Monthly Report

2014-2015 Schemes Under Consideration

Log No.	Councillor	Electoral Division	Scheme Description	Qualified for Capital funding	Compatible with NCC Policy	Technically Viable	Estimate being prepared	Estimate provided	Other Comments
2014/171	D.Campbell	Newsham	Traffic calming (20mph zone) U9518 Druridge Drive and adjacent roads, Newsham Farm Estate, Blyth	√	√	√	√		Awaiting estimate from Technical Services
2014/019	S.Dungworth	Hartley	Traffic calming (20mph speed limit) U9536 Lysdon Avenue and surrounding streets, New Hartley	√	√	√	√		Awaiting estimate from Technical Services
2014/168	B.Gallacher	Haydon	Traffic calming (Gateway signing) A196 Blackclose Bank, Ashington	√	√	√	√		Awaiting estimate from Technical Services
2014/017	L.Grimshaw	Bothal	Traffic calming (20mph speed limit) U6706 High Market and surrounding streets, Ashington	√	√	√	√		Awaiting estimate from Technical Services
2014/061	A.Hepple	Cramlington south East	Construct new footpath to link Jubilee Lodge to cycleway / U9544 Chesterhill Footpath, Cramlington	√	√	√	√		Awaiting estimate from Technical Services
2014/078	A.Hepple	Cramlington south East	Traffic calming (Prohibition of driving order) U9543 Gainsborough Place/Glenluce Drive/Glencoe Avenue and provision of H Bar markings, U9542 Walkerburn, Cramlington.	√	√	√	√		Scheme now funded from 2014/2015 LTP Budget
2014/097	K.Nisbet	Croft	Traffic calming (Parking restrictions on footpath) B1328 Waterloo Road, Blyth	√	√	√	√		Awaiting estimate from Technical Services
2014/020	B.Pidcock	Holywell	Traffic calming (Additional roadmarkings) A192 Holywell	√	√	√	√		Awaiting estimate from Technical Services

South-East Area Committee - Monthly Report

2014/100	M.E.Richards	Seghill with Seaton Delaval	Traffic calming (Removal of double yellow lines) U9706 Double Row, New Hartley	√	√	√	√	√	Awaiting estimate from Technical Services
2014/101	M.E.Richards	Seghill with Seaton Delaval	Traffic calming (Removal of school keep clear and bus only roadmarkings) at Whytrig Community Middle School, U9537 Western Avenue, Seaton Delaval	√	√	√	√	√	Awaiting estimate from Technical Services
2014/102	M.E.Richards	Seghill with Seaton Delaval	Traffic calming (Removal of double yellow lines in layby) at 9-15 Astley Road, A192 Seaton Delaval	√	√	√	√	√	Awaiting estimate from Technical Services
2014/126	L.J.Rickerby	South Blyth	Traffic calming (Erection of new traffic bollards) U9524 Eastwood Avenue, Blyth	√	√	√	√	√	Awaiting estimate from Technical Services
2014/127	L.J.Rickerby	South Blyth	Traffic calming (Double yellow and single yellow line parking restrictions) and installation of new dropped kerbs, U9524 Fulmar Drive, Blyth	√	√	√	√	√	Awaiting estimate from Technical Services
2014/123	J.Sawyer	College	Traffic calming (Resident parking only) U6713 Seventh Ave.; U6515 College Pl., Nelson Cl., Kirkley Dr., Callerton Cl., Bolam Dr., Ashington	√	√	√	√	√	Awaiting estimate from Technical Services
2014/040	E.M.Simpson	Newbiggin Central and East	Traffic calming (Residents parking only) U6518 Buteland Terrace, Newbiggin	√	√	√	√	√	Awaiting estimate from Technical Services
2014/167	A.Wallace	Bedlington Central	Traffic calming (Installation of new traffic bollards) U6539 Westmorland Avenue / Cumberland Avenue, Bedlington	√	√	√	√	√	Awaiting estimate from Technical Services
2014/029	T.S.Wilson	Ashington Central	Traffic calming (Installation of road humps) Back Lane U6525 Maple Street / Chestnut Street, Ashington	√	√	√	√	√	Awaiting estimate from Technical Services
2014/030	T.S.Wilson	Ashington Central	Traffic calming (No Entry / Access from Woodhorn Road) U6528 Sycamore Street / Maple Street Back Lane, Ashington	√	√	√	√	√	Awaiting estimate from Technical Services

South-East Area Committee - Monthly Report

2014/132	T.S.Wilson	Ashington Central	Traffic calming (Residents parking only) U6507 Station Road / North View Back Lane, Ashington	√	√	√	√		Awaiting estimate from Technical Services
2014/133	T.S.Wilson	Ashington Central	Traffic calming (Residents parking only) U6510 North Seaton Road / West View Back Lane, Ashington	√	√	√	√		Awaiting estimate from Technical Services
2014/134	T.S.Wilson	Ashington Central	Traffic calming (Residents parking only) U6528 Poplar Street / Sycamore Street, Ashington	√	√	√	√		Awaiting estimate from Technical Services

For any further information please contact Reuben Morgan 01670 624098

**South-East Area Committee
Members Local Improvement Schemes
2014 - 2015
Progress Report - 31 March 2015**

SUMMARY

<i>STATUS</i>	Value	Total Budget 2013 to 2014	Total No. Schemes 2013 to 2014	Total Expenditure 2013 to 2014
Total Budget Available to County Council Members for the above initiative	£465,000.00	£890,808.00	(Excludes £39,192.00 Revenue contribution)	
APPROVED SCHEMES	62No. @ £369,597.50		126No. @	£614,703.50
Status:				
Schemes completed	9No. @ £54,875.00		23No. @	£90,495.00
Schemes to commence/on-going	1No. @ £3,012.00		1No. @	£3,012.00
Design/Consultation Stage	1No. @ £3,000.00		3No. @	£8,500.00
Contributions to external Organisations	51No. @ £308,710.50		99No. @	£512,696.50
Cancelled schemes	0No. @ £0.00		0No. @	£0.00
	62No. @ £369,597.50		126No. @	£614,703.50
 OUTSTANDING BIDS	 20No.		 20No.	
Under consideration	20No.		20No.	
Awaiting Approval	0No.		0No.	

CONTACT

For any further information please contact any of the following officers:

Reuben Morgan 01670 624098

KEY TO SCHEME STATUS

Scheme Status Key:-

- | | |
|--|--|
| <ul style="list-style-type: none"> 1. Under discussion with Councillor 2. Out to public consultation 3. Assessment of public consultation/
Spokesperson Approval or Committee
Approval 4. Design in progress | <ul style="list-style-type: none"> 5. Formal advertisement (if appropriate) 6. Works order issued 7. Works commenced on site 8. Scheme completed |
|--|--|

Appendix 1 - 2013/2014 Carried Over Schemes

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<u>2012/2013 Carried Over Schemes</u>				
HO125437	A.R.Armstrong	Blyth Valley Cramlington Village	Traffic calming (Proposed permit parking and no waiting restrictions) B1326 Station Road, Cramlington - Estimated cost £6,500.00.	£6,500.00			8. Scheme completed
HO125545	A.R.Armstrong	Blyth Valley Cramlington Village	Construction of new footpath and pedestrian crossing at Manor Walks Shopping Centre, Cramlington - Estimated cost £4,000.00.	£4,000.00	Jun-15	Mar-16	4. Design in progress - Scheme subject to a Walkway Agreement between the County Council and Hammerson PLC -Scheme carried over into 2015/2016 financial year.
HO125262	M.Brown	Blyth Valley Cramlington West	Street lighting improvements in Beacon Lane Estate, Cramlington - Estimated cost £5,000.00.	£5,000.00	Jun-15	Aug-15	7. Works commenced on site - substantially completed -Scheme carried over into 2015/2016 financial year.
HO125517	S.Davey	Blyth Valley Cowpen	Carriageway resurfacing, Hodgsons Road Estate, Blyth - Estimated cost £10,000.00.	£10,000.00	Jun-15	Mar-16	6. Workks order issued but scheme on hold- under discussion with Cllr. Davey - Scheme carried over into 2015/2016 financial year.
HO125389	D. Ledger	Wansbeck Choppington	Traffic calming (Extended parking restrictions) U6570 The Square, Guide Post, Choppington Estimated cost £3,000.00.	£3,000.00			8. Scheme completed
HO125538	R.M.Nixon	Blyth Valley Holywell	Traffic calming (20mph speed limit) U9707 Elsdon Avenue Area, Seaton Delaval - Estimated cost £18,559.00.	£18,559.00			8. Scheme completed
Sub Total Estimated Cost				£47,059.00			

Appendix 2 - 2013/2014 Carried Over Schemes

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<u>2012/2013 Carried Over Schemes</u>				
HO125444	K.Parry	Wansbeck Hirst	Contribution towards erection of new bus shelters in Station Road, Ashington - Estimated cost £1,000.00.	£1,000.00			Contribution approved but not yet made - Scheme carried over into 2015/2016 financial year.
HO125526	M.E.Richards	Blyth Valley Seghill with Seaton Delaval	Traffic calming (One Way Street Restriction) U9535 Manners Gardens, Seaton Delaval - Revised Estimated cost 7 October 2014 is now £5,000.00.	£5,000.00	Jun-15	Mar-16	3. Third public consultation exercise to be carried out - Scheme budget revised down to £5,000.00 after discussion with Cllr. Richards - Scheme carried forward into 2015/2016 financial year.
HO125432	A.C.Romer	Blyth Valley Hartley	Traffic calming (No waiting restrictions) U9526 Collywell Bay Road / Albert Road, Seaton Sluice - Estimated cost £3,000.00.	£3,000.00			8. Scheme completed
HO125518	I.M.R.Tompkins	Blyth Valley Wensleydale	Carriageway resurfacing, U9514 Briarwood Road, Blyth - Estimated cost £8,761.00.	£8,761.00			8. Scheme completed
HO125519	I.M.R.Tompkins	Blyth Valley Wensleydale	Carriageway resurfacing, U9514 Woodbine Terrace, Blyth - Estimated cost £8,761.00.	£8,761.00			8. Scheme completed
HO125520	I.M.R.Tompkins	Blyth Valley Wensleydale	Carriageway resurfacing, U9514 Rosemary Terrace, Blyth - Estimate cost £8,762.00.	£8,762.00			8. Scheme completed
Sub Total Estimated Cost				£35,284.00			

Appendix 3 - 2013/2014 Carried Over Schemes

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<u>2012/2013 Carried Over Schemes</u>				
HO125363	G.Todd	Wansbeck Bedlington West	Installation of 3No. new street lighting columns, U6545 Front Street West Side Road, Bedlington - Estimated cost £4,000.00.	£4,000.00			8. Scheme completed
HO125462	T.S.Wilson	Wansbeck Ashington Central	Traffic calming (Resident permit parking zone) U6510 Station Road Langwell Crescent Back Lane, Ashington - Estimated cost £3,000.00.	£3,000.00			8. Scheme completed
			<u>2013/2014 Carried Over Schemes</u>				
HO135682	D.Campbell	Newsham	Contribution towards the refurbishment of the tennis courts at New Delaval Welfare Centre, Blyth	£10,000.00			Contribution has now been made towards this scheme
HO135577	E.Cartie	Wensleydale	Contribution towards carriageway resurfacing, U9515 Wensleydale Terrace Back Lane, Blyth	£8,500.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year.
HO135666	E.Cartie	Wensleydale	Contribution towards purchase and installation of new bus shelter at Ridley Avenue/Park View, Blyth	£1,662.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year.
HO135692	W.Daley	Cramlington North	Additional contribution towards refurbishment of Horton Park Playground, Cramlington	£2,400.00			Contribution made to Cramlington Town Council on 11 April 2014.
Sub Total Estimated Cost				£29,562.00			

Appendix 4 - 2013/2014 Carried Over Schemes

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<u>2013/2014 Carried Over Schemes</u>				
HO135667	S.Davey	Cowpen	Contribution towards new electrical installation/rewiring work and construction of new boundary wall at the Empire School of Boxing, Blyth	£17,012.00			Contribution made to Empire School of Boxing on 11 April 2014.
HO135583	M.I.Douglas	Lynemouth	Traffic calming (No waiting restrictions) U6012 First Row, Linton	£2,000.00			8. Scheme completed
HO135611	B.Flux	Cramlington West	Purchase of 12No. grit bins to be located in Cramlington West Division including the construction of 3No. hardstanding areas.	£2,700.00			Contribution has now been made for the purchase of these grit bins.
HO135645	B.Flux	Cramlington West	Traffic calming (Residents parking permits) Aged Miners Cottages, U9552 Crow Hall Lane, Cramlington	£4,000.00			8. Scheme completed
HO135589	B.Gallacher	Haydon	Purchase of 2No. grit bins to be located at Orchid Meadows Estate, Ashington	£400.00			Contribution has now been made for the purchase of these grit bins.
HO135628	K.Graham	Cramlington Village	Purchase of 6No. grit bins to be located in Cramlington Village Division	£1,200.00			Contribution has now been made for the purchase of these grit bins.
HO135686	K.Graham	Cramlington Village	Contribution towards cycle track resurfacing, The Hind Cycle Track, Cramlington	£4,000.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year.
Sub Total Estimated Cost				£31,312.00			

Appendix 5- 2013/2014 Carried Over Schemes

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<u>2013/2014 Carried Over Schemes</u>				
HO135574	L.Grimshaw	Wansbeck Bothal	Contribution towards the installation of new pedestrian guardrail at Ashington Wansbeck First School, U6701 Wansbeck Road, Ashington	£2,000.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year.
HO135631	L.Grimshaw	Wansbeck Bothal	Traffic calming (Introduction of No Waiting Restrictions & amendment of existing No Waiting Restrictions) U6701 Wansbeck Road / U6706 High Market, Ashington	£3,000.00	Jun-15	Mar-16	2. Assessment of public consultation on new double yellow line restrictions and introduction of 20mph speed limit - Scheme carried forward into 2015/2016 financial year.
HO135684	L.Grimshaw	Wansbeck Bothal	Traffic calming (Double yellow line parking restrictions) U6701 Wansbeck Road, Ashington	£2,500.00	Jun-15	Mar-16	2. Further public consultation to be carried out on proposed residents parking zone - Scheme carried forward into 2015/2016 financial year.
HO135618	A.Hepple	Cramlington South East	Purchase of 5No. grit bins to be located in Cramlington South East Division	£1,000.00			Contribution has now been made for the purchase of these grit bins.
HO135637	T.Johnstone	Bedlington West	Contribution towards installation of new drainage and steel security doors at Westlea Pavilion, Bedlington	£1,140.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year.
HO135629	L.Pidcock	Cramlington Eastfield	Purchase of 6No. grit bins to be located in Cramlington Eastfield Division	£1,200.00			Contribution has now been made for the purchase of these grit bins.
HO135689	J.Sawyer	College	Contribution towards carriageway resurfacing, Back Lane U6522 Sycamore Street / Pont Street, Ashington	£10,000.00			Contribution approved but not yet made - Scheme carried forward into 2015/2016 financial year.
Sub Total Estimated Cost				£20,840.00			

Appendix 6- 2013/2014 Carried Over Schemes

Job Number	Councillor	Electoral Division	Scheme Description	Estimated Cost	Proposed Target Date		Current Scheme Status/Comments
					Start	Completion	
			<u>2013/2014 Carried Over Schemes</u>				
HO135579	E.Simpson	Newbiggin Central And East	Traffic calming (Disabled and limited waiting parking bays) U6521 Front Street / High Street, Newbiggin	£3,000.00			8. Scheme completed
HO135624	I.C.F. Swithenbank	Cramlington East	Purchase of 6No. grit bins to be located in Cramlington East Division	£1,200.00			Contribution has now been made for the purchase of these grit bins.
HO135642	A.Wallace	Bedlington Central	Purchase of 2No. grit bin to be located in Beaufront Park, Bedlington	£400.00			Contribution has now been made for the purchase of these grit bins.
HO135685	G.Webb	Isabella	Construction of new disabled parking bay, U9517 Chester Grove, Blyth	£3,000.00			8. Scheme completed
HO135561	T.S.Wilson	Ashington Central	Traffic calming (Residents parking permits) U6528 Laburnum Terrace, Ashington	£2,500.00			8. Scheme completed
HO135562	T.S.Wilson	Ashington Central	Traffic calming (Residents parking permits) U6528 Poplar Street / Myrtle Street Back Lane, Ashington	£2,500.00			8. Scheme completed
HO135581	T.S.Wilson	Ashington Central	Contribution towards carriageway resurfacing, U6507 Cresswell Terrace Back Lane, Ashington	£10,000.00			Contribution has now been made to this scheme.
				Sub Total Estimated Cost	£22,600.00		
				Total Estimated Cost	£186,657.00		