ID	Task Name	Duration	Start	Finish
1	**Ovingham Tyne refurbishment**	**535 days**	**Mon 07/04/14**	**Fri 23/10/15**
2	Order Countersunk TCBs	0 days	Fri 19/09/14	Fri 19/09/14
3	**Site works**	**535 days**	**Mon 07/04/14**	**Fri 23/10/15**
4	Prepare licence area to Ovingham side	1 wk	Mon 07/04/14	Fri 11/04/14
5	Prepare licence area to Prudhoe side	1 wk	Mon 07/04/14	Fri 11/04/14
6	Erect scaffolding at high level with road open	6 wks	Sat 12/04/14	Tue 13/05/14
7	Road closure	0 days	Tue 13/05/14	Tue 13/05/14
8	Finish scaffold erection	4 wks	Tue 13/05/14	Mon 02/06/14
9	Install temp bracing to top chords of main trusses	2 wks	Tue 03/06/14	Fri 13/06/14
10	Dismantle North spans	4 wks	Fri 13/06/14	Thu 03/07/14
11	Dismantle South spans	4 wks	Fri 13/06/14	Thu 03/07/14
12	**Paint/repair superstructure**	**190 days**	**Fri 04/07/14**	**Tue 27/01/15**
13	Build hop up scaffold at road level	2 wks	Fri 04/07/14	Mon 14/07/14
14	Setup enclosure to all spans	2 wks	Mon 14/07/14	Thu 24/07/14
15	Grit blast spans 1, 2, 7 and 8	3 wks	Thu 24/07/14	Sat 09/08/14
16	Float for repairs following grit blasting	4 wks	Sat 09/08/14	Fri 29/08/14
17	Carry out repairs/strengthening to spans 1, 2, 7 and 8	4 wks	Sat 30/08/14	Fri 19/09/14
18	Float for extra repairs following x-girder removal	4 wks	Fri 19/09/14	Fri 10/10/14
19	Grit blast spans 3 to 6	3 wks	Fri 10/10/14	Sun 26/10/14
20	Carry out repairs/strengthening to spans 3 to 6	4 wks	Sun 26/10/14	Sat 15/11/14
21	Paint truss spans 1 and 8	3 wks	Fri 19/09/14	Sun 05/10/14
22	Float for lost time due to weather	4 wks	Sun 05/10/14	Sun 26/10/14
23	Paint remaining spans	8 wks	Sat 15/11/14	Tue 06/01/15
24	Float for lost time due to weather	4 wks	Tue 06/01/15	Tue 27/01/15
25	**Repair masonry substructures**	**73 days**	**Fri 04/07/14**	**Wed 17/09/14**
26	Excavate behind north abutment	1 wk	Fri 04/07/14	Wed 09/07/14
27	Excavate behind south abutment	1 wk	Wed 09/07/14	Mon 14/07/14
28	Carry out repairs as directed by Engineer	4 wks	Mon 14/07/14	Mon 04/08/14
29	Construct RC ballast wall and training walls as required	6 wks	Mon 04/08/14	Thu 04/09/14
30	Curing time	1 wk	Thu 04/09/14	Tue 09/09/14
31	Waterproof RC walls	1 day	Tue 09/09/14	Wed 10/09/14
32	Backfill with no fines concrete	2 days	Wed 10/09/14	Fri 12/09/14
33	Infill to provide access onto deck	1 wk	Fri 12/09/14	Wed 17/09/14
34	**Rebuild superstructure**	**110 days**	**Tue 27/01/15**	**Thu 21/05/15**
35	**Spans 1 and 8**	**25 days**	**Tue 27/01/15**	**Sun 22/02/15**
36	Install painted cross girders	1 wk	Tue 27/01/15	Sun 01/02/15
37	Install deck plates (soffit painted)	2 wks	Sun 01/02/15	Wed 11/02/15
38	Top chord bracing removed sequentially	0 days	Wed 11/02/15	Wed 11/02/15
39	Float for lost time due to weather	2 wks	Wed 11/02/15	Sun 22/02/15
40	**Spans 2 and 7**	**20 days**	**Wed 11/02/15**	**Wed 04/03/15**
41	Install painted cross girders	1 wk	Wed 11/02/15	Mon 16/02/15
42	Install deck plates (soffit painted)	2 wks	Tue 17/02/15	Fri 27/02/15
43	Top chord bracing removed sequentially	0 days	Fri 27/02/15	Fri 27/02/15
44	Float for lost time due to weather	1 wk	Fri 27/02/15	Wed 04/03/15
45	**Spans 3 and 6**	**25 days**	**Fri 27/02/15**	**Wed 25/03/15**
46	Install painted cross girders	1 wk	Fri 27/02/15	Wed 04/03/15
47	Install deck plates (soffit painted)	2 wks	Wed 04/03/15	Sat 14/03/15
48	Top chord bracing removed sequentially	0 days	Sat 14/03/15	Sat 14/03/15
49	Float for lost time due to weather	2 wks	Sat 14/03/15	Wed 25/03/15
50	**Spans 4 and 5**	**25 days**	**Sat 14/03/15**	**Thu 09/04/15**
51	Install painted cross girders	2 wks	Sat 14/03/15	Wed 25/03/15
52	Install deck plates (soffit painted)	2 wks	Wed 25/03/15	Sat 04/04/15
53	Top chord bracing removed sequentially	0 days	Sat 04/04/15	Sat 04/04/15
54	Float for lost time due to weather	1 wk	Sat 04/04/15	Thu 09/04/15
55	Place kerbs	8 wks	Sat 04/04/15	Fri 15/05/15
56	Waterproof deck	3 days	Sat 16/05/15	Tue 19/05/15
57	Surface deck	2 days	Tue 19/05/15	Thu 21/05/15
58	**Finish painting to substructure**	**150 days**	**Thu 21/05/15**	**Fri 23/10/15**
59	Erect scaffolding at low level	4 wks	Thu 21/05/15	Wed 10/06/15
60	Grit blast cast iron columns	6 wks	Thu 11/06/15	Sun 12/07/15
61	Float for lost time due to weather	4 wks	Sun 12/07/15	Sat 01/08/15
62	Repairs as directed by Engineer	4 wks	Sat 01/08/15	Sat 22/08/15
63	Paint columns	4 wks	Sat 22/08/15	Sat 12/09/15
64	Remove low level scaffold	2 wks	Sat 12/09/15	Tue 22/09/15
65	Remove scaffolding	4 wks	Tue 22/09/15	Tue 13/10/15
66	Remove licence areas	2 wks	Tue 13/10/15	Fri 23/10/15
67	Reopen road	0 days	Fri 23/10/15	Fri 23/10/15

Project: Ovingham bridge constru
Date: Thu 14/02/13

Task | Split | Milestone | Summary | Project Summary | External Tasks | External Milestone | Inactive Task | Inactive Milestone | Inactive Summary | Manual Task | Duration-only | Manual Summary Rollup | Manual Summary | Start-only | Finish-only | Deadline | Progress